



County of Fairfax, Virginia

MEMORANDUM

DATE: March 23, 2021

TO: DISTRIBUTION

FROM: W. Todd Minnix, Chief
Transportation Design Division

SUBJECT: Transportation Design Division Monthly Projects Status Report

Attached is the March 2021 Monthly Projects Status Report for Transportation Design Division (TDD). This report provides a status summary for capital projects managed by the Department of Transportation, including those managed within the Utilities Design and Construction Division (UDCD), Department of Public Works and Environmental Services (DPWES).

This report is being provided only as an email attachment. If a hard copy is warranted or needed please advise this office so arrangements can be made in the future. If you are no longer interested in receiving a copy of the Transportation Design Division Monthly Projects Status Report please inform this office and you will be removed from distribution.

If you have any questions, please call at 703-877-5600.

WTM/cyd/TDD Status Report Distribution Memo
Attachment: As Stated



To request this information in an alternate format, call the Fairfax County Department of Transportation at 703-877-5600 or TTY 711.

TRANSPORTATION DISTRIBUTION

Tom Biesiadny, Director, Department of Transportation
Martha Coello, BRAC Coordinator
Anna Nissinen, Chief of Communications, Marketing and TDM Programs
Robin Geiger, Head of Communications, Transportation Marketing Section
Tonya McCreary, Public Information Officer II, Transportation Marketing Section
Rachad Davis, Transportation Marketing Section
Smitha Chellappa, Coordination and Funding Division (CFD)
Eric Teitelman, Chief, Capital Projects and Traffic Engineering Division (CPTED)
Neil S. Freschman, P.E., Section Chief, Traffic Engineering, CPTED
Chris Wells, Bicycle and Pedestrian Program Manager, CPTED
Douglas Miller, Environmental Program Coordinator, CPTED
Michael Guarino, Section Chief, Capital Projects, CPTED
Lauren Delmare, Transportation Planner III, CPTED

Transportation Design Division Monthly Projects Status Report

March 23, 2021

Page 2 of 3

Ajmal Hamidi, Transportation Planner III, CPTED
David Loss, Transportation Planner III, CPTED
Don Moyer, Engineer III, CPTED
Valerie Pini, Sr. Right-of-Way Agent, CPTED
Guy Mullinax, Bus Stop Coordinator, TSD
Tina Curtis, Transportation Planner II, TSD
Jeffrey Hermann, Section Chief, Site Analysis Section, TPD
Zachary Larnard, Site Plan Coordinator, Site Analysis Section, TPD
Tim Kutz, Transportation Planner II, TPD
Jim Beall, Section Chief, TDD
Fereshteh Khorashadi, Section Chief, TDD
Mark VanZandt, Section Chief, TDD
Bob Ayers, Project Manager, TDD
John Dresser, Project Manager, TDD
Mohamad N. El Kaissi, Project Manager, TDD
Jeff Fasceski, Project Manager, TDD
Masoud Hojatzadeh, Project Manager, TDD
Francesco Lauretti, Project Manager, TDD
Galappa Madhusudhan, Project Manager, TDD
Michael Maisel, Utility Coordinator, TDD
Dennis Marsh, Project Manager, TDD
Seyed Nabavi, Sr. Project Manager, TDD
Tan Nguyen, Utility Coordinator, TDD
Richard Pugh, Utility Coordinator, TDD
Jeanmarie Roberson, Sr. Project Manager, TDD
Sonia Shahnaj, Project Manager, TDD
Latesa Turner, Project Manager, TDD
Eldar Yusufoglu, Utility Coordinator, TDD
Shahla Zahirieh, Project Manager, TDD
Christina Dodge, Technical Support Section Chief, TDD
Alex Tsybin, Engineering Technician III, TDD
Erving Olivas Alvarez, TDD

PUBLIC WORKS AND ENVIRONMENTAL SERVICES DISTRIBUTION

Randolph W. Bartlett, Director, Department of Public Works and Environmental Services
Ronald N. Kirkpatrick, Deputy Director, DPWES
Rona Courtney, Admin V, Directors Office, DPWES
Catherine Torgersen, Sr. Engineer III, Stormwater Planning Division (SWPD)
Shahram Mohsenin, Director, Wastewater Planning and Monitoring Division (WPMD)
William Barrack, P.E., Chief, Engineering Planning & Analysis Branch (WPMD)
Ashgar Pariroo, P.E., Engineer IV, Engineering Planning & Analysis Division (WPMD)
Chad Crawford, Director, Maintenance and Stormwater Management Division (MSMD)
Carey F. Needham, Director, Building Design and Construction Division
Dennis Cate, Director, Land Acquisition Division (LAD)
Wayne Kotter, Director, Utilities Design and Construction Division (UDCD)
Vickie McEntire Anglin, County Surveyor, UDCD

Transportation Design Division Monthly Projects Status Report

March 23, 2021

Page 3 of 3

Vincent Martucci, Chief, Transportation and Stormwater Construction Branch, UDCD

Peter Vigliotti, Chief, Transportation Infrastructure Branch, MSMD

Janet Burns, Chief, Administrative Support Branch, Capital Facilities

Rob Hockersmith, Administrative Support Branch, Capital Facilities

Lisa McCorkle, Engineer IV, UDCD

Demelew Teshome, Engineer IV, UDCD

Larry Popoola, Sr. Engineer III, UDCD

Andy Royse, Engineer III, UDCD

Timothy Butler, Appraisal Manager, LAD

Beth Shubert, Project Coordinator, LAD

Ricky Foley, Project Coordinator, LAD

John Zeigler, Project Coordinator, LAD

John Honnick, Sr. Right-of-Way Agent, LAD

Lisa Baker, Sr. Right-of-Way Agent, LAD

Lisa Glass, Sr. Right-of-Way Agent, LAD

Clyde Monahan, Sr. Right-of-Way Agent, LAD

Kelly Alcon, Right-of-Way Agent, LAD

Mohammed Najeeb, Right-of-Way Agent, LAD

Jim Strayhorne, Right-of-Way Agent, LAD

Dianne Love, Engineering Technician III, LAD

Kim Maye, Engineering Technician III, LAD

Donald Zelonis, Engineering Technician III, LAD

TRANSPORTATION DESIGN DIVISION MONTHLY PROJECT STATUS REPORT

March 2021

<u>TABLE OF CONTENTS</u>	<u>PAGE</u>
TRANSPORTATION DESIGN DIVISION	
FUND 50000 – FEDERAL & STATE GRANTS	1 – 4
FUND 40011 – COUNTY & REGIONAL TRANSPORTATION PROJECTS	4 – 22
FUND 30050 – PRIMARY & SECONDARY ROAD BOND CONSTRUCTION	22 – 32

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Cinderbed Bikeway - Cinderbed Rd. Bikeway	102/500-C50000	AA1400137-15-137	AA1400137-15	Lee	\$14,000,000	\$6,942,000	02/18	04/19	06/20	01/21	11/21	05/22	02/22	05/21	04/21	06/21	06/21	02/22	01/22	11/22	06/22	06/22	07/22	08/22	11/22	11/23	05/24	On Hold <input type="checkbox"/>
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>																	
			PM TDD: Fasceski, Jeff				Pedestrian and bicyclist access improvements along Cinder Bed Road from Barry Road to Newington Road to include 2 pedestrian bridges				UPC #106143. TPP ID#122. Pre-final design distributed to various agencies for review 12/1/2020. Partial VDOT comments received and being evaluated. 1st submission to LDS completed 1/14/2021. Requesting comments from review agencies for LDS submission. UFI held 12/1/2020.																	
			PM UTL: Yusufoglu, Eldar																									
			PM LAD: Monahan, Clyde																									
			PM UDCCD: Engida, Samuel																									
			PM CPTED: Lilley, Ronald																									

Design

Van Dorn St. Pedestrian and Bike Improvements – Oakwood Rd. to Alexandria	102/500-C50000	AA1400141-16-0	AA1400141-16	Lee	\$3,600,000	\$0	02/18	08/18	03/19	08/20	05/21	02/22	11/21	03/21	NA	04/21	05/21	09/21	04/21	10/21	03/22	03/22	04/22	05/22	10/22	12/23	06/23	On Hold <input type="checkbox"/>
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>																	
			PM TDD: Turner, Latesa				Construct approximately 2,000 linear feet of 8-10 foot wide walkway along east side of South Van Dorn Street from Oakwood Road to Alexandria City Line				UPC #109607. TPP ID# 182. Final design in progress. Utility relocation designs in progress. Draft plats received 1/19/2021.																	
			PM UTL: Pugh, Richard																									
			PM LAD: Glass, Lisa																									
			PM UDCCD:																									
			PM CPTED: Luo, Caijun																									

Design

Tyson's East Station to Great Falls Sidewalk	102/500-C50000	DCBPA-065	AA1400065-12	Countywide	\$2,545,000	(\$459,000)	03/13	NA	06/13	01/14	11/15	05/15	06/17	03/15	NA	04/16	07/16	04/17	09/16	03/19	12/18	01/19	01/19	02/19	06/19	03/17	04/20	On Hold <input type="checkbox"/>
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>																	
			PM TDD: Lauretti, Francesco				Approximately 2,400 LF of multi-use trail and sidewalk from Dolley Madison Boulevard/Great Falls Street to McLean Metrorail Station				UPC #103262. TMSAMS ID# 35. Contract Award 6/5/19. Construction NTP 8/12/19, construction substantially completed 4/8/2020. Ribbon cutting ceremony held 5/28/2020. LAP closeout complete 8/26/2020. VDOT permit released 9/11/2020. As-built submitted to VDOT 3/8/2021. Final invoice to be prepared.																	
			PM UTL: Yusufoglu, Eldar																									
			PM LAD: Glass, Lisa																									
			PM UDCCD: Lim, Vannak																									
			PM CPTED: Shin, Sung																									

Post-Construction

Rt-7 sidewalk	102/500-C50000	DCBPA-069	AA1400069-12	Providence	\$2,175,000	(\$128,600)	04/13	NA	06/13	08/14	10/15	07/16	06/16	NA	NA	NA	NA	NA	07/17	11/17	01/17	01/17	02/17	04/17	09/17	03/18	10/18	On Hold <input type="checkbox"/>
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>																	
			PM TDD: Hojatzadeh, Max				Approximately 1,100 LF of sidewalk on the north side of Route 123 under the Route 123 interchange				UPC #103280. TMSAM ID# 32. Construction substantially complete 10/24/18. VDOT approved signal timings on 10/18/19. VDOT permit released 3/3/2020. EOR's BMP recommendation completed 11/18/2020. Awaiting revised as-builts from the contractor. LAP closeout is in progress.																	
			PM UTL: Yusufoglu, Eldar																									
			PM LAD: Baker, Lisa																									
			PM UDCCD: McCorkle, Lisa																									
			PM CPTED:																									

Post-Construction

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

			04/13	NA	06/13	08/14	10/15	05/16	05/16	NA	NA	NA	NA	NA	07/17	11/17	01/17	01/17	02/17	04/17	09/17	03/18	08/18
--	--	--	-------	----	-------	-------	-------	-------	-------	----	----	----	----	----	-------	-------	-------	-------	-------	-------	-------	-------	-------

Rt. 7 Sidewalk under Rt.123 South Side
102/500-C50000
DCBPA-070
AA1400070-12

District: Providence
 Hunter Mill
 \$2,150,000
 (\$254,590)

Project Manager/Assignments
 PM TDD: Hojatzadeh, Max
 PM UTL: Yusufoglu, Eldar
 PM LAD: Shubert, Beth
 PM UDCCD: McCorkle, Lisa
 PM CPTED:

Project Description
 Approximately 800 LF of sidewalk on the south side of Route 7 under the Route 123 interchange

Monthly Remarks
UPC #103281. TMSAM ID# 32. Construction substantially complete 8/24/18. VDOT permit released 3/3/2020. EOR's BMP recommendation completed 11/18/2020. Awaiting revised as-builts from the contractor. LAP closeout is in progress.

On Hold

Post-Construction

SW South side Soapstone to South Lakes	09/12	NA	05/13	10/13	04/16	11/16	08/17	06/15	06/15	NA	06/16	06/16	01/17	01/15	06/19	04/19	05/19	05/19	05/19	05/19	08/19	07/17	06/20
---	-------	----	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------

Sunrise Valley Dr
102/500-C50000
DCBPA-073
AA1400073-12

District: Hunter Mill
 \$1,075,000
 (\$337,299)

Project Manager/Assignments
 PM TDD: Lauretti, Francesco
 PM UTL: Yusufoglu, Eldar
 PM LAD: Lefcourt, Eric
 PM UDCCD: Engida, Samuel
 PM CPTED: Lind, Adam

Project Description
 Approximately 5,000 LF of 5 to 7-foot concrete sidewalk on south side of Sunrise Valley Drive

Monthly Remarks
UPC #103284. RMAG ID# 31. Construction substantially complete 6/8/2020. VDOT permit released 9/15/2020. As-built approved by VDOT 2/17/2021. LAP close-out completed. Final invoice to be prepared.

On Hold

Post-Construction

SW North side Soapstone to South Lakes	09/12	NA	05/13	11/13	04/16	11/16	01/18	06/14	06/14	NA	07/16	07/16	08/17	01/15	07/19	04/19	05/19	05/19	05/19	05/19	08/19	07/17	06/20
---	-------	----	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------

Sunrise Valley Dr
102/500-C50000
DCBPA-074
AA1400074-12

District: Hunter Mill
 \$1,405,000
 (\$379,875)

Project Manager/Assignments
 PM TDD: Lauretti, Francesco
 PM UTL: Yusufoglu, Eldar
 PM LAD: Glass, Lisa
 PM UDCCD: Engida, Samuel
 PM CPTED: Lind, Adam

Project Description
 Upgrade approximately 4,500 LF of an existing asphalt sidewalk to a 10-foot shared-use path on north side of Sunrise Valley Drive

Monthly Remarks
UPC #103285. RMAG ID# 12. Construction substantially complete 6/8/2020. VDOT permit released 9/15/2020. As-built approved by VDOT 2/17/2021. LAP close-out is complete. Final invoice to be prepared.

On Hold

Post-Construction

Rt. 1-PH5-Virginia Lodge to Huntington Ave SW	07/12	01/13	06/13	07/14	12/14	12/14	11/16	06/15	06/15	05/15	NA	06/15	05/16	09/15	11/17	NA	12/18	02/19	03/19	06/19	09/16	03/20
--	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

RHPTI
102/500-C50000
RHPTI-080
AA1400080-12

District: Mount Vernon
 \$855,000
 (\$443,495)

Project Manager/Assignments
 PM TDD: Zahirieh, Shahla
 PM UTL: Yusufoglu, Eldar
 PM LAD: Cate, Dennis
 PM UDCCD: Engida, Samuel
 PM CPTED: Luo, Caijun

Project Description
 Approximately 1,375 LF of 5-foot concrete sidewalk and extension of a box culvert along the east of Richmond Highway

Monthly Remarks
UPC #71851. Project is part of the Four-Year Transportation Program endorsed by the Board 2/9/04. Construction substantially completed 3/3/2020. VDOT permit released 8/20/2020. As-builts completed 12/4/2020. Nutrient Credit Transfer Agreement executed by VDOT for on 1/5/2021.

On Hold

Post-Construction

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Sunset Hills/Town Center Pkwy			NA	NA	NA	NA	10/15	09/15	08/16	10/14	NA	09/15	09/15	06/16	NA	03/15	09/19	09/19	09/19	10/19	01/20	12/16	06/20
RMAG 102/500-C50000 RMAG-099 AA1400099-13	Hunter Mill	\$502,000 (\$174,459)	<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Nguyen, Tan PM LAD: Lefcourt, Eric PM UDCCD: Lim, Vannak PM CPTED: Luo, Caijun				<u>Project Description</u> Pedestrian intersection improvements				<u>Monthly Remarks</u> UPC #107437. RMAG ID#6. Construction NTP 3/18/2020. Signal timing approved 4/30/2020. Substantially complete 6/8/2020. LAP closeout complete 8/19/2020. VDOT permit released 8/20/2020. As-built completed 1/27/2021 and is under review by UDCCD. Final invoice to be prepared.												
Post-Construction																							
Sunrise V- S. Side Glade to Reston Pkwy			08/13	NA	12/13	07/14	08/15	01/17	11/18	08/15	NA	03/16	03/16	10/18	10/18	05/19	04/19	05/19	05/19	06/19	07/19	12/17	06/20
RMAG 102/500-C50000 RMAG-100 AA1400100-13	Hunter Mill	\$1,800,000 (\$871,613)	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: Monahan, Clyde PM UDCCD: Lim, Vannak PM CPTED:				<u>Project Description</u> Construct 5-foot concrete sidewalk on south side of Sunrise Valley Drive between Glade Drive and Reston Parkway				<u>Monthly Remarks</u> UPC #107438. RMAG ID# 7 & 8. Substantially complete 6/8/2020. Punch list completed. VDOT permit released 2/9/2021. As-built approved by VDOT 2/17/2021.												
Post-Construction																							
Wiehle Ave @ W&OD Trail			11/14	04/15	10/16	05/18	12/20	04/17	06/21	02/20	NA	06/20	07/20	06/21	07/20	04/22	12/21	01/22	03/22	04/22	05/22	11/20	06/23
RMAG 102/500-C50000 RMAG-102 AA1400102-13	Hunter Mill	\$13,050,000 (\$366,300)	<u>Project Manager/Assignments</u> PM TDD: Shahnaj, Sonia PM UTL: Pugh, Richard PM LAD: Alcon, Kelly PM UDCCD: Lim, Vannak PM CPTED: Aguayo, Vanessa				<u>Project Description</u> Construct bicycle and pedestrian grade separated crossing				<u>Monthly Remarks</u> UPC #107439. RMAG ID# 5. Final design distributed for review on 12/8/2020. Received all VDOT comments on 3/9/21 and under review. LAD NTP issued on 7/6/2020. Land rights on 2 of 7 properties have been acquired including donation of easements on 1 property. ROW authorization package submitted to VDOT on 2/28/2020 and approved on 6/9/2020. Utility relocation NTP for DEV transmission facilities issued on 7/1/2020 with relocation anticipated September 2021. Other utility relocation designs are on-going.												
Land Acquisition																							
Old Crthouse Rd.SRTS			05/16	NA	10/16	03/17	12/17	07/18	03/19	04/18	NA	07/18	08/18	03/19	08/18	10/19	09/19	09/19	09/19	10/19	02/20	09/19	07/20
RMAG 102/500-C50000 SRTS-138 AA1400138-15	Hunter Mill	\$1,300,000 (\$655,096)	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Nguyen, Tan PM LAD: Alcon, Kelly PM UDCCD: Teshome, Demelew PM CPTED:				<u>Project Description</u> Construct 5-foot concrete sidewalk along Old Courthouse Road				<u>Monthly Remarks</u> UPC #105990. TPP ID# 307. Funding via Safe Routes to School Grant. Substantially complete 7/15/2020. VDOT punchlist complete. As-built approved by VDOT 2/17/2021. VDOT permit released 3/11/2021. LAP close-out is in progress. Final invoice to be prepared.												
Post-Construction																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

			11/19	01/20	07/20	10/20	10/21	01/22	03/22	03/21	NA	06/21	07/21	02/22	TBD	TBD	08/22	10/22	11/22	12/22	03/23	07/23	09/23
--	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-----	-----	-------	-------	-------	-------	-------	-------	-------

Wolftrap Elementary School SRTS
102/500-C50000 Hunter Mill
SRTS-150
AA1400150-19 \$500,000
 \$0

Project Manager/Assignments
 PM TDD: Lauretti, Francesco
 PM UTL: Yusufoglu, Eldar
 PM LAD:
 PM UDCD:
 PM CPTED: Stevens, Daniel

Project Description
 Provide protected crosswalk at Beulah Road and Talisman Drive and bike lanes along Beulah Road for approximately 2,200 LF

Monthly Remarks
UPC #113637. Pre-final design distributed for review 10/30/2020. Draft plats received 11/16/2020 and review is complete. Due to drainage issues, meeting held with VDOT on 2/3/2021 to discuss and issue was resolved. Plans to be revised per agreement with VDOT.

On Hold

Design

			03/20	NA	10/20	NA	02/21	06/21	06/21	NA	NA	NA	NA	NA	NA	NA	NA	07/21	09/21	10/21	11/21	03/22	03/22
--	--	--	-------	----	-------	----	-------	-------	-------	----	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------

Vienna Merrifield Bike Share
102/500-C50000 Providence
TF-000045-002-0
TF-000045-002 \$0
 \$0

Project Manager/Assignments
 PM TDD: Zahirieh, Shahla
 PM UTL: Nguyen, Tan
 PM LAD:
 PM UDCD:
 PM CPTED:

Project Description
 Installation of 7 bike share stations within the Vienna Merrifield area

Monthly Remarks
 7 bike share locations require different types of improvements to accommodate the new stations. Final design plans of the stations in existing parking lanes (B, C, D, G) submitted to VDOT on 2/9/21 for approval. Final design plans of the stations with concrete pad (A, E, F) are underway. Utility coordination has been initiated with Cox Communications, Dominion Energy, and Verizon Business(MCI).

On Hold

Design

			07/15	01/16	05/16	08/17	04/18	08/17	08/18	06/17	NA	02/18	02/18	06/18	10/18	05/19	01/19	01/19	01/19	03/19	05/19	07/19	12/20
--	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------

Scotts Run Wlkwy
TMSAMS
102/500-C50000 Providence
TMSAMS-107
AA1400107-13 \$4,240,000
 (\$147,702)

Project Manager/Assignments
 PM TDD: Dresser, John
 PM UTL: Nguyen, Tan
 PM LAD: Monahan, Clyde
 PM UDCD: Bhinge, Deepak
 PM CPTED: Aguayo, Vanessa

Project Description
 Construct approximately 2,500 LF of asphalt walkway through Scotts Run Stream Valley Park

Monthly Remarks
UPC #110477. TMSAMS ID# 107. Construction substantial complete 12/24/2020. Construction NTP 7/8/19. CN Award Authorization received from VDOT on 4/15/19. Ribbon cutting was held on 2/4/2021. Contractor is working on punch list.

On Hold

Post-Construction

			09/20	NA	NA	12/20	04/21	06/21	06/21	NA	NA	NA	NA	NA	NA	NA	NA	07/21	07/21	07/21	09/21	12/21	12/21
--	--	--	-------	----	----	-------	-------	-------	-------	----	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------

Jeff Todd Way Infiltration Basin
124/400-C40011 Mount Vernon
2G40-021-001-0
2G40-021-001 \$246,000
 \$0

Project Manager/Assignments
 PM TDD: Nabavi, Seyed
 PM UTL:
 PM LAD:
 PM UDCD:
 PM CPTED:

Project Description
 Retrofit of existing Stormwater Management Pond on Jeff Todd Way to comply with SWM Performance and VDOT street acceptance requirements.

Monthly Remarks
 Final design submitted to VDOT on 2/26/2021. Nutrient credits reserved for the project on 11/25/2020.

On Hold

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

VRE Rolling Road Station Parking Lot Expansion	124/400-C40011	Springfield	08/18	NA	03/19	10/20	06/21	06/21	03/22	05/21	NA	NA	05/21	02/22	03/22	09/22	NA	03/22	04/22	05/22	07/22	09/22	01/23
Project Manager/Assignments			Project Description						Monthly Remarks														
PM TDD: Fasceski, Jeff			Surface parking lot expansion						This project to be permitted through Land Development Services (LDS). 1st design submission accepted by LDS 10/6/2020. Comments being addressed. Schedule was revised due to delays to Pre-Final submission by extensive discussions with Dominion regarding the retaining wall and avoiding relocation of two transmission towers. Potential conflicts with Dominion Energy transmission towers and proposed retaining wall resolved. Dominion, Verizon Virginia, and Cox Communications authorized for guy adjustments. LAD requires nine months due to extensive communication required with Norfolk Southern Railroad.														
PM UTL: Yusufoglu, Eldar																							
PM LAD: Glass, Lisa																							
PM UDCC: Bhinge, Deepak																							
PM CPTED: Abifadel, Gibran																							

Design

Giles Run & Laurel Hill	124/400-C40011	Mount Vernon	12/17	NA	08/18	11/19	03/21	04/20	09/21	04/21	NA	NA	04/21	09/21	NA	NA	NA	10/21	11/21	11/21	12/21	10/21	07/22
Project Manager/Assignments			Project Description						Monthly Remarks														
PM TDD: Turner, Latesa			Improve existing park access road and construct 1,500 LF of 8-foot asphalt trail between Lorton Road and the Laurel Hill Adaptive Reuse Development						This project will be permitted through the Land Development Services (LDS) review process. 1st submission to LDS on 11/18/19. Comments received and are being addressed. Project plats are being prepared. No utility issues. LAD NTP delayed due to additional time required for the consultant to address 1st LDS submission review comments, complete geotechnical investigations and obtain review agency (FCPA, UFM and Streetlight) approvals. LAD NTP anticipated March 2021.														
PM UTL: Pugh, Richard																							
PM LAD: Baker, Lisa																							
PM UDCC:																							
PM CPTED: Borkowski, Tad																							

Design

Sunrise Valley Drive Walkway-Reston Parkway-Soapstone NS	124/400-C40011	Hunter Mill	03/18	06/18	05/21	11/21	04/22	03/23	03/23	01/22	04/22	NA	05/22	02/23	03/23	12/23	NA	12/23	01/24	02/24	03/24	10/24	10/24
Project Manager/Assignments			Project Description						Monthly Remarks														
PM TDD: Shahnaj, Sonia			Improve existing walkway and install missing link on the north side of Sunrise Valley Drive						TPP ID# 189.04. RMAG ID# 4 Design Task Order approved on 1/4/2021 and NTP issued on 1/8/2021. Intermediate design is in progress.														
PM UTL: Maisel, Michael																							
PM LAD: Shubert, Beth																							
PM UDCC:																							
PM CPTED: Wynands, Nicole																							

Design

Town Center Parkway Bike Lanes	124/400-C40011	Hunter Mill	03/18	07/18	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
Project Manager/Assignments			Project Description						Monthly Remarks														
PM TDD: Zahirieh, Shahla			Construct cycle tracks by reducing median and lane widths						TPP ID#189.15 RMAG Phase II ID#15. Preliminary design plans received 7/16/18. Utility designations received 9/10/18. Final design proposal was received on 10/8/18. Scope to be re-evaluated. Schedule to be determined after full scope of project is authorized. Project is on hold pending clarification of project scope from CPTED.														
PM UTL: Nguyen, Tan																							
PM LAD:																							
PM UDCC:																							
PM CPTED: Wynands, Nicole																							

Design

Project Name		Mar 2021																							
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates									
Project/Sub Project #									Permit Submission																
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date			
Project Status	FUT (\$)																								
Innovation Center to Arrowbrook		06/17	NA	NA	05/18	05/19	06/19	12/19	11/18	NA	NA	11/18	11/19	12/18	04/19	NA	02/20	02/20	04/20	05/20	05/20	03/21			
		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>									
HMSAMS 124/400-C40011 2G40-086-007-0 2G40-086-007		Dranesville	PM TDD: Dresser, John	600 LF of multi-purpose, lighted trail from the Arrowbrook Development to Sunrise Valley Drive. HAWK signal installation across Sunrise Valley Drive.							TPP ID# 190.06 HMSAMS ID# 7. Construction substantially complete 3/1/2021, construction NTP was 5/4/2020. Cox broadband connection for signal pending. VDOT has agreed to accept maintenance responsibility for the HAWK signal. VDOT's approval of HAWK signal timings received 12/15/2020.														
			PM UTL: Maisel, Michael																						
		\$1,250,000	PM LAD: Monahan, Clyde																						
		\$0	PM UDCD: Bajracharya, Sanjala																						
			PM CPTED: Abifadel, Gibran																						
Post-Construction																									
Monroe Street (Northern Segment, Fox Mill to Sunrise Valley)		06/17	NA	09/18	08/19	11/19	03/20	04/20	NA	NA	NA	NA	NA	11/19	03/20	NA	05/20	05/20	05/20	06/20	08/20	08/20			
		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>									
HMSAMS 124/400-C40011 2G40-086-014-A-0 2G40-086-014		Hunter Mill	PM TDD: Roberson, Jeanmarie	Provide 1,100 LF of 8-foot wide walkway on east side of Monroe Street to complete missing links							TPP ID# 190.13 HMSAMS ID# 13. Construction substantially complete 8/21/2020. VDOT permit released 10/26/2020.														
			PM UTL: Maisel, Michael																						
		\$1,677,500	PM LAD:																						
		\$0	PM UDCD: Stevens, Michael																						
			PM CPTED: Stevens, Daniel																						
Post-Construction																									
Monroe Street (Southern Segment, Monroe Manor to Dwight)		06/17	NA	09/18	11/19	11/20	05/21	03/21	07/20	10/20	NA	10/20	02/21	05/21	08/21	NA	05/21	05/21	06/21	07/21	04/22	04/22			
		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>									
HMSAMS 124/400-C40011 2G40-086-014-B-0 2G40-086-014		Hunter Mill	PM TDD: Roberson, Jeanmarie	Provide 900 LF of 6-foot wide sidewalk on east side of Monroe Street to complete missing links							TPP ID#190.13 HMSAMS ID# 13. Final plans approved. VDOT permit application submitted 3/8/2021. Land acquisition completed on 2/26/2021. Utilities - Three FFXWATER service meter relocation plans are included in the plans. COX and Dominion Energy adjustments completed. Draft construction package submitted to UDCC for review 3/12/2021.														
			PM UTL: Maisel, Michael																						
		\$1,372,500	PM LAD: Alcon, Kelly																						
		\$0	PM UDCC:																						
			PM CPTED: Stevens, Daniel																						
Utility Relocation																									
Monroe Street (Monroe Street and SVD Intersection - Pedestrian Improvements)		03/20	NA	NA	06/20	10/20	01/22	01/22	02/21	NA	NA	02/21	10/21	NA	NA	NA	02/22	02/22	03/22	04/22	09/22	09/22			
		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>									
HMSAMS 124/400-C40011 2G40-086-014-C-0 2G40-086-014		Hunter Mill	PM TDD: Roberson, Jeanmarie	Upgrade curb ramps, crosswalks, and pedestrian push buttons on all four approaches							TPP ID# 190.13 HMSAMS ID# 13. Final design complete. Land rights are required for the traffic signal. LAD NTP issued 2/25/2021. Land rights on 0 of 2 properties have been acquired.														
			PM UTL: Nguyen, Tan																						
		\$150,000	PM LAD:																						
		\$0	PM UDCC:																						
			PM CPTED: Stevens, Daniel																						
Land Acquisition																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Sunrise Valley Drive (Route 286 to Innovation Street)			11/17	10/18	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
HMSAMS 124/400-C40011 2G40-086-015-0 2G40-086-015			Hunter Mill	Project Manager/Assignments PM TDD: Khorashadi, Brook PM UTL: PM LAD: PM UDCCD: PM CPTED: Wynands, Nicole			Project Description Reconstruct Sunrise Valley Drive from Innovation Station to Fairfax County Parkway to provide cycle tracks by narrowing median and travel lane widths			Monthly Remarks TPP ID# 190.14 - HMSAMS ID#14. Project is on hold pending clarification of project scope from CPTED.													

Design																							
Sunset Hills/Fairfax County Parkway			05/17	07/17	12/17	05/18	09/19	12/19	04/20	NA	NA	NA	NA	NA	NA	NA	NA	09/20	09/20	09/20	09/20	04/21	01/21
HMSAMS 124/400-C40011 2G40-086-018-0 2G40-086-018			Hunter Mill	Project Manager/Assignments PM TDD: Lauretti, Francesco PM UTL: PM LAD: Bailey, Stephen PM UDCCD: Abtew, Leykun PM CPTED: Delmare, Lauren			Project Description Provide a crosswalk at the on-ramp from Sunset Hills Road to the Fairfax County Parkway and extend the shared-use path 130 LF			Monthly Remarks TPP ID#: 189.10 RMAG ID# 10. Construction authorization package to UDCCD 9/1/2020. Construction NTP 9/14/2020, scheduled completion 12/13/2020. Construction substantially complete 1/4/2021. Nutrient credit transfer agreement not required. VDOT permit released 3/11/2021.													

Post-Construction																							
Burke Rd. Realignment - Aplomado Dr.to Parakeet Dr			12/20	01/17	05/17	02/18	04/21	07/21	07/21	09/19	11/19	NA	12/19	05/21	06/21	10/22	NA	11/22	12/22	01/23	02/23	02/24	02/24
Six Year Plan HB2313 Local Spot Improvements 124/400-C40013 2G40-087-003-0 2G40-087-003			Springfield	Project Manager/Assignments PM TDD: Roberson, Jeanmarie PM UTL: Nguyen, Tan PM LAD: Shubert, Beth PM UDCCD: Lim, Vannak PM CPTED: Luo, Caijun			Project Description Realign Burke Road to eliminate hazardous curve and upgrade storm drainage facilities at stream crossing to minimize flooding			Monthly Remarks TPP ID#23. Final design distributed for review 12/8/2020. NTP for land acquisition issued on 12/20/19. Land rights on 7 of 13 properties have been acquired. New appraisals for two properties received. Land Acquisition public hearing scheduled for 4/13/2021. Utility relocation design for FFWATER, DVP, COX, & VZ is in progress. Gas relocation is complete.													

Land Acquisition																							
Backlick Road and Industrial Road			04/19	12/19	08/20	05/21	10/21	03/23	03/23	11/21	02/22	NA	02/22	10/22	10/22	07/23	NA	05/23	07/23	08/23	09/23	12/24	12/24
Six Year Plan HB2313 Local Spot Improvements 124/400-C40013 2G40-087-010-0 2G40-087-010			Mason Lee	Project Manager/Assignments PM TDD: Nabavi, Seyed PM UTL: Maisel, Michael PM LAD: Alcon, Kelly PM UDCCD: PM CPTED: Alexandrow, Nikolai			Project Description Construct a left turn lane on Backlick Road, including pedestrian improvements along northbound side of Backlick Road between Hechinger Drive and Industrial Road			Monthly Remarks TPP ID# 21 & 91 Second task order to finalize the plans issued on 2/3/2021. Utility test holes and additional designation is in progress. Geotechnical investigation is in progress. Public Information meeting held 12/16/2020.													

Design

Project Name		Design PHASE Dates																	Right-of-Way PHASE Dates					Construction PHASE Dates				
Fund #	District	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date						
Georgetown Pike & Rt. 123 (Dolley Madison)		04/17	07/17	01/18	07/18	12/18	07/19	07/19	08/18	NA	NA	08/18	02/19	NA	NA	NA	09/19	NA	NA	10/19	04/20	04/20	On Hold <input type="checkbox"/>					
Six Year Plan HB2313 Local Spot Improvements		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>																
124/400-C40013 Dranesville		PM TDD: Nabavi, Seyed					700 LF of 10-foot SUP on eastside Georgetown Pike south of Colonial Farm Road and 350 LF of 5-foot sidewalk on eastside of Route 123 and Potomac School Road					TPP ID# 313. Construction substantially complete 4/10/2020. VDOT permit released 12/1/2020. Nutrient credit transfer agreement executed by VDOT on 2/21/2021.																
2G40-087-011-0		PM UTL: Nguyen, Tan																										
2G40-087-011 \$816,419		PM LAD: Maye, Kimberly																										
\$0		PM UDCD: Bhinge, Deepak																										
		PM CPTED: Borkowski, Tad																										
Post-Construction																												
Terminal Rd LTL at Rt 286		05/19	09/19	02/20	12/20	09/21	05/22	05/22	05/21	06/21	NA	07/21	03/22	04/22	10/22	NA	07/22	08/22	09/22	10/22	05/23	05/23	On Hold <input type="checkbox"/>					
Six Year Plan HB2313 Local Spot Improvements		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>																
124/400-C40013 Mount Vernon		PM TDD: Hojatzadeh, Max					Addition of left turn lane on eastbound Terminal Road at the intersection of Fairfax County Parkway					Pre-final design submitted for review and comments on 12/10/2020. Comments received and proceeding with final design. Utility coordination is underway.																
2G40-087-020-0		PM UTL: Maisel, Michael																										
2G40-087-020 \$3,700,000		PM LAD: Strayhorne, Robert																										
\$0		PM UDCD:																										
		PM CPTED: Alexandrow, Nikolai																										
Design																												
Chesterbrook Rd. Walkway S - Chesterbrook Vale Ct to N. Albemarle St		09/20	12/20	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	On Hold <input type="checkbox"/>					
CSYP C&I Bike & Pedestrian Program		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>																
124/400-C40011 Dranesville		PM TDD: Hojatzadeh, Max					Construct walkway on southside of Chesterbrook Road					Survey received 10/2/2020. Utility designations received on 11/12/2020. Two concept designs received 10/15/2020. These options were discussed with Supervisor's office on 11/12/2020 and it was recommended a 3rd option be prepared. 3rd option received and is under review by team member. Schedule to be developed upon approval of typical section.																
2G40-088-005-0		PM UTL: Nguyen, Tan																										
2G40-088-005 \$1,000,000		PM LAD:																										
\$0		PM UDCD:																										
		PM CPTED: Steinhilber, Will																										
Design																												
Glade Dr. Walkway – Colts Neck Rd. to Freetown Drive		05/15	NA	01/16	06/16	01/18	05/17	11/19	09/18	NA	NA	09/18	10/19	07/17	08/17	NA	02/20	NA	NA	03/20	02/18	06/20	On Hold <input type="checkbox"/>					
CSYP C&I Bike & Pedestrian Program		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>																
124/400-C40011 Hunter Mill		PM TDD: Nabavi, Seyed					Approximately 1,200 LF of sidewalk on north side of Glade Drive					TPP ID#127. Construction substantially complete 6/24/2020. VDOT re-inspection completed. VDOT permit released 10/26/2020. Nutrient credit transfer agreement executed by VDOT on 2/21/2021.																
2G40-088-007-0		PM UTL: Nguyen, Tan																										
2G40-088-007 \$770,000		PM LAD: Najeeb, Mohammed																										
\$0		PM UDCD: Bajracharya, Sanjala																										
		PM CPTED: Harrell, William																										
Post-Construction																												

Project Name		Mar 2021																					
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #									Permit Submission														
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
Creek Crossing E - Fairway Drive to Old Courthouse Rd.																						On Hold <input type="checkbox"/>	
CSYP C&I Bike & Pedestrian Program		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							
124/400-C40011	Hunter Mill	PM TDD: Lauretti, Francesco	Replace existing substandard sidewalk and fill in missing segments of sidewalk along east side of Creek Crossing Road from Fairway Drive to Old Courthouse Road							CIM held 12/2/2020 by the Town of Vienna. Completed funding agreement with Town of Vienna for town to design facility and FCDOT to finance. Town of Vienna issued NTP 8/13/18. Current agreement with Town of Vienna only includes design. Schedule for project implementation to be developed.													
2G40-088-011-0		PM UTL:																					
2G40-088-011	\$650,000	PM LAD: Bandy, Audra																					
	\$0	PM UDCCD:																					
		PM CPTED:																					
Design																							
Chesterbrook Rd. Walkway S – Chesterford Way to Maddux Lane																						On Hold <input type="checkbox"/>	
CSYP C&I Bike & Pedestrian Program		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							
124/400-C40011	Dranesville	PM TDD: Turner, Latesa	Construct 5-foot concrete sidewalk on the southside of Chesterbrook Road							TPP ID#305. Construction substantially complete 8/11/2020. VDOT re-inspection completed 11/13/2020. Awaiting 80% germination. Nutrient credit transfer agreement executed by VDOT 1/22/2021.													
2G40-088-016-0		PM UTL: Yusufoglu, Eldar																					
2G40-088-016	\$2,225,000	PM LAD: Monahan, Clyde																					
	\$0	PM UDCCD: Metafria, Fasika																					
		PM CPTED: Chellappa, Smitha																					
Post-Construction																							
Magarity Road Walkway - Ware Rd to Peabody Dr.																						On Hold <input type="checkbox"/>	
CSYP C&I Bike & Pedestrian Program		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							
124/400-C40011	Providence	PM TDD: Dresser, John	Provide 2,300 LF of 8-foot wide asphalt walkway on south side of Magarity Road, and 250 LF on north side at school.							TPP Project #150- HMSAMS - Final design plans are in progress. LAD NTP given on 2/9/2021. Land rights on 0 of 27 properties have been acquired. Utility relocation coordination (DEV, WGL, FW and fiber optics) is in progress. Gas relocation NTP was issued on 3/4/2021.													
2G40-088-025-0	Dranesville	PM UTL: Yusufoglu, Eldar																					
2G40-088-025	\$4,200,000	PM LAD: Strayhorne, Robert																					
	\$0	PM UDCCD: Bhinge, Deepak																					
		PM CPTED: Luo, Caijun																					
Land Acquisition																							
Mount Vernon Memorial Hwy. Trail - GW Gristmill Entrance to Southwood Dr																						On Hold <input type="checkbox"/>	
CSYP C&I Bike & Pedestrian Program		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							
124/400-C40011	Mount Vernon	PM TDD: Shahnaj, Sonia	Complete missing links of trail near Washington's Mill Historic State Park to Grist Mill Park, including bridge over Dogue Creek							TPP ID# 154. Draft construction package submitted to UDCCD 3/17/2021. 2nd Final design distributed for review on 3/10/2021. VMRC Public Hearing held on 12/8/2020 and voted unanimously for the project approval. VMRC permit issued 12/29/2020. Fairfax County Wetlands Board completed their review on 9/2/2020 and concluded that authorization is not necessary. Received authorization from USACE for JPA on 4/29/2020. Utility relocation designs are in progress with relocations completion by September 2021. LAD NTP issued on 7/31/2020. Land rights on 7 of 11 properties have been acquired. LAD completion will be delayed due to condemnation of 3 properties. Public Hearing scheduled for 4/13/2021.													
2G40-088-026-0		PM UTL: Pugh, Richard																					
2G40-088-026	\$9,500,000	PM LAD: Alcon, Kelly																					
	\$0	PM UDCCD: Lim, Vannak																					
		PM CPTED: Hamidi, AJ																					
Land Acquisition																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

North Shore Dr. Walkway - North Shore Ct. to Sycamore Valley Ct.			02/17	05/17	05/18	09/18	03/19	02/20	02/20	02/19	NA	NA	02/19	11/19	12/19	04/20	NA	05/20	NA	NA	10/20	06/21	06/21
--	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	----	----	-------	-------	-------

CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
124/400-C40011	Hunter Mill		PM TDD: Nabavi, Seyed						Construct 5-foot concrete sidewalk along the south side of North Shore Drive						TPP ID#155. Construction 35% complete. The construction completion date has been revised to 6/5/2021 due to further assessments of the trees by the arborist and negotiations with the property owners on the trees. Nutrient credit transfer agreement executed by VDOT on 2/21/2021.					
2G40-088-027-0			PM UTL: Pugh, Richard																	
2G40-088-027	\$1,500,000	\$0	PM LAD: Strayhorne, Robert																	
			PM UDCCD: Stevens, Michael																	
			PM CPTED: Wells, Chris																	

Construction

Sleepy Hollow Rd. Walkway - Columbia Pike to Route 7			08/16	01/17	03/18	12/19	01/21	02/21	07/21	10/20	NA	NA	10/20	06/21	04/21	08/21	NA	09/21	10/21	11/21	12/21	12/22	10/22
--	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
124/400-C40011	Mason		PM TDD: Vanzandt, Mark						Construct approximately 5,400 LF of 5-foot sidewalk and variable width asphalt trail along Sleepy Hollow Road						TPP ID#172. Final plans distributed for review 1/11/2021. Partial land acquisition notice to proceed provided on 10/23/2020. Full notice to proceed provided on 11/17/2020. Land rights on 15 of 48 properties have been acquired. Utility coordination with Washington Gas, Dominion Energy, Cox Comm and Fairfax Water is underway.					
2G40-088-028-0			PM UTL: Nguyen, Tan																	
2G40-088-028	\$6,350,000	\$0	PM LAD: Najeeb, Mohammed																	
			PM UDCCD:																	
			PM CPTED: Askarzadeh, Negin																	

Land Acquisition

Hunter Village Dr Walkway (Wentworth to Flax)			12/17	01/18	06/18	11/18	07/19	11/19	10/20	07/19	NA	NA	07/19	08/20	09/20	12/20	NA	02/21	03/21	03/21	03/21	07/20	08/21
---	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
124/400-C40011	Springfield		PM TDD: Madhusudhan, Galappa						Construct 5-foot concrete sidewalk along the north side of Hunter Village Drive						TPP ID#134. VDOT permit received 10/29/2020. Final construction package submitted to UDCCD on 2/25/21. Verizon and Cox completed utility adjustments.					
2G40-088-038-0			PM UTL: Pugh, Richard																	
2G40-088-038	\$700,000	\$0	PM LAD: Glass, Lisa																	
			PM UDCCD: Engida, Samuel																	
			PM CPTED: Stevens, Daniel																	

Construction

Lisle Ave Walkway (Griffith to Sportsman)			08/18	11/18	04/19	11/19	12/20	04/21	04/21	04/20	NA	NA	08/20	03/21	01/21	06/21	NA	05/21	06/21	07/21	08/21	02/22	02/22
---	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
124/400-C40011	Dranesville		PM TDD: Zahirieh, Shahla						Construct approximately 870 LF of 5-foot concrete sidewalk along the east side of Lisle Avenue						TPP ID#147. Final design plans were distributed on 12/29/2020. LAD NTP 8/31/2020. Land rights on 8 of 9 properties have been acquired. Project scope was expanded to address number of drainage complaints in the neighborhood. An existing drainage pipe to be upgraded from 27" to 36" to ensure adequate capacity.					
2G40-088-044-0			PM UTL: Maisel, Michael																	
2G40-088-044	\$900,000	\$0	PM LAD: Baker, Lisa																	
			PM UDCCD: Teshome, Demelew																	
			PM CPTED: Stevens, Daniel																	

Land Acquisition

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<p>Peace Valley Ln Walkway (Diamond Dr to Mansfield Rd)</p> <p>08/18 01/19 NA 10/19 TBD 10/21 TBD 09/20 NA NA 10/20 TBD NA NA NA TBD TBD TBD TBD 03/2021 TBD TBD</p> <p>CSYP C&I Bike & Pedestrian Program 124/400-C40011 Mason 2G40-088-049-0 2G40-088-049 \$600,000 \$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Fasceski, Jeff PM UTL: Yusufoglu, Eldar PM LAD: Alcon, Kelly PM UDCCD: PM CPTED: Stevens, Daniel</p> <p><u>Project Description</u> Construct approximately 825 LF of 5-foot concrete sidewalk along Peace Valley Lane near Justice High School</p> <p><u>Monthly Remarks</u> TPP ID#161. This project will be permitted through the Land Development Services (LDS) review process. Final design and land acquisition are on hold. Meeting with FCPS, FCPA, LAD, and FCDOT held on 1/22/2021 to see revised Concept Plan from FCPS. FCPA agreed to work with FCPS with their project. LAD to discuss perceived ROW parcel with FCPS to come to a determination of ownership. Project scope being evaluated for conformance with FCPS design. Supervisor will meet with all Departments once all are in agreement with FCPS and FCDOT designs. Schedule will be updated once revised scope is completed.</p> <p style="text-align: right;">On Hold <input checked="" type="checkbox"/></p>																							
<p>Land Acquisition</p> <p>Rock Hill Rd Walkway (Sterling to Astoria)</p> <p>07/19 09/19 03/20 05/20 02/21 01/22 06/21 09/20 NA NA 09/20 06/21 01/21 08/21 NA 07/21 08/21 09/21 10/21 04/23 08/22</p> <p>CSYP C&I Bike & Pedestrian Program 124/400-C40011 Dranesville 2G40-088-062-0 2G40-088-062 \$1,750,000 \$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis PM UTL: Yusufoglu, Eldar PM LAD: Najeeb, Mohammed PM UDCCD: PM CPTED: Marfurt, Lindsay</p> <p><u>Project Description</u> Construct approximately 500 LF of 5-foot sidewalk along Rock Hill Road, including culvert installation and retaining wall construction</p> <p><u>Monthly Remarks</u> TPP ID 211 - Final design distributed for review 2/10/2021. Pavement Marking & Signage approved by VDOT 2/11/21. LAD NTP issued 9/17/2020. Land rights on 1 of 3 properties have been acquired. Public hearing is scheduled for 5/18/2021. Utility NTP for Fiberlight & Zayo issued 1/22/2021. Utility coordination in progress (Fairfax Water in plan; Cox in ROW). SWM plans approved by LDS on 4/21/2020.</p> <p style="text-align: right;">On Hold <input type="checkbox"/></p>																							
<p>Land Acquisition</p> <p>Franconia-Springfield Pkwy Trail Connection</p> <p>10/17 02/18 07/18 06/19 02/21 08/20 03/21 NA NA NA NA NA 05/20 02/21 NA 04/21 05/21 05/21 05/21 09/21 12/21</p> <p>CSYP C&I Bike & Pedestrian Program 124/400-C40011 Lee 2G40-088-066-0 2G40-088-066 \$1,100,000 \$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL: Pugh, Richard PM LAD: PM UDCCD: PM CPTED: Lilley, Ronald</p> <p><u>Project Description</u> Construct approximately 625 LF of 10-foot wide shared-use path on north side of Franconia-Springfield Parkway</p> <p><u>Monthly Remarks</u> TPP ID# 228. Final design submitted to VDOT on 2/1/2021. Consultant addressing comments received from County agencies and VDOT. WGL and Dominion relocations completed. Verizon to coordinate with the contractor, during construction to lift & lay between drainage structures, if needed.</p> <p style="text-align: right;">On Hold <input type="checkbox"/></p>																							
<p>Design</p> <p>Kirby Road Walkway (Mori to Chesterbrook)</p> <p>03/18 08/18 09/19 07/20 09/21 04/21 01/22 04/21 05/21 NA 06/21 01/22 04/22 12/22 NA 11/22 12/22 01/23 02/23 06/22 11/23</p> <p>CSYP C&I Bike & Pedestrian Program 124/400-C40011 Dranesville 2G40-088-069-0 2G40-088-069 \$2,700,000 \$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Turner, Latesa PM UTL: Pugh, Richard PM LAD: Strayhorne, Robert PM UDCCD: Stevens, Michael PM CPTED: Abifadel, Gibran</p> <p><u>Project Description</u> Construct approximately 1,300 LF of 5-foot concrete sidewalk along the east side of Kirby Road</p> <p><u>Monthly Remarks</u> TPP ID# 238. Final design is underway. Draft plats received 1/27/2021. Meeting held 12/10/2020 with LDS to resolve SWM comments. 2nd LDS submittal anticipated March 2021. Utility relocation design in progress (WGL, FW, CenturyLink, Cox, Verizon and DEV). LAD NTP anticipated June 2021.</p> <p style="text-align: right;">On Hold <input type="checkbox"/></p>																							
<p>Design</p>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Chesterbrook Rd Walkway (Forest to N 41st St)			09/20	12/20	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	On Hold <input type="checkbox"/>
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40011	Dranesville		PM TDD:	Hojatzadeh, Max				Construct walkway on southside of Chesterbrook Road				Survey received 10/2/2020. Utility designations received on 11/12/2020. Two concept designs received 10/15/2020. These options were discussed with Supervisor's office on 11/12/2020 and it was recommended a 3rd option be prepared. 3rd option received and is under review by team member. Schedule to be developed upon approval of typical section.												
2G40-088-071-0			PM UTL:	Nguyen, Tan																				
2G40-088-071	\$1,500,000	\$0	PM LAD:																					
			PM UDCD:																					
			PM CPTED:	Steinhilber, Will																				

Design

Route 50 Walkway (Blake Ln to Stonehurst Dr)			04/19	NA	NA	05/21	09/21	10/21	04/22	05/21	06/21	NA	07/21	01/22	04/21	06/22	NA	04/22	04/22	04/22	05/22	08/22	12/22	On Hold <input type="checkbox"/>
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40011	Providence		PM TDD:	Ayers, Robert				Approximately 600 LF of 10-foot wide SUP with wayfinding signs				TPP ID# 87.1 2nd Pre-final design in progress. VDOT review comments received 11/5/2020. NTP for final design was issued to new consultant on 2/3/2021. Kick-off meeting was held with new consultant following NTP. Plat request to be submitted following revisions to plans per review comments. Most utility relocations within right of way.												
2G40-088-072-0			PM UTL:	Nguyen, Anh																				
2G40-088-072	\$550,000	\$0	PM LAD:	TBD, To Be Determined																				
			PM UDCD:	TBD, To Be Determined																				
			PM CPTED:	Wynands, Nicole																				

Design

Route 50 Walkway (Lindenwood Ln to Nutley St)			02/19	12/20	02/21	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	On Hold <input type="checkbox"/>
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40011	Providence		PM TDD:	Dresser, John				Approximately 360 LF of 10-foot wide SUP along north side of Route 50 with signalized crosswalks and wayfinding signs.				TPP ID# 87.2 Formal (revised) H&HA study was submitted to VDOT & County Watershed Planning on 2/9/2021, as the Intermediate submission. Comments are pending. Design NTP issued on 2/4/2020. Final Design schedule to be developed after VDOT and County Watershed Planning reviews of the H&HA report are completed. A 1/15/2021 meeting with VDOT & County Watershed Manager was held to discuss the H&HA preliminary study & issues. Geotech and Environmental efforts have been authorized.												
2G40-088-073-0			PM UTL:	Nguyen, Tan																				
2G40-088-073	\$1,600,000	\$0	PM LAD:																					
			PM UDCD:																					
			PM CPTED:	Wells, Chris																				

Design

Route 50 Walkway - Bear Branch Pedestrian Bridge			05/19	10/19	02/21	07/21	11/21	01/22	01/22	NA	NA	NA	NA	NA	NA	NA	NA	02/22	04/22	05/22	06/22	05/23	05/23	On Hold <input type="checkbox"/>
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40011	Providence		PM TDD:	Dresser, John				Approximately 425 LF of 10-foot SUP and a pedestrian bridge on the south side of Route 50 crossing Bear Branch.				TPP ID# 87.3 Intermediate design distributed 2/19/21. Comments are due 3/25/21. Geotechnical and Environmental efforts are in progress.												
2G40-088-074-0			PM UTL:	Maisel, Michael																				
2G40-088-074	\$2,500,000	\$0	PM LAD:																					
			PM UDCD:																					
			PM CPTED:	Marfurt, Lindsay																				

Design

Project Name		Mar 2021																					
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #									Permit Submission														
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
Route 50 Walkway (Cedar Ln to Prosperity Ave)		05/19	09/19	NA	08/20	10/21	04/22	04/22	03/21	NA	NA	06/21	02/22	04/21	06/22	NA	05/22	05/22	05/22	06/22	12/22	12/22	On Hold <input type="checkbox"/>
CSYP C&I Bike & Pedestrian Program 124/400-C40011 Providence 2G40-088-075-0 2G40-088-075 \$950,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis PM UTL: Maisel, Michael PM LAD: Honnick, John PM UDCD: Lim, Vannak PM CPTED: Steinhilber, Will							<u>Project Description</u> Approximately 775LF of 10-foot wide SUP with 150LF of sidewalk on the north side of Route 50 with bus stop accessibility improvements							<u>Monthly Remarks</u> TPP ID# 87.4 2nd Pre-final comments received on 3/15/2021 and are under review. Utility relocations within ROW (fiberoptic and water). Draft plat received 1/5/2021 and is under review. Due to overlapping utilities, 2G40-088-076 is on the same schedule. Coordinating with MSMD on maintenance of the existing trail.							
Design																							
Route 50 Walkway (Chichester Ln to Cedar Ln)		05/19	09/19	NA	08/20	10/21	04/22	04/22	03/21	NA	NA	06/21	02/22	04/21	06/22	NA	05/22	05/22	05/22	06/22	12/22	12/22	On Hold <input type="checkbox"/>
CSYP C&I Bike & Pedestrian Program 124/400-C40011 Providence 2G40-088-076-0 2G40-088-076 \$900,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis PM UTL: Maisel, Michael PM LAD: Honnick, John PM UDCD: Lim, Vannak PM CPTED: Steinhilber, Will							<u>Project Description</u> Approximately 755 LF of 5-foot wide concrete sidewalk on the frontage road located on the north side of Route 50							<u>Monthly Remarks</u> TPP ID# 87.5 2nd Pre-final design distributed for review 2/8/2021. Comments are due in mid-March. Final plat requested 3/15/2021. Test holes received on 10/1/2020. Utility relocations within ROW (fiberoptic, Dominion and water). Due to overlapping utilities, 2G40-088-075 is on the same schedule.							
Design																							
Memorial St/Donora Dr Pedestrian Crossing		12/18	NA	04/20	08/20	02/21	03/21	06/21	10/20	NA	NA	10/20	05/21	NA	NA	NA	09/21	09/21	09/21	10/21	12/21	02/22	On Hold <input type="checkbox"/>
CSYP C&I Bike & Pedestrian Program 124/400-C40011 Lee 2G40-088-077-0 2G40-088-077 \$500,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL: Pugh, Richard PM LAD: Alcon, Kelly PM UDCD: Bhinge, Deepak PM CPTED: Askarzadeh, Negin							<u>Project Description</u> Construct crosswalk with median refuge on east leg of Memorial Street, curb bulb out and, crosswalk on Donora Drive							<u>Monthly Remarks</u> TPP ID#657. Final design submitted to VDOT on 2/2/2021. LAD NTP issued 10/29/2020. Land rights on 0 of 1 property have been acquired. Consultant addressing partial comments received from VDOT on 3/2/21.							
Land Acquisition																							
Route 50 Walkway, (Ellenwood Dr to Chichester Ln), Phase A		05/19	09/19	NA	08/20	05/21	12/21	12/21	12/20	NA	NA	01/21	08/21	04/21	02/22	NA	01/22	02/22	02/22	02/22	08/22	08/22	On Hold <input type="checkbox"/>
CSYP C&I Bike & Pedestrian Program 124/400-C40011 Providence 2G40-088-079-A-0 2G40-088-079 \$300,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis PM UTL: Nguyen, Tan PM LAD: Honnick, John PM UDCD: PM CPTED: Stevens, Daniel							<u>Project Description</u> Approximately 600 LF of 5-foot wide concrete sidewalk connections including new bus pad, curb ramps, crosswalks and pedestrian signal upgrades							<u>Monthly Remarks</u> TPP ID# 87.4 2nd pre-final plans distributed on 1/6/2021. Crosswalk study submitted with 2nd pre-final submission. Project Data Sheet approved by LDS on 1/13/2021. LAD NTP 1/7/2021. Land rights on 0 of 2 properties have been acquired. Project design and land rights halted to address scope revision proposed by CPTED. Project schedule will be revised after a task order amendment is negotiated/executed.							
Land Acquisition																							

Project Name		Mar 2021																					
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #		Permit Submission																					
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
Arlington Blvd/Stonehurst Dr Ped Upgrades, Phase B		08/20	09/20	NA	12/20	06/21	11/21	11/21	03/21	NA	NA	04/21	10/21	NA	NA	NA	01/22	02/22	02/22	02/22	05/22	05/22	
CSYP C&I Bike & Pedestrian Program 124/400-C40011 Providence 2G40-088-079-B-0 2G40-088-079 \$150,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis PM UTL: Nguyen, Tan PM LAD: Honnick, John PM UDCCD: Abtew, Leykun PM CPTED:					<u>Project Description</u> Sixty LF sidewalk connection including curb ramp upgrades and crosswalks at the Arlington Boulevard and Stonehurst Drive intersection					<u>Monthly Remarks</u> PHASE B- is the ped upgrades at Rte. 50-Stonehurst intersection which was removed from project -072. Pre-final design plans distributed 12/9/2020. Project to be completed under Countywide Permit. Project plats are in progress. Temporary easement on 2 properties are required.										On Hold <input type="checkbox"/>	
Design		01/16	12/18	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	09/19	09/19	09/19	03/20	05/20	05/23	03/23	
Rt.28 Widening (PWC L to Rt.29) NVTA-70 124/400-C40017 Sully 2G40-100-000-0 Springfield 2G40-100-000 \$80,782,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Beall, James PM UTL: Maisel, Michael PM LAD: Shubert, Beth PM UDCCD: PM CPTED: Chellappa, Smitha					<u>Project Description</u> Widen Route 28 from 4 lanes to 6 lanes from Prince William County line to Route 29					<u>Monthly Remarks</u> UPC #108720. TPP ID# 062. Award issued 5/22/2020. NTP issued 6/15/2020. Substantial completion 3/31/2023, final completion 7/28/2023. VDOT amended land use permit and VPDES permit for Shirley's Advanced TTC plan (for NB temporary widening) have been received, construction started 3/8/21. 90% plans submitted 2/16/2021. Initial phase of ROW plans submitted 3/1/2021.										On Hold <input type="checkbox"/>	
Construction		02/20	05/21	06/22	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	
Balls Hill Rd/Old Dominion Dr Int 124/400-C40013 Dranesville 2G40-152-000-0 2G40-152-000 \$20,500,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Roberson, Jeanmarie PM UTL: Nguyen, Tan PM LAD: PM UDCCD: Cretal, Susannah PM CPTED: Guarino, Michael					<u>Project Description</u> Intersection improvements, including pedestrian facilities					<u>Monthly Remarks</u> Concept design underway. Project improvements to be in accordance with Alternative A.1 T-Intersection Improvements, as recommended in the final traffic study developed by CPTED. Final schedule will be provided upon completion of intermediate design.										On Hold <input type="checkbox"/>	
Design		02/20	NA	NA	07/20	09/20	11/20	01/21	NA	NA	NA	NA	NA	NA	NA	NA	03/21	04/21	04/21	05/21	06/21	09/21	
01044 Little River Turnpike EB @ Oasis Drive Bus Stop Improvements 124/400-C40011 Mason 4YP202-01044 TS-000015-026 \$0 \$0		<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: PM LAD: PM UDCCD: PM CPTED:					<u>Project Description</u> Install new sidewalk along Little River Tpke, replace ex. bus pad, shelter and trash can, replace ex. curb ramps at intersection. Pavement marking and pedestrian signal modifications.					<u>Monthly Remarks</u> Task Order #20 - 2nd final design submitted for review on 11/24/2020. Comments received. Proceeding to finalize comments and plan. Utilities designation received, no relocation required.										On Hold <input type="checkbox"/>	
Design																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates								Construction PHASE Dates						
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
01433-Braddock Rd EB @ Dunleigh Dr			04/19	06/19	09/19	NA	10/19	09/20	03/20	NA	NA	NA	NA	NA	NA	NA	NA	09/20	10/20	10/20	10/20	06/21	04/21
Bus Stop Improvements 124/400-C40011 4YP202-01433 TS-000011-033	Braddock	\$0 \$0	<u>Project Manager/Assignments</u> PM TDD: Vanzandt, Mark PM UTL: PM LAD: PM UDCCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Install shelter, bench, and trash can.			<u>Monthly Remarks</u> VDOT LUP received 3/24/2020. Building permit for bus shelter received 8/4/2020. Final construction package submitted on 9/1/2020. Part of UDCCD Task Order #1.													
On Hold <input type="checkbox"/>																							
Construction																							
01697 Old Keene Mill Road WB @ Commerce Street			02/20	NA	NA	05/20	09/20	10/21	03/21	NA	NA	NA	NA	NA	NA	NA	NA	03/21	04/21	04/21	04/21	04/22	08/21
Bus Stop Improvements 124/400-C40011 4YP202-01697 TS-000014-042	Lee	\$50,000 \$50,000	<u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL: PM LAD: PM UDCCD: PM CPTED:				<u>Project Description</u> Install concrete bus shelter pad, bike rack, bench, trash can and loading pad along with drainage improvements and associated grading work.			<u>Monthly Remarks</u> Final design received 9/23/2020. Signed Design waiver package submitted to VDOT on 3/5/21. Countywide permit package is in progress.													
On Hold <input type="checkbox"/>																							
Design																							
02075 Gallows Rd @ Boone Blvd			09/20	NA	NA	10/20	12/20	07/21	07/21	11/20	NA	NA	12/20	06/21	NA	NA	NA	07/21	08/21	08/21	08/21	10/21	12/21
Bus Stop Improvements 124/400-C40011 4YP202-02075 TS-000017-042	Providence	\$0 \$0	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: PM LAD: Alcon, Kelly PM UDCCD: PM CPTED:				<u>Project Description</u> Replace existing bus pad and bench with shelter, bench, trash can, and bike racks.			<u>Monthly Remarks</u> Final design is complete. LAD NTP 12/11/2020. Land rights on 0 of 1 properties have been acquired.													
On Hold <input type="checkbox"/>																							
Land Acquisition																							
02092 Gallows Road NB @ Gatehouse Road			07/18	NA	NA	12/19	02/20	11/19	03/20	NA	NA	NA	NA	NA	NA	NA	NA	08/20	09/20	09/20	09/20	04/21	04/21
Bus Stop Improvements 124/400-C40011 4YP202-02092 TS-000017-029	Providence	\$50,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: PM LAD: PM UDCCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Install concrete bus shelter pad, bus shelter, and loading pad.			<u>Monthly Remarks</u> Transit requested bus stop shift 300 feet to the North. Final construction package submitted on 8/18/2020 to UDCCD. Building permit for shelter issued 9/1/2020. Part of UDCCD Task Order #1.													
On Hold <input type="checkbox"/>																							
Construction																							

Mar 2021

Project Name		Mar 2021																					
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #		Permit Submission																					
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
02093 Gallows Road SB @ Gatehouse Road																							
Bus Stop Improvements 124/400-C40011		07/18	NA	NA	01/19	06/19	11/19	03/20	09/19	NA	NA	09/19	01/20	NA	NA	NA	08/20	09/20	09/20	09/20	09/20	04/21	
4YP202-02093																							
TS-000017-030		\$50,000																					
		\$0																					
Construction																							
Project Manager/Assignments		Project Description							Monthly Remarks														
PM TDD: Lauretti, Francesco		Install concrete bus shelter pad, bus shelter, and loading pad.							Final construction package submitted on 8/18/2020 to UDCD. Building permit for shelter issued 9/1/2020. Part of UDCD Task Order #1.														
PM UTL:																							
PM LAD: Honnick, John																							
PM UDCD: Carlin, Craig																							
PM CPTED:																							
On Hold <input type="checkbox"/>																							
02100 Gallows Road SB @ Lee Highway																							
Bus Stop Improvements 124/400-C40011		07/18	NA	NA	01/19	06/19	11/19	03/20	09/19	NA	NA	09/19	01/20	NA	NA	NA	08/20	09/20	09/20	09/20	09/20	04/21	
4YP202-02100																							
TS-000017-031		\$50,000																					
		\$0																					
Construction																							
Project Manager/Assignments		Project Description							Monthly Remarks														
PM TDD: Lauretti, Francesco		Install concrete bus shelter pad, bus shelter, and loading pad.							Final construction package submitted on 8/18/2020 to UDCD. Building permit issued 9/17/2020. Part of UDCD Task Order #1.														
PM UTL:																							
PM LAD: Honnick, John																							
PM UDCD: Carlin, Craig																							
PM CPTED:																							
On Hold <input type="checkbox"/>																							
02101 Gallows Road NB @ Lee Highway																							
Bus Stop Improvements 124/400-C40011		07/18	NA	NA	01/19	06/19	11/19	04/20	09/19	NA	NA	09/19	NA	NA	NA	NA	08/20	09/20	09/20	09/20	09/20	04/21	
4YP202-02101																							
TS-000017-032		\$50,000																					
		\$0																					
Construction																							
Project Manager/Assignments		Project Description							Monthly Remarks														
PM TDD: Lauretti, Francesco		Install concrete loading pad, bench, and replace existing sidewalk.							Final construction package submitted on 8/18/2020 to UDCD. Part of UDCD Task Order #1.														
PM UTL:																							
PM LAD: Honnick, John																							
PM UDCD: Carlin, Craig																							
PM CPTED:																							
On Hold <input type="checkbox"/>																							
02152 Glade Drive NB @ Freetown Drive																							
Bus Stop Improvements 124/400-C40011		07/18	NA	NA	01/19	06/19	11/19	05/21	09/19	NA	NA	03/20	09/20	NA	NA	NA	06/21	06/21	06/21	07/21	09/20	11/21	
4YP202-02152																							
TS-000013-039		\$50,000																					
		\$0																					
Construction																							
Project Manager/Assignments		Project Description							Monthly Remarks														
PM TDD: Lauretti, Francesco		Install concrete bus shelter pad, bus shelter, and loading pad.							Land acquisition completed 9/9/2020. Design waiver package is in progress.														
PM UTL:																							
PM LAD: Glass, Lisa																							
PM UDCD: Carlin, Craig																							
PM CPTED:																							
On Hold <input type="checkbox"/>																							
Design																							

Project Name		Mar 2021																					
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #		Permit Submission																					
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
02153 Glade Drive SB @ Freetown Drive		07/18	NA	NA	01/19	06/19	11/19	05/21	09/19	NA	NA	03/20	08/20	NA	NA	NA	06/21	06/21	06/21	07/21	09/20	11/21	On Hold <input type="checkbox"/>
Bus Stop Improvements		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							
124/400-C40011	Hunter Mill	PM TDD: Lauretti, Francesco		Install concrete bus shelter pad, bus shelter, and loading pad.							Land acquisition completed 8/12/2020. Design waiver package is in progress.												
4YP202-02153		PM UTL:																					
TS-000013-040	\$50,000	PM LAD: Glass, Lisa																					
	\$0	PM UDCD: Carlin, Craig																					
		PM CPTED:																					
Design																							
02154 Glade Drive NB @ Green Range Drive		07/18	NA	NA	01/19	06/19	11/19	05/21	09/19	NA	NA	03/20	09/20	NA	NA	NA	06/21	06/21	06/21	07/21	09/20	11/21	On Hold <input type="checkbox"/>
Bus Stop Improvements		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							
124/400-C40011	Hunter Mill	PM TDD: Lauretti, Francesco		Install concrete bus shelter pad, bus shelter, and loading pad.							Land acquisition completed 9/9/2020. Design waiver package is in progress.												
4YP202-02154		PM UTL:																					
TS-000013-041	\$50,000	PM LAD: Glass, Lisa																					
	\$0	PM UDCD: Carlin, Craig																					
		PM CPTED:																					
Design																							
02155 Glade Drive SB @ Green Range Drive		07/18	NA	NA	01/19	06/19	11/19	05/21	09/19	NA	NA	03/20	08/20	NA	NA	NA	06/21	06/21	06/21	07/21	09/20	11/21	On Hold <input type="checkbox"/>
Bus Stop Improvements		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							
124/400-C40011	Hunter Mill	PM TDD: Lauretti, Francesco		Install concrete bus shelter pad, bus shelter, and loading pad.							Land acquisition completed 8/12/2020. Design waiver package is in progress.												
4YP202-02155		PM UTL:																					
TS-000013-042	\$50,000	PM LAD: Glass, Lisa																					
	\$0	PM UDCD: Carlin, Craig																					
		PM CPTED:																					
Design																							
02160 Glade Drive SB @ Green Range Drive		06/20	NA	NA	07/20	07/20	06/21	03/21	12/20	NA	NA	12/20	05/21	NA	NA	NA	06/21	07/21	07/21	07/21	10/21	10/21	On Hold <input type="checkbox"/>
Bus Stop Improvements		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							
124/400-C40011	Hunter Mill	PM TDD: Hojatzadeh, Max		Install concrete bus shelter pad, bus shelter, loading pad, bench, and trash can.							Final design complete. LAD complete 2/12/21. Countywide permit package submitted 3/22/21.												
4YP202-02160		PM UTL:																					
TS-000013-048	\$0	PM LAD: Najeeb, Mohammed																					
	\$0	PM UDCD:																					
		PM CPTED:																					
Design																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
02161 Glade Drive NB @ Millrace Lane			06/20	NA	NA	07/20	07/20	06/21	03/21	12/20	NA	NA	12/20	05/21	NA	NA	NA	06/21	07/21	07/21	07/21	09/21	10/21
Bus Stop Improvements			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
124/400-C40011			PM TDD: Hojatzadeh, Max					Install concrete loading pad, bench, and trash can.					Final design complete. LAD complete 2/12/21. Countywide permit package submitted 3/22/21.										
4YP202-02161			PM UTL:																				
TS-000013-049	\$0		PM LAD: Najeeb, Mohammed																				
	\$0		PM UDCD:																				
			PM CPTED:																				
Design																							
02633 Lee Jackson Memorial Highway WB @ Muirfield Lane			02/20	NA	NA	07/20	09/20	10/21	03/21	NA	NA	NA	NA	NA	NA	NA	NA	03/21	04/21	04/21	04/21	04/22	08/21
Bus Stop Improvements			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
124/400-C40011			PM TDD: Madhusudhan, Galappa					Install concrete loading pad, sidewalk along with drainage improvements and associated grading work.					Final design received 9/30/2020. Signed Design waiver package submitted to VDOT on 3/5/21. Countywide permit package is in progress.										
4YP202-02633			PM UTL:																				
TS-000019-007	\$20,000		PM LAD:																				
	\$20,000		PM UDCD:																				
			PM CPTED:																				
Design																							
02817 Mt. Vernon Memorial Highway EB @ Old Mt. Vernon Road			02/20	NA	NA	07/20	10/20	10/21	03/21	NA	NA	NA	NA	NA	NA	NA	NA	04/21	05/21	05/21	05/21	04/22	09/21
Bus Stop Improvements			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
124/400-C40011			PM TDD: Madhusudhan, Galappa					Install concrete loading pad, sidewalk, curb and gutter and handicap ramps along with extensive drainage improvements and associated grading work.					Design waiver package resubmitted to VDOT on 12/23/2020. Responses to comments from VDOT sent on 1/25/21. Signed Design waiver package submitted to VDOT on 3/5/21.										
4YP202-02817			PM UTL:																				
TS-000016-055	\$35,000		PM LAD:																				
	\$35,000		PM UDCD:																				
			PM CPTED:																				
Design																							
02902 North Shore Drive EB @ Northgate Square			02/20	NA	NA	06/20	09/20	12/20	11/20	09/20	NA	NA	09/20	10/20	NA	NA	NA	12/20	01/21	01/21	02/21	12/21	04/21
Bus Stop Improvements			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
124/400-C40011			PM TDD: Hojatzadeh, Max					Install 8'x8' concrete bus stop pad with bench					Final construction package submitted to UDCD on 12/29/2020. Part of UDCD Task Order #2.										
4YP202-02902			PM UTL:																				
TS-000013-045	\$0		PM LAD: Shubert, Beth																				
	\$0		PM UDCD:																				
			PM CPTED:																				
Construction																							

Project Name		Mar 2021																					
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #		Permit Submission																					
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
03160 Richmond Highway NB @ Holly Hill Road		02/20	NA	NA	07/20	11/20	10/21	08/21	02/21	NA	NA	03/21	07/21	NA	NA	NA	09/21	10/21	10/21	10/21	04/22	03/22	On Hold <input type="checkbox"/>
Bus Stop Improvements		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							
124/400-C40011	Mount Vernon	PM TDD: Madhusudhan, Galappa							Replace bus shelter pad, shelter, trash can, bench, loading pad, along with drainage improvements and associated grading work.							Final design is in progress. Design Waiver package resubmitted to VDOT on 3/9/21. NTP issued to LAD on 3/10/21.							
4YP202-03160		PM UTL:																					
TS-000016-054	\$50,000	PM LAD: Alcon, Kelly																					
	\$50,000	PM UDCD: Carlin, Craig																					
		PM CPTED:																					
Land Acquisition																							
03217-Rolling Rd SB @ Edinburgh Dr		04/19	06/19	09/19	NA	10/19	09/20	09/20	01/20	NA	NA	01/20	05/20	NA	NA	NA	01/21	02/21	02/21	02/21	06/21	07/21	On Hold <input type="checkbox"/>
Bus Stop Improvements		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							
124/400-C40011	Mount Vernon	PM TDD: Vanzandt, Mark							Install shelter, bench, and trash can.							Final construction package submitted on 1/29/21. Part of UDCD Task Order #3							
4YP202-03217		PM UTL:																					
TS-000016-051	\$50,000	PM LAD: Alcon, Kelly																					
	\$0	PM UDCD: Carlin, Craig																					
		PM CPTED:																					
Construction																							
03807 Wiehle Avenue NB @ North Shore Drive		02/20	NA	NA	06/20	12/20	08/21	08/21	02/21	NA	NA	03/21	07/21	NA	NA	NA	08/21	09/21	09/21	09/21	12/21	12/21	On Hold <input type="checkbox"/>
Bus Stop Improvements		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							
124/400-C40011	Hunter Mill	PM TDD: Hojatzadeh, Max							Install bus pad, bench, & trash can, add curb-abutted sidewalk at intersection of Wiehle Ave & North Shore Dr. Add CG-12 to both corners of intersection & 50' sidewalk to existing sidewalk.							Task Order #20 - 3rd final plan, bus stop design waiver, and buffer width programmatic waiver submitted on 11/24/2020. Comments received. Proceeding to finalize comments and plan. Proceeding with DRB application.							
4YP202-03807		PM UTL:																					
TS-000013-046	\$0	PM LAD: Alcon, Kelly																					
	\$0	PM UDCD: Carlin, Craig																					
		PM CPTED:																					
Design																							
03817-Wiehle Ave NB @ North Shore Dr		04/19	06/19	09/19	NA	10/19	09/20	09/20	01/20	NA	NA	01/20	07/20	NA	NA	NA	11/20	12/20	12/20	12/20	06/21	06/21	On Hold <input type="checkbox"/>
Bus Stop Improvements		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							
124/400-C40011	Hunter Mill	PM TDD: Vanzandt, Mark							Install shelter, bench, and trashcan.							Final construction package submitted to UDCD 11/16/2020. Part of UDCD Task Order #3.							
4YP202-03817		PM UTL:																					
TS-000013-044	\$50,000	PM LAD: Alcon, Kelly																					
	\$0	PM UDCD: Carlin, Craig																					
		PM CPTED:																					
Construction																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
04000 Elden St SB @ Alabama Dr			09/20	NA	NA	10/20	12/20	12/20	02/21	NA	NA	NA	NA	NA	NA	NA	NA	04/21	05/21	05/21	05/21	05/21	08/21		
Bus Stop Improvements 124/400-C40011 4YP202-04000 TS-000012-028		\$0 \$0	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: PM LAD: PM UDCD: PM CPTED:		<u>Project Description</u> Install concrete bus pad, shelter, bench, and trash can				<u>Monthly Remarks</u> Final design complete. This project to be permitted through the Town of Herndon. Permit application submitted 2/2/2021 and under review by Town of Herndon.																
Design																									
06118-Rolling Rd NB @ Edinburgh Dr			04/19	06/19	09/19	10/19	05/20	09/20	12/20	NA	NA	NA	NA	NA	NA	NA	NA	01/21	02/21	02/21	02/21	06/21	07/21		
Bus Stop Improvements 124/400-C40011 4YP202-06118 TS-000016-052		\$50,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Vanzandt, Mark PM UTL: PM LAD: PM UDCD: Carlin, Craig PM CPTED:		<u>Project Description</u> Install shelter, bench, and trash can.				<u>Monthly Remarks</u> VDOT permit received 1/15/2021. Building permit received 10/5/2020. Final construction package submitted on 1/29/21. Part of UDCD Task Order #3.																
Construction																									
5000935 Columbia Pike SB @ Marshall Drive			02/20	NA	NA	07/20	10/20	10/21	01/21	NA	NA	NA	NA	NA	NA	NA	NA	03/21	03/21	03/21	03/21	04/22	07/21		
Bus Stop Improvements 124/400-C40011 4YP202-5000935 TS-000015-022		\$50,000 \$50,000	<u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL: PM LAD: PM UDCD: Carlin, Craig PM CPTED:		<u>Project Description</u> Install concrete loading pad, retaining wall, concrete sidewalk, curb ramps, bench, along with drainage improvements and associated grading work.				<u>Monthly Remarks</u> Signed Design waiver package submitted to VDOT on 3/5/21. Countywide permit package submitted to VDOT on 1/25/21. Final construction package authorized by UDCD ON 3/5/21.																
Design																									
5000999 Carlin Springs Road NB, North of 7-11			02/20	NA	NA	07/20	10/20	10/21	09/21	01/21	NA	NA	01/21	08/21	NA	NA	NA	10/21	11/21	11/21	11/21	04/22	03/22		
Bus Stop Improvements 124/400-C40011 4YP202-5000999 TS-000015-025		\$20,000 \$20,000	<u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL: PM LAD: Honnick, John PM UDCD: PM CPTED:		<u>Project Description</u> Install loading pad, sidewalk along with drainage improvements and associated grading work.				<u>Monthly Remarks</u> Design waiver package resubmitted to VDOT on 12/23/2020. Responses sent to VDOT on 3/4/21 for additional comments made by VDOT. LAD NTP 1/11/2021.																
Land Acquisition																									

On Hold

On Hold

On Hold

On Hold

Project Name		Mar 2021																				
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates						
Project/Sub Project #							Permit Submission															
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																					
5001008 Carlin Springs Road NB @ Columbia Pike		02/20	NA	NA	07/20	10/20	10/21	09/21	01/21	NA	NA	01/21	08/21	NA	NA	NA	10/21	11/21	11/21	11/21	04/22	03/22
Bus Stop Improvements 124/400-C40011		Mason	<u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa				<u>Project Description</u> Install loading pad, sidewalk along with drainage improvements and associated grading work.				<u>Monthly Remarks</u> Final Design waiver package resubmitted to VDOT 12/23/20. LAD NTP 1/11/2021. Design waiver package resubmitted to VDOT on 3/9/21.											On Hold <input type="checkbox"/>
4YP202-5001008			PM UTL:																			
TS-000015-024		\$20,000	PM LAD: Honnick, John																			
		\$20,000	PM UDCCD:																			
			PM CPTED:																			
Land Acquisition																						
5001052 Leesburg Pike EB @ Glen Carlyn Road		02/20	NA	NA	07/20	11/20	10/21	01/21	NA	NA	NA	NA	NA	NA	NA	NA	03/21	04/21	04/21	04/21	04/22	07/21
Bus Stop Improvements 124/400-C40011		Mason	<u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa				<u>Project Description</u> Replace existing shelter, pad, bench, and curb ramps with new concrete pad, bus shelter, bike rack, bench, and curb ramps along with drainage improvements.				<u>Monthly Remarks</u> Final design is complete. Final construction Package is being prepared. Building permit for shelter issued 3/16/21.											On Hold <input type="checkbox"/>
4YP202-5001052			PM UTL:																			
TS-000015-023		\$35,000	PM LAD:																			
		\$35,000	PM UDCCD:																			
			PM CPTED:																			
Design																						
5001154 Arlington Blvd WB @ Prosperity Ave		09/20	NA	NA	10/20	12/20	12/20	12/20	NA	NA	NA	NA	NA	NA	NA	NA	12/20	01/21	01/21	02/21	05/21	05/21
Bus Stop Improvements 124/400-C40011		Providence	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max				<u>Project Description</u> Replace existing bus pad and shelter.				<u>Monthly Remarks</u> Final construction package submitted to UDCCD on 12/29/2020. Building permit for bus shelter issued 2/18/21. Part of UDCCD Task Order #3.											On Hold <input type="checkbox"/>
4YP202-5001154			PM UTL:																			
TS-000017-041		\$0	PM LAD:																			
		\$0	PM UDCCD:																			
			PM CPTED:																			
Construction																						
Rt. 123 @ Jermantown Rd.		06/10	NA	10/13	05/14	11/15	01/14	11/17	09/14	02/16	NA	03/16	01/17	02/17	02/19	NA	09/18	02/19	03/19	06/19	09/15	09/20
Spot Improvements 124/400-C40011		Providence	<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco				<u>Project Description</u> Add right turn lanes on northbound and southbound Route 123, including drainage improvements				<u>Monthly Remarks</u> Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 3/23/10. Construction substantially complete 9/27/2020. Punch list completed. Draft nutrient credit transfer agreement submitted to VDOT on 3/3/2021.											On Hold <input type="checkbox"/>
RSPI01-01400			PM UTL: Yusufoglu, Eldar																			
2G40-028-012		\$2,500,000	PM LAD: Lefcourt, Eric																			
		\$0	PM UDCCD: Samiyi, Bijan																			
			PM CPTED:																			
Post-Construction																						

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

			01/21	11/21	NA	12/22	11/23	07/24	07/24	08/23	TBD	NA	09/23	05/24	TBD	TBD	NA	10/24	11/24	12/24	01/25	02/26	02/26
--	--	--	-------	-------	----	-------	-------	-------	-------	-------	-----	----	-------	-------	-----	-----	----	-------	-------	-------	-------	-------	-------

Innovation Station North Neighborhood Access SUP
124/400-C40011 Dranesville
ST-000048-001-0
ST-000048-001 \$8,810,000
 \$0

Project Manager/Assignments
 PM TDD: Shahnaj, Sonia
 PM UTL:
 PM LAD:
 PM UDCCD:
 PM CPTED: Marfurt, Lindsay

Project Description
 Add shared-use path and lighting between Innovation Center Metrorail Station Kiss-and-Ride lot, Farougi Court and Apgar Place

Monthly Remarks
TPP ID# 190.15 HMSAMS ID#15 Design TO approved on 1/22/21 and NTP issued on 1/26/2021. Survey is underway and expected in June 2021. Wetland and RPA boundary delineation work will begin 3/17/2021.

On Hold

Survey

			01/20	05/20	07/20	NA	09/20	03/21	11/20	NA	NA	NA	NA	NA	NA	NA	NA	02/21	03/21	04/21	05/21	11/21	08/21
--	--	--	-------	-------	-------	----	-------	-------	-------	----	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------

Reston Bike Share Phase II
124/400-C40011 Hunter Mill
TS-000026-001-0
TS-000026-001 \$325,000
 \$0

Project Manager/Assignments
 PM TDD: Shahnaj, Sonia
 PM UTL:
 PM LAD:
 PM UDCCD: Carlin, Craig
 PM CPTED:

Project Description
 Installation of 21 bike share stations. 17 in parking lane. 5 require improvements including curb ramps for 2 & concrete pads for 3. 1 station to be installed in turn lane & requires road diet.

Monthly Remarks
 VDOT LUP permit received for 19 of 21 bike share stations including 17 on 12/6/19 in parking lanes & 2 stations w/pad on 11/25/20. Station #19: Construction authorized 3/5/21. Station #12 (Involves curb extension): Construction NTP 2/25/2021, scheduled construction completion 4/29/21. Stations #9 & 15 (Curb ramp only): Construction completed 2/10/21. Stations #5 & 13: Construction completed 9/18/20. VDOT LUP for the stations (5 & 13) obtained 11/25/20.

On Hold

Design

			TBD	NA	08/05	NA	NA	NA	NA	04/07	10/07	NA	NA	01/08	NA	NA	NA	NA	NA	NA	NA	NA	TBD
--	--	--	-----	----	-------	----	----	----	----	-------	-------	----	----	-------	----	----	----	----	----	----	----	----	-----

Stonecroft Boulevard Widening Sully Police Station
304/300-C30050 Sully
009217-0
5G25-064-000 \$800,678
 \$0

Project Manager/Assignments
 PM TDD: Vanzandt, Mark
 PM UTL: Nguyen, Tan
 PM LAD: Kresge, Carol
 PM UDCCD:
 PM CPTED: Guarino, Michael

Project Description
 Widen 800 LF of Stonecroft Boulevard to 6 lanes from Conference Center Drive to Westfields Boulevard

Monthly Remarks
 Construction to be managed by developer. WBOA finalizing agreement and cash bonding option with Marriott. County Bonds and Agreements package approved. The completion date was changed to TBD in June 2015 due to ongoing issues the developer is having moving the project to construction. Developer indicated in August 2020 that contractor is repricing project, DEQ permit renewal has been initiated, plans will be updated for latest guardrail standard, and there is a Fiberlight utility conflict that they are working to address.

On Hold

Construction

			03/15	05/15	02/16	01/17	01/19	03/18	09/19	10/17	NA	NA	11/17	08/18	07/18	06/19	NA	05/20	05/20	06/20	07/20	02/19	07/21
--	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

Jefferson Manor Improvements Phase IIIA
304/300-C30050 Lee
2G25-097-000-0
2G25-097-000 \$3,300,000
 (\$1,000,000)

Project Manager/Assignments
 PM TDD: Turner, Latesa
 PM UTL: Nguyen, Tan
 PM LAD: Shubert, Beth
 PM UDCCD: Metafria, Fasika
 PM CPTED: Guarino, Michael

Project Description
 Infrastructure reconstruction on Albemarle Drive in Jefferson Manor

Monthly Remarks
 Construction 90% complete. Construction NTP 9/28/2020; construction completion scheduled 7/25/2021. Contract awarded on 7/27/2020. Pardon Our Dust meeting held on 9/10/2020.

On Hold

Construction

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Clark's Crossing Rd at Hawthorne Ridge Ct Pedestrian Improvements (Beulah Rd Ph III)			08/18	11/18	NA	08/19	09/20	12/20	04/21	08/20	NA	NA	09/20	04/21	NA	NA	NA	05/21	06/21	07/21	08/21	10/21	01/22	
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
Pedestrian Improvements - Bond Fund 304/300-C30050 4YP201-PB009-C ST-000021-009			Hunter Mill	PM TDD: Lauretti, Francesco	Approximately 475 LF of 6-foot asphalt sidewalk on the north side of Clarks Crossing Road West of Hawthorn Ridge Court				Final design resubmitted for review 1/25/2021. LAD NTP 9/28/2020. Land rights on 2 of 3 properties have been acquired.															
			\$500,000	PM UTL: Yusufoglu, Eldar																				
			\$0	PM LAD: Baker, Lisa																				
				PM UDCD: Stevens, Michael																				
				PM CPTED: Hamidi, AJ																				
Land Acquisition																								
Telegraph Rd. Wlkwy @ South Kings Hwy. to Lee District Park			06/11	NA	04/09	08/12	12/18	07/18	01/20	09/17	12/17	NA	09/17	12/19	03/18	07/20	NA	05/20	06/20	07/20	08/20	12/19	09/21	
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
Pedestrian Improvements - Bond Funded 304/300-C30050 4YP201-PB023 ST-000021-023			Lee	PM TDD: Ayers, Robert	Pedestrian improvements including 5-foot concrete sidewalk and 3,500 LF of 4-foot bike lane on east side of Telegraph Road from South Kings Highway to Lee District Park				Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10./15/07. Project website created. Construction NTP 9/28/2020, completion scheduled 9/22/2021. Storm drainage system complete. Slope stability piers complete. Installing sidewalk, curb and bike lane. Construction 55% complete.															
			\$5,100,000	PM UTL: Nguyen, Tan																				
			\$0	PM LAD: Cate, Dennis																				
				PM UDCD: Samiyi, Bijan																				
				PM CPTED:																				
Construction																								
Cinder Bed Road			01/10	06/09	08/11	NA	09/14	10/14	02/15	07/13	05/13	NA	02/10	08/14	04/14	10/15	NA	07/15	08/15	09/15	07/15	10/14	07/17	
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
Cinder Bed Road Improvements 304/300-C30050 4YP214-0 5G25-054-000			Mount Vernon	PM TDD: Khorashadi, Brook	Redesign intersection of Cinder Bed Road and Newington Road and install a new trail along the east side of northbound Newington Road				Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Street acceptance is in progress. Meeting with VDOT Permit and Drainage on 2/23/21 to discuss Wing Scour Comments and reach a resolution. Feedback received on 2/25/2021 on final field remediation measures. Coordinating with UDCD on final field work. A task order is being negotiated to address the final punch list items. Underdrain issue is resolved.															
			\$6,892,088	PM UTL: Nguyen, Tan																				
			\$0	PM LAD: Shubert, Beth																				
				PM UDCD: Samiyi, Bijan																				
				PM CPTED: Borkowski, Tad																				
Post-Construction																								
Braddock Rd./Roberts Road NB Right Turn Lane			01/16	09/16	05/17	10/17	04/19	09/19	10/19	03/19	03/19	NA	04/19	07/19	11/18	09/19	NA	01/20	01/20	02/20	03/20	09/20	10/20	
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
Spot Roadway Improvements 2014 304/300-C30050 5G25-059-002-0 5G25-059-002			Braddock	PM TDD: Roberson, Jeanmarie	Add a northbound right turn lane on Roberts Road at Braddock Road, including a sidewalk connection from Tapestry Drive to Braddock Road				TPP ID#317. Construction substantially complete 10/12/2020. Punch list is complete. Nutrient credit transfer agreement executed by VDOT 1/22/2021.															
			\$1,600,000	PM UTL: Nguyen, Tan																				
			\$0	PM LAD: Honnick, John																				
				PM UDCD: Cutler, Tom																				
				PM CPTED: Qi, Maggie																				

Project Name		Design PHASE Dates																	Right-of-Way PHASE Dates					Construction PHASE Dates				
Fund #	District	Design PHASE Dates							Permit Submission		Right-of-Way PHASE Dates					Construction PHASE Dates												
Project/Sub Project #		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date						
Focus #	Current TPE (\$)																											
Project Status	FUT (\$)																											
North Chambliss St./Beauregard St.		02/20	NA	12/19	06/20	11/20	03/21	03/21	NA	NA	NA	NA	NA	NA	NA	NA	04/21	05/21	05/21	06/21	08/21	08/21						
Spot Roadway Improvements 2014		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>									
304/300-C30050	Mason	PM TDD:	Nabavi, Seyed					Extend island at North Chambliss Street and Beauregard Street intersection and provide RRFB signal.					TPP Plan ID#320. VDOT permit application submitted on 3/12/2021. The Landmark Plaza improvements added to the project.															
5G25-059-003-0		PM UTL:	Nguyen, Tan																									
5G25-059-003	\$900,000	PM LAD:	Alcon, Kelly																									
	\$0	PM UDCCD:																										
		PM CPTED:	Stevens, Daniel																									
Design																												
Silverbrook Rd./Southrun Rd. EB Left Turn Lane		03/16	NA	10/16	03/17	04/18	12/19	12/19	10/18	10/18	NA	11/18	09/19	09/19	06/20	NA	03/20	NA	NA	09/20	05/19	08/21						
Spot Roadway Improvements 2014		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>									
304/300-C30050	Mount Vernon	PM TDD:	Nabavi, Seyed					Add eastbound left turn lane on Silverbrook Road at Southrun Road					TPP ID#326. Construction 30% complete. Construction start date moved to 9/14/2020, due to water line closure restrictions set by Fairfax Water. The construction completion date has been revised to 8/11/2021 due to a design revision of the taper line for the right turn lane at Southrun Road. All utilities have been relocated as of 6/8/2020. Nutrient credit transfer agreement executed by VDOT on 2/21/2021.															
5G25-059-005-0		PM UTL:	Maisel, Michael																									
5G25-059-005	\$1,400,000	PM LAD:	Honnick, John																									
	\$1,400,000	PM UDCCD:	Stevens, Michael																									
		PM CPTED:	Aguayo, Vanessa																									
Construction																												
Old Courthouse Rd./Besley Rd. Realignment		07/15	12/16	04/19	01/20	06/20	05/22	05/22	12/20	12/20	NA	12/20	09/21	04/20	10/22	NA	08/22	09/22	10/22	11/22	11/24	11/24						
Spot Roadway Improvements 2014		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>									
304/300-C30050	Hunter Mill	PM TDD:	Nabavi, Seyed					Realign Old Courthouse Road to eliminate sharp curve and relocate Besley Road intersection including new bridge, bicycle lanes, and shared-use path					TPP ID # 35. Second final plans submitted to VDOT on 1/27/2021. LAD NTP 12/21/2020. Land rights on 0 of 19 properties have been acquired. Review comments from VDOT and other agencies on final design are being addressed. WGL relocation is complete. Century Link relocation to follow next. Dominion, Verizon, and Cox relocations will start after easements are recorded. Dominion final design received on 8/27/2020. Dominion easement plats received. Century Link relocation plan received and is under review. Cox and Verizon easement plats received on 11/9/2020 and is under review. Sanitary and water relocation will be in plan relocation. Streetlight conduit design by Dominion is in progress.															
5G25-059-007-0		PM UTL:	Maisel, Michael																									
5G25-059-007	\$16,500,000	PM LAD:	Strayhorne, Robert																									
	\$16,500,000	PM UDCCD:	Lim, Vannak																									
		PM CPTED:	Aguayo, Vanessa																									
Land Acquisition																												
Pohick Rd./Southrun Rd. Ped Intersection Imp		11/15	05/16	09/16	06/17	04/18	10/18	04/18	08/17	10/17	NA	10/17	01/18	01/18	05/19	NA	02/19	03/19	04/19	05/19	02/20	03/20						
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>									
304/300-C30050	Mount Vernon	PM TDD:	Roberson, Jeanmarie					Approximately 400 LF of sidewalk along southeast side of Southrun Road from Rushing Creek Road to Pohick Road and signalized pedestrian crossings at Pohick Road					TPP ID#336. Construction substantially complete 3/20/2020. Nutrient credit transfer agreement executed by VDOT 1/22/2021. VDOT permit released 3/11/2021.															
5G25-060-010-0		PM UTL:	Nguyen, Tan																									
5G25-060-010	\$1,050,000	PM LAD:	Glass, Lisa																									
	\$0	PM UDCCD:	Metafria, Fasika																									
		PM CPTED:	Chellappa, Smitha																									
Post-Construction																												

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Backlick Rd. Sidewalk - Kandel Ct - Cindy Ln.			07/16	10/16	05/17	03/18	11/19	05/19	09/21	01/19	NA	NA	01/19	07/19	02/19	12/19	NA	10/21	11/21	11/21	11/21	05/20	03/22
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mason		PM TDD: Turner, Latesa						Construct approximately 750 LF of concrete sidewalk along the east side of Backlick Road						TPP ID#090. 2nd final plans submitted 2/23/2021. Acquisition of additional land rights will be required due to final design revisions to address VDOT drainage comments. Revised plats and 2nd LAD NTP anticipated April 2021. Utility relocations complete. As a result of the design modifications, one additional Dominion guy anchor adjustment to be coordinated during construction.								
5G25-060-020-0			PM UTL: Maisel, Michael																				
5G25-060-020		\$1,400,000	PM LAD: Najeeb, Mohammed																				
		\$0	PM UDCCD: Stevens, Michael																				
			PM CPTED: Askarzadeh, Negin																				
Design																							
Chain Bridge Rd. Walkway - Courthouse Rd. - Sutton Rd.			12/17	02/18	08/18	09/19	01/22	04/22	04/22	02/21	05/21	NA	06/21	02/22	03/22	07/22	NA	05/22	06/22	07/22	08/22	03/23	03/23
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Providence		PM TDD: El Kaissi, Mohamad						Construct approximately 1,910 LF of 5-foot concrete sidewalk on south side of Route 123 between Courthouse Rd to Sutton Rd						TPP ID#102. Final Plans in progress. Traffic Signal Plans and Signage & Marking Plans were sent to VDOT Traffic on 1/27/2021. Received VDOT Traffic comments on Signal Plan on 2/25/2021. Utility relocation design in progress (DVP, Verizon, Zayo Vault relo, Cox, FFX Water). Final plats were signed and received on 2/17/2021. Verizon plat and additional documents are being prepared. TMP & Project Data sheet have been approved.								
5G25-060-023-0			PM UTL: Maisel, Michael																				
5G25-060-023		\$1,750,000	PM LAD: Najeeb, Mohammed																				
		\$0	PM UDCCD: Cutler, Tom																				
			PM CPTED: Askarzadeh, Negin																				
Design																							
Fair Lakes Blvd. Walkway - Stringfellow Rd. - Retail Center			05/18	NA	08/15	03/16	03/17	05/18	05/18	02/17	NA	NA	03/17	04/18	05/18	10/18	09/20	09/20	10/20	11/20	01/21	08/21	07/21
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Springfield		PM TDD: El Kaissi, Mohamad						Construct 1,250 LF of 5-foot concrete sidewalk along the south side of Fair Lakes Boulevard						TPP ID#116. Construction Award letter was sent to contractor on 1/21/2021. Construction NTP 3/22/2021, completion scheduled for 7/20/2021.								
5G25-060-026-0			PM UTL: Nguyen, Tan																				
5G25-060-026		\$650,000	PM LAD: Shubert, Beth																				
		\$0	PM UDCCD: Abtew, Leykun																				
			PM CPTED: Harrell, William																				
Construction																							
Fleet Dr. Walkway - Yadkin Ct - Franconia Rd.			07/15	09/15	05/16	01/17	11/17	09/17	11/18	12/17	NA	NA	02/18	07/18	05/18	04/19	NA	07/19	08/19	09/19	11/19	07/18	08/20
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Lee		PM TDD: Hojatzadeh, Max						Approximately 1,300 LF of sidewalk and curb and gutter along the east side of Fleet Drive						TPP ID#119 Construction substantially complete 8/27/2020. Draft Nutrient Credit Transfer agreement submitted to VDOT on 12/9/2020. Punch list completed. Reinspection requested 2/5/2021.								
5G25-060-027-0			PM UTL: Nguyen, Tan																				
5G25-060-027		\$2,200,000	PM LAD: Najeeb, Mohammed																				
		\$0	PM UDCCD: Metafria, Fasika																				
			PM CPTED: Harrell, William																				
Post-Construction																							

Project Name		Design PHASE Dates																	Right-of-Way PHASE Dates					Construction PHASE Dates				
Fund #	District	Design PHASE Dates							Permit Submission		Right-of-Way PHASE Dates					Construction PHASE Dates												
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date						
Focus #	FUT (\$)																											
Project Status																												
<p>Lee Chapel Rd. Walkway - Britford Dr.- Burke Lake Rd.</p> <p>Pedestrian Improvements 2014</p> <p>304/300-C30050 Springfield</p> <p>5G25-060-030-0</p> <p>5G25-060-030 \$3,570,000 \$0</p> <p>Post-Construction</p> <p>Quander Ave Walkway - Quander Road Walk - West Pot HS-Quander ES</p> <p>Pedestrian Improvements 2014</p> <p>304/300-C30050 Mount Vernon</p> <p>5G25-060-034-0</p> <p>5G25-060-034 \$2,750,000 \$0</p> <p>Construction</p> <p>Rolling Rd. Walkway - Roxbury Av - Tuttle Rd.</p> <p>Pedestrian Improvements 2014</p> <p>304/300-C30050 Braddock</p> <p>5G25-060-036-0</p> <p>5G25-060-036 \$1,950,000 \$0</p> <p>Construction</p> <p>South Lakes Dr. Walkway - Greenskeepers Ct - Sunrise Valley Dr</p> <p>Pedestrian Improvements 2014</p> <p>304/300-C30050 Hunter Mill</p> <p>5G25-060-039-0</p> <p>5G25-060-039 \$1,800,000 \$0</p> <p>Construction</p>																												
		04/15	NA	10/15	12/16	01/19	03/19	03/19	07/17	NA	NA	09/17	02/18	03/18	08/18	NA	05/19	06/19	07/19	09/19	04/20	06/20						
		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>														
		PM TDD: Nabavi, Seyed						Approximately 1,600 LF of sidewalk on west side of Lee Chapel Road						<p>TPP ID#144. Construction substantially complete 6/24/2020. As-builts approved by VDOT. VDOT permit released 10/26/2020. Nutrient credit transfer agreement executed by VDOT on 2/21/2021.</p>														
		PM UTL: Nguyen, Tan																										
		PM LAD: Shubert, Beth																										
		PM UDCCD: Bajracharya, Sanjala																										
		PM CPTED: Harrell, William																										
		06/16	07/16	12/16	11/17	09/18	01/19	02/20	10/18	12/18	NA	11/18	01/20	01/20	06/20	NA	04/20	04/20	06/20	08/20	10/19	06/21						
		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>														
		PM TDD: Madhusudhan, Galappa						Construct approximately 1,800 LF of concrete sidewalk along west side of Quander Road from Stokes Lane to Emmett Drive						<p>TPP ID# 165. Construction 45% complete. Construction NTP 10/19/2020, scheduled completion 6/16/2021. Draft nutrient credit transfer agreement submitted to VDOT on 2/3/2021.</p>														
		PM UTL: Yusufoglu, Eldar																										
		PM LAD: Monahan, Clyde																										
		PM UDCCD: Cutler, Tom																										
		PM CPTED: Luo, Caijun																										
		02/16	09/16	04/17	02/18	04/20	09/18	07/20	01/18	02/20	NA	02/20	04/20	04/20	09/20	NA	09/20	10/20	11/20	01/21	06/19	08/21						
		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>														
		PM TDD: Marsh, Dennis						Construct approximately 125 LF of 8-foot concrete sidewalk along northbound side of Rolling Road						<p>TPP ID#167. Construction authorized 9/30/2020. Bid Ad 10/7/2020, bids opening 11/4/2020. Utility relocations completed. NIP signed 1/5/2021. Draft Nutrient Credit Transfer Agreement sent to VDOT for review 1/27/2021. CN NTP pending Bond approval.</p>														
		PM UTL: Maisel, Michael																										
		PM LAD: Alcon, Kelly																										
		PM UDCCD: Stevens, Michael																										
		PM CPTED: Abifadel, Gibran																										
		05/17	NA	01/18	10/18	04/19	02/19	07/20	10/19	NA	NA	11/19	05/20	12/19	12/20	NA	12/20	01/21	01/21	03/21	02/21	08/21						
		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>														
		PM TDD: Hojatzadeh, Max						Install walkway: Greenkeepers Court to Soapstone Drive, Whisperwood Glen Lane to Ridge Heights Road, and Harbor Court to Twin Branches Road						<p>TPP ID#175. Final construction package submitted to UDCCD 12/14/2020. Building permit for bus shelter issued 3/18/2021. Nutrient credit transfer agreement being prepared. Utility relocations (Comcast, WGL and Summiting) are in progress. Verizon relocation complete.</p>														
		PM UTL: Maisel, Michael																										
		PM LAD: Najeeb, Mohammed																										
		PM UDCCD: Bajracharya, Sanjala																										
		PM CPTED: Luo, Caijun																										

Project Name		Mar 2021																																								
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates																										
Project/Sub Project #									Permit Submission																																	
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date																				
Project Status	FUT (\$)																																									
Sunrise Valley Dr. Walkway - Hitchcock Dr. - Colts Brook Dr																						06/18	08/18	02/19	10/19	02/20	01/21	06/20	NA	NA	NA	NA	NA	05/20	12/20	NA	11/20	11/20	11/20	12/20	04/22	04/21
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>																														
304/300-C30050	Hunter Mill	PM TDD: Shahnaj, Sonia	Construct 6-foot asphalt walkway on north side of Sunrise Valley Drive					TPP ID#176. Construction NTP 12/7/2020, scheduled construction completion 4/30/2021 - TO #4. Pre-construction meeting held on 3/4/2021. Utility relocations were completed on 12/29/2020. Final construction package signed on 11/18/2020 by UDCD. The facility will be maintained by the County. Transfer of nutrient credits to VDOT is not needed.																																		
5G25-060-040-0		PM UTL: Pugh, Richard																																								
5G25-060-040	\$475,000	PM LAD: Shubert, Beth																																								
	\$0	PM UDCD: Bajracharya, Sanjala																																								
		PM CPTED: Steinhilber, Will																																								
Construction																																										
Great Falls St. Walkway - I-66 - North West St																						10/15	01/16	TBD	07/17	09/18	11/18	05/19	12/17	NA	NA	12/17	07/18	01/19	08/19	NA	08/19	08/19	09/19	10/19	09/19	11/20
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>																														
304/300-C30050	Dranesville	PM TDD: Beall, James	Construct approximately 1,400 LF of sidewalk and curb and gutter along the east side of Great Falls Street					TPP ID#202. Construction substantially complete 11/30/2020. VDOT punch list received 12/1/2020. Construction bundled with Project ST-000036-003 North West Street Sidewalk. Nutrient transfer agreement executed by VDOT 2/21/2021.																																		
5G25-060-042-0		PM UTL: Yusufoglu, Eldar																																								
5G25-060-042	\$3,000,000	PM LAD: Cate, Dennis																																								
	\$0	PM UDCD: Engida, Samuel																																								
		PM CPTED: Qi, Maggie																																								
Post-Construction																																										
Little River Tnpk Walkway - E of Roberts Ave - W of Roberts Ave																						11/17	12/17	11/18	06/19	08/20	05/21	09/21	11/20	02/21	NA	02/21	09/21	09/21	03/22	NA	11/21	01/22	02/22	03/22	05/22	12/22
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>																														
304/300-C30050	Mason	PM TDD: Zahirieh, Shahla	Construct 1,500 LF of 8-foot wide walkway along north side of Little River Turnpike to both west of and east of Roberts Avenue					TPP ID#205. Final design plans distributed on 1/12/2021. Projects plats completed on 11/19/2020. Utility plats completed on 2/5/2021. LAD NTP 2/8/2021. Public outreach held in September 2020.																																		
5G25-060-043-0		PM UTL: Pugh, Richard																																								
5G25-060-043	\$4,750,000	PM LAD: Honnick, John																																								
	\$0	PM UDCD: McCorkle, Lisa																																								
		PM CPTED: Lilley, Ronald																																								
Land Acquisition																																										
Little River Tnpk Walkway - Hillbrook Dr.- Little River Run Dr																						08/17	11/17	07/18	09/20	06/21	07/20	04/22	04/21	05/21	NA	06/21	03/22	04/22	08/22	NA	07/22	08/22	09/22	10/22	04/22	10/23
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>																														
304/300-C30050	Mason	PM TDD: Lauretti, Francesco	Construct 1,550 LF of 9-foot wide, curb abutted sidewalk					TPP ID#234. Utility relocation designs are in progress. Public outreach was held in early November 2020. A meeting with VDOT to discuss slope issues and grading impacts to existing retaining walls was held in Fall 2020. Based on VDOT's comments regarding grading impacts, additional survey required. Additional survey received January 2021. Consultant preparing 2nd pre-final design.																																		
5G25-060-044-0		PM UTL: Pugh, Richard																																								
5G25-060-044	\$5,750,000	PM LAD: Honnick, John																																								
	\$0	PM UDCD: Metafria, Fasika																																								
		PM CPTED: Lilley, Ronald																																								
Design																																										

Mar 2021

Project Name		Mar 2021																					
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #		Permit Submission																					
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
Little River Tnpk Walkway - Columbia Rd. - Mayhunt Ct																							
		06/16	08/16	12/16	07/17	01/18	09/18	06/19	08/17	NA	NA	04/18	05/19	05/19	10/19	NA	12/19	01/20	01/20	03/20	08/19	06/20	
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>						
Pedestrian Improvements 2014		PM TDD: Lauretti, Francesco					Construct approximately 2,580					TPP ID#235. Construction substantially complete 6/29/2020. Pedestrian pole adjusted per VDOT. VDOT reinspection											
304/300-C30050		PM UTL: Nguyen, Tan					LF of 5-foot sidewalk, including					completed 12/1/2020. Awaiting permit release. Draft nutrient credit transfer agreement submitted to VDOT 3/3/2021.											
5G25-060-045-0		PM LAD: Bailey, Stephen					curb and gutter																
5G25-060-045		PM UDCD: Stevens, Michael																					
		PM CPTED: Abifadel, Gibran																					
Post-Construction																							
Lincolnia Rd Sidewalk & Spot Improvements																							
		02/20	NA	NA	06/20	03/21	08/21	08/21	10/20	NA	NA	11/20	07/21	01/21	06/21	NA	11/21	NA	NA	02/22	08/21	08/22	
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>						
Pedestrian Improvements 2014		PM TDD: Nabavi, Seyed					Construct 1,000 LF of sidewalk to					Final design submitted on 3/2/2021. LAD NTP 11/19/2020. Land rights on 0 of 7 properties have been acquired. This project											
304/300-C30050		PM UTL: Nguyen, Tan					connect pedestrian facilities					was originally part of Project 5G25-059-003 North Chambliss St./Beauregard St Spot Improvement. Verizon guy wire											
5G25-060-048-0		PM LAD: Honnick, John					along North Chambliss Street and					relocation design is in progress.											
5G25-060-048		PM UDCD: Stevens, Daniel					Lincolnia Road from Lincolnia																
		PM CPTED: Stevens, Daniel					Senior Center to Linmar Court																
Land Acquisition																							
Route 1 at Fairhaven-Quander																							
		02/19	NA	NA	09/19	07/20	07/20	10/20	07/20	NA	NA	07/20	10/20	NA	NA	NA	01/21	02/21	02/21	02/21	03/21	06/21	
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>						
Route 1-RHPTI Ped Improvements		PM TDD: Zahirieh, Shahla					Install crosswalk, pedestrian					TPP ID #188.01. LAD completed on 10/9/2020. No Nutrient Credit Transfer is required for this project. VDOT permit											
304/300-C30050		PM UTL: Monahan, Clyde					signals, and missing sidewalk					received 11/20/2020. Construction 50% complete. Signal timings approved by VDOT on 3/6/2021.											
5G25-061-028-0		PM LAD: Stevens, Michael					segments to improve pedestrian																
5G25-061-028		PM UDCD: Luo, Caijun					facilities at intersection																
		PM CPTED: Luo, Caijun																					
Construction																							
Reston Pkwy - DTR WB On-Ramp																							
		06/17	08/17	12/17	05/18	04/19	02/20	11/20	08/19	NA	NA	09/19	10/20	NA	NA	NA	03/21	04/21	04/21	04/21	05/21	10/21	
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>						
RMAG Phase II 2014		PM TDD: Lauretti, Francesco					Intersection pedestrian					TPP ID# 189.07 RMAG ID# 7 VDOT permit received 1/14/2021. Final construction package submitted to UDCC for											
304/300-C30050		PM UTL: Nguyen, Tan					improvements including					signature on 3/22/2021. Land acquisition completed 10/30/2020. This project to be constructed with 5G25-062-008.											
5G25-062-007-0		PM LAD: Monahan, Clyde					sidewalks, trails, and bike facility																
5G25-062-007		PM UDCC: Metafria, Fasika					upgrades																
		PM CPTED:																					
Bid Advertisement																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Reston Pkwy - DTR EB Off/On Ramps			06/17	08/17	12/17	05/18	04/19	02/19	09/20	NA	NA	NA	NA	NA	NA	NA	NA	03/21	04/21	04/21	04/21	05/21	10/21
-----------------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	----	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------

RMAG Phase II 2014 304/300-C30050 5G25-062-008-0 5G25-062-008	Hunter Mill	\$900,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: Nguyen, Tan PM LAD: PM UDCD: Metafria, Fasika PM CPTED:				<u>Project Description</u> Intersection pedestrian improvements including sidewalks, trails, and bike facility upgrades				<u>Monthly Remarks</u> TPP ID# 189.08 RMAG ID# 8 Final construction submitted to UDCD for signature 3/22/2021. VDOT permit received 10/6/2020. This project to be constructed with 5G25-062-007, scheduled adjusted accordingly.						On Hold <input type="checkbox"/>
---	-------------	------------------	---	--	--	--	--	--	--	--	--	--	--	--	--	--	----------------------------------

Bid Advertisement

Bluement Way - Disc St Ped Br - Reston Pkwy			11/16	NA	11/17	04/19	02/21	03/20	08/21	11/20	NA	NA	12/20	07/21	NA	NA	NA	09/21	10/21	10/21	11/21	03/21	07/22
---	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

RMAG Phase II 2014 304/300-C30050 5G25-062-011-0 5G25-062-011	Hunter Mill	\$1,350,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Fasceski, Jeff PM UTL: Pugh, Richard PM LAD: Honnick, John PM UDCD: PM CPTED: Xiong, Yuqing				<u>Project Description</u> Construct approximately 525 LF of 10-foot wide asphalt shared-use path along the south side of Bluement Way				<u>Monthly Remarks</u> TPP ID#189.11 RMAG ID#38. Final design submitted 2/26/2021. LAD NTP 12/4/2020. Land rights on 0 of 4 properties have been acquired. 2 Verizon manhole top to be adjusted during construction. CenturyLink to coordinate with contractor to protect fiber conduits when retaining wall is to be removed. Schedule adjusted due to delays in completion of final plats to give to LAD.						On Hold <input type="checkbox"/>
---	-------------	--------------------	---	--	--	--	---	--	--	--	---	--	--	--	--	--	----------------------------------

Land Acquisition

Sunrise Valley Dr - Reston Assoc Entrance			NA	NA	NA	NA	NA	NA	NA	11/17	NA	NA	11/17	10/18	NA	NA	NA	03/19	NA	NA	NA	08/19	12/19
---	--	--	----	----	----	----	----	----	----	-------	----	----	-------	-------	----	----	----	-------	----	----	----	-------	-------

RMAG Phase II 2014 304/300-C30050 5G25-062-014-0 5G25-062-014	Hunter Mill	\$138,199 \$0	<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: PM LAD: Monahan, Clyde PM UDCD: PM CPTED:				<u>Project Description</u> Provide pedestrian crosswalk on the east leg of the intersection				<u>Monthly Remarks</u> TPP ID# 189.17. RMAG II ID# 17 This project will be designed and constructed by the VDOT Signal Rebuild team. County prepared survey, plats, and acquired the land rights. Land acquisition completed 10/18/18. List of the acquired land rights and plats to VDOT 10/18/18. Construction of the project is on hold pending the completion of Silver Line roadwork at the intersection of Sunrise Valley Drive and Reston Parkway.						07/2019 On Hold <input checked="" type="checkbox"/>
---	-------------	------------------	--	--	--	--	--	--	--	--	---	--	--	--	--	--	---

Construction

Sunrise Valley Dr. Bike Lanes – Glade Dr to Edmund Halley Dr			08/18	05/18	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
--	--	--	-------	-------	-----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----

RMAG Phase II 2014 304/300-C30050 5G25-062-016-0 5G25-062-016	Hunter Mill	\$1,600,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: PM LAD: PM UDCD: PM CPTED: Wynands, Nicole				<u>Project Description</u> Narrow median between Reston Parkway and Fairfax County Parkway to provide cycle tracks in each direction from Glade Drive to Edmund Halley Drive				<u>Monthly Remarks</u> TPP ID# 189.16 /RMAG II ID# 16. Project is on hold pending re-evaluation of project scope from CPTED.						11/2018 On Hold <input checked="" type="checkbox"/>
---	-------------	--------------------	--	--	--	--	---	--	--	--	--	--	--	--	--	--	---

Design

Project Name		Mar 2021																				
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates						
Project/Sub Project #		Permit Submission																				
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																					
Wakefield Chapel Rd. Bike Lanes - Pulley Ct - NVCC																						On Hold <input type="checkbox"/>
Bike/Trail Improvements 2014		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>						
304/300-C30050	Braddock	PM TDD:	Zahirieh, Shahla		Construct 5-foot bike lanes on Wakefield Chapel Road from Pulley Court to NVCC Campus, including minor widening and section of new 5-foot sidewalk							TPP ID#343. Construction substantially complete 11/2/2020. VDOT permit released 12/10/2020. Nutrient Credit Transfer Agreement was executed by VDOT on 2/21/2021.										
5G25-063-002-0		PM UTL:	Pugh, Richard																			
5G25-063-002	\$1,600,000	PM LAD:	Strayhorne, Robert																			
	\$0	PM UDCD:	Bajracharya, Sanjala																			
		PM CPTED:	Lind, Adam																			
Post-Construction																						
Westmoreland St. Bike Lanes - N. of Rosemont Dr.																						On Hold <input type="checkbox"/>
Bike/Trail Improvements 2014		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>						
304/300-C30050	Dranesville	PM TDD:	Turner, Latesa		Widen approximately of 400 LF of Westmoreland Street to add bike lanes, connecting to existing bike lanes north and south of Rosemont Drive							TPP ID#187. Construction 20% complete. Construction NTP 1/21/2021; Construction completion scheduled 4/20/2021. Construction authorized 12/18/2020. Final construction package submitted to UDCD for signature on 12/14/2020. Draft construction package submitted to UDCD 10/14/2020. VDOT permit received 9/18/2020. Land acquisition completed on 4/20/2020. Construction authorization delayed due to additional time required to complete WGL service adjustments. 3 of 3 WGL service lines relocated (December 2020).										
5G25-063-009-0		PM UTL:	Maisel, Michael																			
5G25-063-009	\$600,000	PM LAD:	Finnell, Richard																			
	\$0	PM UDCD:	Engida, Samuel																			
		PM CPTED:																				
Construction																						
North West St. Sidewalk - Great Falls St. - Brilyn Place (County)																						On Hold <input type="checkbox"/>
County-Maintained Pedestrian Imp 2014		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>						
304/300-C30050	Dranesville	PM TDD:	Beall, James		260 LF of 5-foot sidewalk along north side of North West Street							TPP ID#350. Construction substantially complete 2/10/2021. Punch list is being addressed. Construction NTP 1/13/2020. Nutrient credit transfer agreement executed by VDOT 2/21/2021. Construction bundled with Project 5G25-060-042 Great Falls Street Walkway.										
ST-000036-003-0		PM UTL:	Maisel, Michael																			
ST-000036-003	\$1,650,000	PM LAD:	Glass, Lisa																			
	\$0	PM UDCD:	Engida, Samuel																			
		PM CPTED:	Qi, Maggie																			
Post-Construction																						
Fox Mill Rd. Walkway - Ffx Cnty Pkwy - Reston Pkwy																						On Hold <input type="checkbox"/>
County-Maintained Pedestrian Imp - 2014		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>						
304/300-C30050	Hunter Mill	PM TDD:	Marsh, Dennis		Construct approximately 2,000 LF of 8-foot wide asphalt walkway, including curb and gutter, on the north side of Fox Mill Road							TPP ID#121 SWM/outfall issue resolved with LDS. Approved Project Data Sheet received 2/24/21. SWM Maintenance Agreement submitted to MSMD on 1/28/2021. Verizon relocation work completed. TMP plans approved 1/31/19.										
ST-000036-009-0		PM UTL:	Maisel, Michael																			
ST-000036-009	\$2,250,000	PM LAD:	Najeeb, Mohammed																			
	\$0	PM UDCD:	McCorkle, Lisa																			
		PM CPTED:	Harrell, William																			
Utility Relocation																						

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Kirby Road Walkway - Chesterbrook ES - Halsey Rd.			04/16	10/16	09/17	07/18	01/20	01/19	07/20	12/18	NA	NA	12/18	04/19	08/19	07/20	NA	03/21	04/21	04/21	05/21	12/19	02/22
County-Maintained Pedestrian Imp - 2014 304/300-C30050	Dranesville		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
ST-000036-010-0			PM TDD: Turner, Latesa				Construct approximately 520 LF of concrete sidewalk, including curb and gutter, along the south side of Kirby Road				On Hold <input type="checkbox"/>												
ST-000036-010		\$1,600,000	PM UTL: Pugh, Richard								TPP ID#140. CN authorization in progress. Final CN package submitted to UDCD for signature 3/19/2021. VDOT permit received 8/7/2020. Land acquisition completed on 4/17/19. CenturyLink relocations complete, except for manhole to be adjusted to grade during construction. WGL relocations completed. Fairfax Water and CenturyLink should attend Pre-construction meeting for coordination purposes. Project construction bundled with Project ST-000036-011 Kirby Road Walkway - Halsey Road to Franklin Avenue.												
		\$0	PM LAD: Strayhorne, Robert																				
			PM UDCD: Lim, Vannak																				
			PM CPTED: Chellappa, Smitha																				

Utility Relocation

Kirby Road Walkway - Halsey Rd. - Franklin Ave			04/16	10/16	09/17	07/18	01/20	01/19	07/20	12/18	NA	NA	12/18	08/19	08/19	07/20	NA	03/21	04/21	04/21	05/21	12/19	02/22
County-Maintained Pedestrian Imp - 2014 304/300-C30050	Dranesville		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
ST-000036-011-0			PM TDD: Turner, Latesa				Construct approximately 1,300 LF of concrete sidewalk, including curb and gutter, along the south side of Kirby Road				On Hold <input type="checkbox"/>												
ST-000036-011		\$1,700,000	PM UTL: Pugh, Richard								TPP ID#141. CN authorization in progress. Final CN package submitted to UDCD for signature 3/19/2020. VPDES permit issued 8/25/2020. VDOT permit received 7/14/2020. Land acquisition completed on 8/16/19. WGL utility relocations are complete. Project construction bundled with Project ST-000036-010 Kirby Road Walkway - Chesterbrook Elementary School to Halsey Road.												
		\$0	PM LAD: Strayhorne, Robert																				
			PM UDCD: Lim, Vannak																				
			PM CPTED: Chellappa, Smitha																				

Utility Relocation

Pleasant Valley Rd. Walkway - Ellick Run - Dominion Power Lines			01/18	04/18	02/19	05/21	09/21	11/20	06/22	07/21	10/21	NA	10/21	05/22	06/22	06/23	NA	04/23	05/23	06/23	07/23	11/21	07/24
County-Maintained Pedestrian Imp - 2014 304/300-C30050	Sully		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
ST-000036-013-0			PM TDD: Fasceski, Jeff				Construct approximately 4,650 LF of 10-foot wide asphalt shared-use path along the east side of Pleasant Valley Road				On Hold <input type="checkbox"/>												
ST-000036-013		\$5,000,000	PM UTL: Yusufoglu, Eldar								TPP ID#162. Revision to BMP currently being designed. Once completed, a meeting with LDS will be scheduled. Additional survey required for BMP design.												
		\$0	PM LAD: Alcon, Kelly																				
			PM UDCD:																				
			PM CPTED: Stevens, Daniel																				

Design

Telegraph Road Walkway Ph I - Rosehill to Pike			10/15	07/16	04/17	09/17	10/18	05/19	04/19	05/18	NA	NA	05/18	02/19	01/19	06/19	NA	07/19	08/19	09/19	01/20	05/20	07/20
County-Maintained Pedestrian Imp - 2014 304/300-C30050	Lee		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
ST-000036-014-0			PM TDD: El Kaissi, Mohamad				Install 1,235 LF of 5-foot sidewalk to fill in missing links, including crosswalks and curb ramps				On Hold <input type="checkbox"/>												
ST-000036-014		\$1,350,000	PM UTL: Maisel, Michael								TPP ID#180A. Awaiting VDOT permit release. Constuction substantially complete 7/24/2020. VDOT punch list completed. Nutrient credit transfer agreement executed by VDOT 1/22/2021.												
		\$0	PM LAD: Strayhorne, Robert																				
			PM UDCD: Cutler, Tom																				
			PM CPTED: Bandy, Audra																				

Post-Construction

Project Name		Mar 2021																					
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #							Permit Submission																
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
Old Mount Vernon Rd. Walkway - Mt. Vernon Hwy. - Westgate Dr.		04/16	07/16	10/16	06/17	10/17	09/18	08/18	10/17	NA	NA	10/17	05/18	06/18	10/18	NA	03/19	03/19	03/19	04/19	12/19	10/19	
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
County-Maintained Pedestrian Imp - 2014 304/300-C30050 ST-000036-016-0 ST-000036-016		Mount Vernon	PM TDD: Zahirieh, Shahla PM UTL: Yusufoglu, Eldar PM LAD: Shubert, Beth PM UDCCD: McCorkle, Lisa PM CPTED:					Construct 5-foot sidewalk along west side of Old Mount Vernon Road					TPP ID#191. VDOT permit received 9/7/18. Construction NTP 6/3/19. Construction substantially complete 10/10/19. VDOT permit release requested on 9/14/2020. Nutrient transfer agreement executed by VDOT 1/22/2021.										
		\$1,265,000																					
		\$0																					
Post-Construction																							
Burke VRE Connector Ph IV		02/16	07/16	10/16	09/17	12/19	08/18	02/20	03/18	NA	NA	10/18	07/19	08/19	09/20	NA	08/20	11/20	12/20	01/21	11/19	01/22	
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
County-Maintained Bike/Trail Imp - 2014 304/300-C30050 ST-000037-003-0 ST-000037-003		Braddock	PM TDD: Hojatzadeh, Max PM UTL: Pugh, Richard PM LAD: Baker, Lisa PM UDCCD: Bhinge, Deepak PM CPTED: Wynands, Nicole					Connect VRE station to surrounding neighborhoods to the west via shared-use path, sidewalk, and sharrows					TPP ID#346. Construction NTP 3/22/2021, completion scheduled 1/15/2022. Project delivery will follow Fairfax County Public Improvement Plan requirements. All utility relocations completed. Nutrient credit transfer is not required for this project. Schedule adjusted due to contract duration.										
		\$2,900,000																					
		\$0																					
Construction																							
		02/16	NA	NA	11/16	11/17	05/18	09/18	09/17	10/17	NA	01/18	02/18	NA	NA	NA	10/18	11/18	11/18	12/18	10/19	10/19	
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
Lorton Arts Access Road 304/300-C30050 TS-000020-001-0 TS-000020-001		Mount Vernon	PM TDD: Nabavi, Seyed PM UTL: PM LAD: Monahan, Clyde PM UDCCD: Lim, Vannak PM CPTED: Guarino, Michael					Provide direct access from Lorton Arts to Workhouse Road south of existing entrance near Route 123					Development agreement bond released on 2/24/2021. VDOT permit released 3/12/2020. Site as-built approved 1/8/2021; and Sanitary as-built approved 1/4/2021.										
		\$1,710,000																					
		\$0																					
Post-Construction																							