



# County of Fairfax, Virginia

## MEMORANDUM

DATE: October 14, 2016

TO: DISTRIBUTION

FROM: W. Todd Minnix, Chief  
Transportation Design Division

SUBJECT: Transportation Design Division Monthly Projects Status Report

Attached is the October 2016 Monthly Projects Status Report for Transportation Design Division. This report provides a status summary for capital projects managed by the Department of Transportation, including those managed within the Planning and Design Division, Department of Public Works and Environmental Services.

This report is being provided only as an email attachment. If a hard copy is warranted or needed please advise this office so arrangements can be made in the future. If you are no longer interested in receiving a copy of the Transportation Design Division Monthly Projects Status Report please inform this office and you will be removed from distribution.

If you have any questions, please call at 703-877-5600.

WTM/njc/TDD Status Report Distribution Memo  
Attachment: As Stated

### TRANSPORTATION DISTRIBUTION

Tom Biesiandny, Director, Department of Transportation  
Bob Ayers, Project Manager, Transportation Design Division  
Mark Canale, BRAC Coordinator  
Tim Conley, Project Manager, Transportation Design Division  
Mohamad N. El Kaissi, Project Manager, Transportation Design Division  
Michael Guarino, Senior Engineer, Transportation Design Division  
Bill Harrell, Sr. Transportation Planner IV  
Jeffrey Hermann, Transportation Planner III  
Masoud Hojatzadeh, Project Manager, Transportation Design Division  
Ajmal Hamidi, Transportation Planner, FCDOT  
Fereshteh Khorashadi, Sr. Project Manager, Transportation Design Division  
Andrew Kolaitis, Right-of-Way Project Coordinator, FCDOT  
Mike Lake, Transportation Planner II, FCDOT  
Francesco Lauretti, Project Manager, Transportation Design Division  
Galappa Madhusudhan, Project Manager, Transportation Design Division  
Dennis Marsh, Project Manager, Transportation Design Division

Todd Minnix

October 14, 2016

Page 2 of 3

Ken Moreland, Project Manager, Transportation Design Division

Neil S. Freschman, P.E., Chief, Operation, CPOD

Karyn Moreland, Chief, Capital Projects, CPOD

Paul Mounier, Bus Stop Coordinator, Transit Services Division

Tan Nguyen, Utility Coordinator, Transportation Design Division

Erving Olivas Alvarez, Transportation Design Division

Jeanmarie Roberson, Sr. Project Manager, Transportation Design Division

Sung S. Shin, Transportation Planner, Capital Projects

Eric Teitelman, Chief, Capital Projects and Operations Division

Chris Wells, Pedestrian Program Manager

Douglas Miller, Transportation Planner, CPOD

#### PUBLIC WORKS AND ENVIRONMENTAL SERVICES DISTRIBUTION

James W. Patteson, Director, Department of Public Works and Environmental Services

Ronald N. Kirkpatrick, Deputy Director, Department of Public Works and Environment Services

Bill Schell, Maintenance and Stormwater Management Division

Seema Ajrawat, Chief, Administrative Support Branch, CAP

Carey F. Needham, Director, Building Design and Construction, CAP

Brad Melton, Director, Utilities Design and Construction, CAP

Wayne Kotter, VI, Utilities Design and Construction, CAP

Julie Cline, Director, Land Acquisition Division

Vanessa K. Makely, Administrative Assistant IV, Directors Office

Rona Courtney, Admin V, Directors

Rob Hockersmith, Administrative Support Branch, CAP

Mohamed Kadasi, Engineer IV, UDCD, CAP

Lisa McCorkle, Engineer IV, UDCD, CAP

Larry Popoola, Sr. Engineer III, Utilities Design and Construction Division, CAP

Frank Roberts, Sr. Engineer III, Utilities Design and Construction Division, CAP

Andy Royse, Engineer III, Utilities Design and Construction Division, CAP

Natasha Schmidt, Engineer III, Utilities Design and Construction Division, CAP

John Honnick, Senior Property Analyst, Land Acquisition Division

Eric Lefcourt, Sr. Right-of-Way Agent, Land Acquisition Division

Rich Finnell, Project Coordinator, Land Acquisition Division

Dennis Cate, Project Coordinator, Land Acquisition Division

Kim Maye, Administrative Assistant, Land Acquisition Division

Vicki Johnson, Engineering Technician III, Land Acquisition Division

Carol Kresge, Right-of-Way Agent, Land Acquisition Division

Lisa Baker, Right-of-Way Agent, Land Acquisition Division

Beth Shubert, Right-of-Way Agent, Land Acquisition Division

Lisa Mueller, Right-of-Way Agent, Land Acquisition Division

Vickie McEntire, County Surveyor, CMD

Robin Henderson, Wastewater Planning and Monitoring

#### COUNTY AGENCIES

Todd Minnix  
October 14, 2016  
Page 3 of 3

Honorable Thomas P. Sotelo, Juvenile District Court  
Braddock District Supervisors Office  
Dranesville District Supervisors Office  
Hunter Mill District Supervisors Office  
Lee District Supervisors Office  
Mason District Supervisors Office  
Mt. Vernon District Supervisors Office  
Providence District Supervisors Office  
Springfield District Supervisors Office  
Sully District Supervisors Office

VIRGINIA DEPARTMENT OF TRANSPORTATION (NOVA District)  
Allison Richter, PMP, Assistant Director of Transportation and Land Use  
Richard Burke, Transportation Planning  
Mark Comer, ROW and Utilities  
Alex Faghri, Land Development  
Peter K. Gerner, Permits, Manassas Residency  
Renee Hamilton, NOVA District  
Rick A. Miller, Utility Coordinator, Culpeper District  
Donald Ostrander, Traffic Engineering Section  
Ronald Seal, Materials, NOVA District  
Bud Siegel, NOVA District  
Sofia Pinedo, LAP NOVA District Plan Review Coordinator  
Bethany Mathis, District TAP Coordinator  
Andy Beacher, Director, Office of Transportation Services  
Terry Yates, Arlington & Fairfax Preliminary Engineering Manager, VDOT  
Anna Fortune, Arlington & Fairfax Preliminary Engineering, VDOT

#### UTILITY COMPANIES

Juliano Christine, Dominion Virginia Power  
Robert Terry, Dominion Virginia Power  
Robert Cotten, Fairfax County Water Authority  
Jeannie Swim, Fairfax County Water Authority  
Allan Melliza, Washington Gas

# TRANSPORTATION DESIGN DIVISION MONTHLY PROJECT STATUS REPORT

October 2016

TABLE OF CONTENTS

PAGE

TRANSPORTATION DESIGN DIVISION

FUND 102 – FEDERAL & STATE GRANTS	1 - 15
FUND 124 – SIDEWALK CONSTRUCTION	15 - 34
FUND 304 – TRANSPORTATION IMPROVEMENTS	34 - 57
FUND 307 – SIDEWALK CONSTRUCTION	57
FUND 312 – PUBLIC SAFETY CONSTRUCTION	58
FUND 315 - COMMERCIAL REVITALIZATION PROGRAM	58

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>Intersection Design @ Ladson Ln (Phase 4C)</b>			07/09	09/09	02/10	10/13	08/14	11/15	11/15	11/13	11/13	02/14	05/14	03/15	NA	NA	NA	03/16	05/16	06/16	09/16	01/17	06/17
RHPTI			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
102/500-C50000	Mount Vernon		PM TDD:	Hojatzadeh, Max				Engineering and construction of intersection improvements for an express bus service stop at Ladson Ln.				<b>Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/9/04.</b> Bid opening held 6/15/16. NTP with construction anticipated in 10/16.											
26006G-06002	Lee		PM UTL:	Yusufoglu, Eldar																			
AA1400012-06	\$267,500		PM LAD:	Shubert, Beth																			
	\$267,500		PM UDCD:	Bashir, Qais																			
			PM CPTED:																				
<b>Construction</b>																							
<b>Intersection Design @ Frye Rd. (Phase II)</b>			07/09	09/09	02/10	10/13	08/14	11/15	11/15	11/13	10/13	02/14	05/14	03/15	06/15	10/15	NA	03/16	05/16	06/16	09/16	01/17	06/17
RHPTI			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
102/500-C50000	Mount Vernon		PM TDD:	Hojatzadeh, Max				Engineering and construction of intersection improvements for express bus service stops at Frye Road.				<b>Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/9/04.</b> Bid opening held 6/16/16. NTP with construction anticipated 10/16.											
26006G-06002	Lee		PM UTL:	Yusufoglu, Eldar																			
AA1400012-06	\$1,596,000		PM LAD:	Shubert, Beth																			
	\$1,596,000		PM UDCD:	Bashir, Qais																			
			PM CPTED:																				
<b>Construction</b>																							
<b>Intersection Design @ Lukens Lane (Phase II)</b>			07/09	09/09	02/10	10/13	11/15	12/15	11/15	04/16	NA	02/14	04/16	11/16	NA	NA	NA	01/17	03/17	04/17	05/17	08/17	08/17
RHPTI			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
102/500-C50000	Mount Vernon		PM TDD:	Hojatzadeh, Max				Engineering and construction of intersection improvements for express bus service stops at Lukens Lane.				<b>Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/09/04.</b> Additional easement required for street light and pedestrian signal pole. Final plat is in progress.											
26006G-06002			PM UTL:																				
AA1400012-06	\$570,000		PM LAD:	Shubert, Beth																			
	\$570,000		PM UDCD:																				
			PM CPTED:																				
<b>Land Acquisition</b>																							
<b>Intersection Design @ Mohawk and Belford</b>			07/09	09/09	02/10	10/13	08/14	11/15	11/15	11/13	11/13	02/14	05/14	03/15	11/14	10/15	NA	03/16	05/16	06/16	09/16	01/17	06/17
RHPTI			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
102/500-C50000	Mount Vernon		PM TDD:	Hojatzadeh, Max				Pedestrian Intersection improvements for express bus stops at Route 1 and Mohawk Lane and Belford Drive				<b>Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/9/04.</b> Bid opening held 6/15/16. NTP for construction anticipated 10/16.											
26006G-06011	Lee		PM UTL:	Yusufoglu, Eldar																			
AA1400017-06	\$1,367,300		PM LAD:	Shubert, Beth																			
	\$1,367,300		PM UDCD:	Bashir, Qais																			
			PM CPTED:																				
<b>Construction</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Soapstone Dr. Wlkwy			12/09	10/10	06/11	01/14	02/14	04/14	04/14	11/12	NA	11/12	11/12	10/13	10/13	09/14	12/14	02/15	04/15	05/15	07/15	02/16	03/16
On Hold <input type="checkbox"/>																							
<b>Countywide Trails</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
102/500-C50000		Hunter Mill	PM TDD: El Kaissi, Mohamad					3,300 LF of walkway, curb and gutter, drainage					<b>Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/9/04.</b> Final VDOT inspection was held 9/20/16. A punch list has been received.										
26008G-07001			PM UTL:					improvements along east side															
AA1400019-07	\$1,965,000		PM LAD: Maggard, Lisa					of Soapstone Drive, 4 bus pad sites.															
	\$0		PM UDCCD: Samiy, Ben																				
			PM CPTED: Harrell, William																				
<b>Post-Construction</b>																							
			03/13	NA	06/13	01/14	11/15	05/15	11/16	03/15	NA	04/16	07/16	01/17	09/16	11/16	03/17	04/17	05/17	06/17	07/17	03/17	12/17
On Hold <input type="checkbox"/>																							
<b>Tyson's East Station to Great Falls Sidewalk</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
102/500-C50000		Providence	PM TDD: Lauretti, Francesco					A multi-use trail/sidewalk from Dolley Madison/Great Falls intersection to Tyson's East Metro Station. Approx 2400 LF					<b>TMSAMS ID# 35</b> Final design plans distributed 8/2/16. Coordination with MWAA on easements is in progress. Utility coordination is in progress. LAD completion memo received 05/13/16. 1 of 2 properties acquired (Pending acquisition of MWAA Property). Utility relocations have been authorized.										
DCBPA-065		Dranesville	PM UTL: Yusufoglu, Eldar																				
AA1400065-12	\$2,125,000		PM LAD: Glass, Lisa																				
	\$0		PM UDCCD: Kadasi, Mohamed Abdull																				
			PM CPTED:																				
<b>Land Acquisition</b>																							
<b>Greensboro Dr</b>			06/12	NA	NA	02/13	03/14	03/13	02/15	05/13	NA	03/14	05/14	12/14	NA	NA	08/15	08/15	10/15	11/15	07/16	11/16	01/17
On Hold <input type="checkbox"/>																							
<b>International Dr.</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
102/500-C50000		Providence	PM TDD: Hojatzadeh, Max					Pedestrian Intersection Improvements including crosswalks, and pedestrian signalization					<b>TMSAMS ID# 30</b> Construction 50% complete. Permit revision comments are being addressed.										
DCBPA-067			PM UTL: Nguyen, Tan																				
AA1400067-12	\$734,100		PM LAD: Lefcourt, Eric																				
	\$0		PM UDCCD: McCorkle, Lisa																				
			PM CPTED:																				
<b>Construction</b>																							
<b>Galleria Dr. Intersection</b>			11/14	NA	11/14	03/15	05/15	08/16	10/16	05/15	NA	08/15	09/15	09/16	NA	NA	01/17	02/17	03/17	04/17	04/17	07/17	09/17
On Hold <input type="checkbox"/>																							
<b>Tyson's Boulevard</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
102/500-C50000		Providence	PM TDD: Hojatzadeh, Max					Pedestrian Intersection Improvements including crosswalks, and pedestrian signalization					<b>TMSAMS ID# 29</b> Final design is complete. Land acquisition complete 9/9/16. Request for VDOT permit submitted on 10/4/16. Draft construction package submitted to UDCCD on 9/28/16.										
DCBPA-068			PM UTL: Nguyen, Tan																				
AA1400068-12	\$900,000		PM LAD: Baker, Lisa																				
	\$0		PM UDCCD: Gharavi, Mo																				
			PM CPTED:																				
<b>Bid Advertisement</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																						

Rt-7 sidewalk 04/13 NA 06/13 08/14 10/15 07/16 06/16 NA NA NA NA NA 10/15 02/16 10/16 11/16 12/16 01/17 03/17 07/17 07/17

**Rt. 7 Sidewalk under Rt. 123 North Side**  
 102/500-C50000 Providence  
 DCBPA-069 Hunter Mill  
 AA1400069-12 \$2,410,000  
 \$0

Project Manager/Assignments  
 PM TDD: Hojatzadeh, Max  
 PM UTL: Yusufoglu, Eldar  
 PM LAD: Baker, Lisa  
 PM UDCCD:  
 PM CPTED:

Project Description  
 A sidewalk on North side of Rte 123 under Rte 123 Interchange. Approx. 1100 LF

Monthly Remarks  
**TMSAM ID# 32.** Final design plans were approved. Construction advertisement Authorization submit to VDOT on 9/22/16. Response comments submit on 9/30/16. VDOT permit revision approved 8/18/16.

On Hold

**Bid Advertisement**

04/13 NA 06/13 08/14 10/15 05/16 05/16 NA NA NA NA NA 10/15 02/16 10/16 11/16 12/16 01/17 03/17 07/17 07/17

**Rt.7 Sidewalk under Rt.123 South Side**  
 102/500-C50000 Providence  
 DCBPA-070 Hunter Mill  
 AA1400070-12 \$1,555,000  
 \$0

Project Manager/Assignments  
 PM TDD: Hojatzadeh, Max  
 PM UTL: Yusufoglu, Eldar  
 PM LAD: Shubert, Beth  
 PM UDCCD:  
 PM CPTED:

Project Description  
 A sidewalk on south side of Rte 7 under Rte 123 Interchange. Approx. 800 LF

Monthly Remarks  
**TMSAMS ID# 32** Final design plans were approved. Construction advertisement Authorization submit to VDOT on 9/22/16. Response comments submit on 9/30/16.

On Hold

**Bid Advertisement**

Old Courthouse Rd. Intersection 05/12 NA NA 02/13 09/13 03/13 02/15 08/14 NA 03/14 06/14 12/14 NA NA 08/15 08/15 10/15 11/15 04/16 11/16 01/17

**Gosnell Rd.**  
 102/500-C50000 Providence  
 DCBPA-071 Hunter Mill  
 AA1400071-12 \$608,200  
 \$0

Project Manager/Assignments  
 PM TDD: Hojatzadeh, Max  
 PM UTL: Nguyen, Tan  
 PM LAD: Kresge, Carol  
 PM UDCCD: McCorkle, Lisa  
 PM CPTED:

Project Description  
 Add signalized pedestrian crosswalks at Gosnell Rd and Old Courthouse Rd

Monthly Remarks  
**TMSAMS ID# 30** Construction 80% completed.

On Hold

**Construction**

NA NA 05/13 01/14 03/16 03/16 03/16 06/14 NA 06/14 06/14 12/14 NA NA 06/16 06/16 07/16 08/16 10/16 01/17 01/17

**Gosnell Rd.- Sidewalk East Side**  
 102/500-C50000 Hunter Mill  
 DCBPA-072 Providence  
 AA1400072-12 \$319,500  
 \$0

Project Manager/Assignments  
 PM TDD: El Kaissi, Mohamad  
 PM UTL: Nguyen, Tan  
 PM LAD: Kresge, Carol  
 PM UDCCD: Frazier, Demond  
 PM CPTED:

Project Description  
 300 LF of sidewalk on east side of Gosnell Rd north of Rte. 123.

Monthly Remarks  
**TMSAMS ID# 34** Bids were opened on 8/23/16. Bid results were sent to VDOT on 8/29/16. UDCCD is preparing Project Award Package for submission to VDOT for review and authorization.

On Hold

**Bid Advertisement**

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates																														
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date																						
Project Status	FUT (\$)																																												
SW South side Soapstone to South Lakes																							09/12	NA	05/13	10/13	04/16	11/16	05/17	06/15	NA	06/16	06/16	01/17	01/15	02/17	03/17	07/17	08/17	09/17	10/17	07/17	04/18	On Hold <input type="checkbox"/>	
<b>Sunrise Valley Dr 102/500-C50000</b>			Hunter Mill		<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>																																		
DCBPA-073					PM TDD: Lauretti, Francesco			A 5' - 7' concrete sidewalk on south side of Sunrise Valley Dr. from Soapstone Dr. to South Lake Dr. Approx 5000 LF			RMAG ID# 31 Final design is in progress. Utility relocation design is in progress. 11 of 15 properties acquired.																																		
AA1400073-12			\$1,528,000		PM UTL: Yusufoglu, Eldar																																								
			\$189,000		PM LAD: Lefcourt, Eric																																								
					PM UDCD: Bashir, Qais																																								
					PM CPTED:																																								
Land Acquisition																																													
SW North side Soapstone to South Lakes																							09/12	NA	05/13	11/13	04/16	11/16	05/17	06/14	NA	07/16	07/16	02/17	01/15	02/17	03/17	07/17	08/17	09/17	10/17	07/17	04/18	On Hold <input type="checkbox"/>	
<b>Sunrise Valley Dr 102/500-C50000</b>			Hunter Mill		<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>																																		
DCBPA-074					PM TDD: Lauretti, Francesco			Upgrade of an existing asphalt sidewalk to a 10' shared use path on north side of Sunrise Valley Dr. from Soapstone Dr. to South Lake Dr. Approx 4500 LF			RMAG ID# 12 Final design is in progress. Utility relocation design is in progress. Land acquisition is in progress. 0 of 9 properties acquired.																																		
AA1400074-12			\$2,041,000		PM UTL: Yusufoglu, Eldar																																								
			\$249,228		PM LAD: Glass, Lisa																																								
					PM UDCD: Kadasi, Mohamed Abdull																																								
					PM CPTED:																																								
Land Acquisition																																													
Isaac Newton Square South Intersection																							NA	NA	NA	NA	NA	NA	NA	07/14	NA	07/14	07/14	03/15	NA	NA	NA	NA	NA	NA	NA	NA	10/15	11/16	On Hold <input type="checkbox"/>
<b>Wiehle Ave 102/500-C50000</b>			Hunter Mill		<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>																																		
DCBPA-076					PM TDD: Lauretti, Francesco			Add signalized pedestrian crossings and median at Wiehle Ave and Isaac Newton Sq. South			RMAG ID# 19 VDOT will build and design project per agreement dated 1/7/13. Construction is 60% complete. VDOT is looking into the need for utility relocations or the potential acquisition of additional land rights.																																		
AA1400076-12			\$181,500		PM UTL: Nguyen, Tan																																								
			\$0		PM LAD: Kresge, Carol																																								
					PM UDCD:																																								
					PM CPTED:																																								
Construction																																													
GTP Trail Phase III (Note error in FOCUS should be Phase III)																							12/13	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	On Hold <input type="checkbox"/>
<b>102/500-C50000</b>			Dranesville		<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>																																		
GTP-130-130					PM TDD: Ayers, Robert			Construct trail along the north side of Georgetown Pike from Falls Bridge Lane eastward 275' to Meet existing asphalt trail.			Enhancement Grant Project. Design delayed since July of 2014 due to objections to the use of curb and gutter to avoid extensive loss of trees. Dates to remain TBD until resolution of scope. Met with the community and Supervisor's office on on 4/13/16, 5/2/16 and 6/14/16 all inconclusive. Continued delay could result in loss of funding. Met 6/14/16 to brief DOT Director on status of phases 3 and 4 and issues with funding and use of stone dust for the walkway surface. Stone dust is eroding severely on most of Phase II. Meeting scheduled again for 9/15/16 with Supervisor's office and community to review design items.																																		
AA1400130-13			\$350,000		PM UTL: Nguyen, Tan																																								
			\$50,000		PM LAD: Lefcourt, Eric																																								
					PM UDCD:																																								
					PM CPTED:																																								
Design																																													



Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<p><b>Jones Branch Connector - Final Design</b>  <b>102/500-C50000</b> Providence  <b>JBC-093-093</b>  <b>AA1400093-13</b> \$56,000,000                      \$12,205,600</p> <p><b>Bid Advertisement</b></p> <p><b>Lorton Cross Co Trl</b>  <b>102/500-C50000</b> Mount Vernon  <b>LAF-131-131</b>  <b>AA1400131-13</b> \$2,600,000                      \$593,679</p> <p><b>Design</b></p> <p><b>McLean Gateway</b>  <b>102/500-C50000</b> Dranesville  <b>MCL-093-0</b>  <b>AA1400092-13</b> \$150,000                      \$0</p> <p><b>Post-Construction</b></p> <p><b>Rt. 1 Sacramento Dr. Intersection Improvements</b>  <b>RHPTI</b>  <b>102/500-C50000</b> Mount Vernon  <b>RHPTI-013</b> Lee  <b>AA1400013-06</b> \$667,000                      \$267,000</p> <p><b>Construction</b></p>																							
			02/14	NA	07/14	07/15	01/16	05/16	05/16	08/15	08/15	12/15	12/15	06/16	01/16	11/16	NA	05/16	08/16	10/16	12/16	12/18	12/18
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>		
			PM TDD: Dresser, John						Final Design for extension of Jones Branch Connector from Jones Branch Dr. to Dolley Madison Blvd.(Route 123) over I-495 and the I-495 Express Lanes and along the existing Scotts Crossing Road.						Right of Way phase completed 6/29/16. Project has been advertised for Construction by VDOT on 8/23/16. Project Showing to Contractors held on 9/7/16. Bid opening is scheduled for 10/26/16. Utility Relocations are underway.								
			PM UTL: Yusufoglu, Eldar																				
			PM LAD: Kresge, Carol																				
			PM UDCD:																				
			PM CPTED:																				
			04/14	NA	06/15	12/15	10/17	03/18	03/18	11/16	11/16	NA	12/16	10/17	NA	NA	05/18	02/18	06/18	07/18	07/18	11/18	11/18
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>		
			PM TDD: Nabavi, Seyed						Multi-Use trail connecting the Cross County trail through the Lorton Arts Foundation property						Acquiring outside agency approvals before our second submission to LDS. Finalizing project and utility plats. Addressing comments for 2nd LDS submittal. Project limits are being coordinated with Access Road project. PCE finalized on 3/7/16.								
			PM UTL: Nguyen, Tan																				
			PM LAD: Lefcourt, Eric																				
			PM UDCD: Samiyi, Bijan																				
			PM CPTED:																				
			12/13	NA	NA	02/14	08/14	08/14	09/14	NA	NA	NA	NA	NA	NA	NA	03/15	03/15	04/15	05/15	08/15	10/15	11/15
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>		
			PM TDD: Ayers, Robert						Construct raised median for gateway signage on Old Dominion Drive east of McLean Drive						<b>VDOT Transportation Enhancement Grant approved and received 4/17/13.</b> VDOT Permit released 9/6/2016. Project complete.								
			PM UTL: Nguyen, Tan																				
			PM LAD:																				
			PM UDCD: Vega-Claudio, Yilia																				
			PM CPTED:																				
			03/12	02/13	NA	07/13	05/14	05/14	05/14	NA	NA	NA	NA	NA	NA	NA	07/15	08/15	08/15	09/15	02/16	10/16	10/16
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>		
			PM TDD: Hojatzadeh, Max						Engineering and construction of intersection improvement for express bus service stop at Sacramento Drive						Project is part of the Four-Year Transportation Program endorsed by the Board 2/9/04. 95% complete								
			PM UTL: Yusufoglu, Eldar																				
			PM LAD: N/A, Not Applicable																				
			PM UDCD: Bashir, Qais																				
			PM CPTED: Luo, Caijun																				

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>Lockheed Blvd. Intersection Improvements</b>			03/12	02/13	NA	07/14	05/14	12/13	05/14	NA	NA	NA	NA	NA	NA	NA	07/15	08/15	08/15	09/15	02/16	10/16	10/16
<b>RHPTI</b> 102/500-C50000 RHPTI-015 AA1400015-06	Mount Vernon Lee \$767,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: PM UDCD: Bashir, Qais PM CPTED:				<u>Project Description</u> Engineering and construction of intersection improvement for express bus service stop at Lockheed Blvd.				<u>Monthly Remarks</u> <b>Project is part of the Four-Year Transportation Program</b> endorsed by the Board 2/9/04. Construction 95% complete.												
<b>Construction</b>			03/12	02/13	NA	07/14	05/14	12/13	05/14	NA	NA	NA	NA	NA	NA	NA	07/15	08/14	08/15	09/15	02/16	10/16	10/16
<b>Arlington Dr. Intersection Improvements</b>			03/12	02/13	NA	07/14	05/14	12/13	05/14	NA	NA	NA	NA	NA	NA	NA	07/15	08/14	08/15	09/15	02/16	10/16	10/16
<b>RHPTI</b> 102/500-C50000 RHPTI-016 AA1400016-06	Mount Vernon Lee \$434,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: PM UDCD: Bashir, Qais PM CPTED:				<u>Project Description</u> Engineering and construction of intersection improvement for express bus service stop at Arlington Drive.				<u>Monthly Remarks</u> <b>Project is part of the Four-Year Transportation Program</b> endorsed by the Board 2/9/04. Construction 95% complete.												
<b>Construction</b>			06/12	NA	06/13	05/14	09/14	12/14	04/16	09/14	05/15	NA	05/15	10/15	07/15	01/16	NA	08/16	09/16	10/16	11/16	09/16	05/17
<b>Rt. 1-PH5-Quander Rd. to Hotel Complex SW</b>			06/12	NA	06/13	05/14	09/14	12/14	04/16	09/14	05/15	NA	05/15	10/15	07/15	01/16	NA	08/16	09/16	10/16	11/16	09/16	05/17
<b>RHPTI</b> 102/500-C50000 RHPTI-079 AA1400079-12	Mount Vernon \$900,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Yusufoglu, Eldar PM LAD: Shubert, Beth PM UDCD: Samiyi, Bijan PM CPTED: Luo, Caijun				<u>Project Description</u> Provide a 5' concrete sidewalk along east side Richmond Hwy from Fair Haven Ave/Quander Road to Virginia Lodge				<u>Monthly Remarks</u> <b>Project is part of the Four-Year Transportation Program</b> endorsed by the Board 2/9/04. Construction award anticipated for 11/16.												
<b>Bid Advertisement</b>			07/12	01/13	06/13	07/14	12/14	12/14	11/16	06/15	05/15	NA	06/15	05/16	09/15	12/16	NA	12/16	01/17	02/17	03/17	09/15	10/17
<b>Rt. 1-PH5-Virginia Lodge to Huntington Ave SW</b>			07/12	01/13	06/13	07/14	12/14	12/14	11/16	06/15	05/15	NA	06/15	05/16	09/15	12/16	NA	12/16	01/17	02/17	03/17	09/15	10/17
<b>RHPTI</b> 102/500-C50000 RHPTI-080 AA1400080-12	Mount Vernon \$1,600,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Yusufoglu, Eldar PM LAD: Kresge, Carol PM UDCD: Eisa, Amani PM CPTED: Luo, Caijun				<u>Project Description</u> 5' concrete sidewalk, and extension of a box culvert along the east of Richmond Hwy from VA Lodge to Huntington Ave. Approx.1375 LF				<u>Monthly Remarks</u> <b>Project is part of the Four-Year Transportation Program</b> endorsed by the Board 2/9/04. One open comment on Post final plans. Utility relocations 80% completed.												
<b>Utility Relocation</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Rt. 1-PH5-Mount Eagle Dr.SW 07/12 NA 05/13 10/14 02/15 12/14 07/15 01/15 NA NA 02/15 03/15 09/15 04/16 NA 11/15 02/16 03/16 07/16 12/15 02/17

**RHPTI**  
**102/500-C50000** Mount Vernon  
**RHPTI-081**  
**AA1400081-12** \$425,000  
 \$22,913

Project Manager/Assignments  
 PM TDD: Zahirieh, Shahla  
 PM UTL: Yusufoglu, Eldar  
 PM LAD: Kresge, Carol  
 PM UDCD: Frazier, Demond  
 PM CPTED: Luo, Caijun

Project Description  
 Provide 5' concrete sidewalk along west of Richmond Hwy at the intersection of Mt. Eagle Drive. Approximately 110 LF.

Monthly Remarks  
**Project is part of the Four-Year Transportation Program** endorsed by the Board 2/9/04. Construction authorization issued 11/24/15. Bids opened 3/23/16. Construction contract award 7/14/2016. Construction NTP issued 9/6/16.

On Hold

**Construction**

Rt. 1-PH5-Russell Rd. to Roxbury Dr.SW 07/12 01/13 06/13 04/14 11/14 12/14 01/16 10/14 NA NA 10/14 07/15 08/15 09/16 NA 08/16 09/16 10/16 11/16 09/15 05/17

**RHPTI**  
**102/500-C50000** Lee  
**RHPTI-082**  
**AA1400082-12** \$625,000  
 \$325,000

Project Manager/Assignments  
 PM TDD: Zahirieh, Shahla  
 PM UTL: Yusufoglu, Eldar  
 PM LAD: Lefcourt, Eric  
 PM UDCD: Carlin, Craig  
 PM CPTED:

Project Description  
 520 LF of concrete sidewalk and 10 curb cut ramps along the west side of Route 1 from Russel Road to 200 LF north of Roxbury Drive

Monthly Remarks  
**Project is part of the Four-Year Transportation Program** endorsed by the Board 2/9/04. Authorized for construction 9/7/16. Construction Award anticipated 11/16. Utility relocations completed.

On Hold

**Bid Advertisement**

Rt 1-PH5-Gregory Dr.to Russell Rd. SW 07/12 NA 05/13 12/13 05/14 12/14 09/15 09/14 NA NA 10/14 07/15 NA NA NA 10/15 02/16 03/16 07/16 05/16 02/17

**RHPTI**  
**102/500-C50000** Lee  
**RHPTI-083**  
**AA1400083-12** \$450,000  
 (\$50,000)

Project Manager/Assignments  
 PM TDD: Zahirieh, Shahla  
 PM UTL: Yusufoglu, Eldar  
 PM LAD: Kresge, Carol  
 PM UDCD: Carlin, Craig  
 PM CPTED: Luo, Caijun

Project Description  
 270 LF of concrete sidewalk and 8 curb cut ramps along west side of Route 1 from Gregory Drive to Russell Road

Monthly Remarks  
**Project is part of the Four-Year Transportation Program** endorsed by the Board 2/9/04. Construction contract award 7/14/2016. Construction NTP issued 9/6/16.

On Hold

**Construction**

Rt. 1-PH5-Frye Rd. to Radford Ave SW 07/12 NA 05/13 01/14 06/14 12/14 10/15 09/14 NA NA 10/14 06/15 07/15 04/16 NA 11/15 02/16 03/16 07/16 04/16 02/17

**RHPTI**  
**102/500-C50000** Mount Vernon  
**RHPTI-084**  
**AA1400084-12** \$700,000  
 \$0

Project Manager/Assignments  
 PM TDD: Zahirieh, Shahla  
 PM UTL: Yusufoglu, Eldar  
 PM LAD: Lefcourt, Eric  
 PM UDCD: Carlin, Craig  
 PM CPTED:

Project Description  
 940 LF of concrete sidewalk and 7 curb cut ramps along the east side of Route 1 from Frye Road to Radford Avenue

Monthly Remarks  
**Project is part of the Four-Year Transportation Program** endorsed by the Board 2/9/04. endorsed by the Board 2/9/04. Construction contract award 7/14/15. Construction NTP issued 9/6/16.

On Hold

**Construction**

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Rt. 1-PH5-Engleside St. to Forest Pl SW			07/12	NA	05/13	02/14	07/14	12/14	11/15	02/15	NA	NA	02/15	09/15	09/15	01/16	NA	01/16	02/16	03/16	07/16	10/15	02/17
---	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

**RHPTI**  
**102/500-C50000** Mount Vernon  
**RHPTI-087**  
**AA1400087-12** \$900,000  
 \$0

Project Manager/Assignments  
 PM TDD: Zahirieh, Shahla  
 PM UTL: Yusufoglu, Eldar  
 PM LAD: Anthony, Curtis  
 PM UDCCD: Bishop, Scott  
 PM CPTED:

Project Description  
 460 LF of concrete sidewalk and 12 curb cut ramps along the east side of Route 1 from Engleside Street to Forest Place.

Monthly Remarks  
**Project is part of the Four-Year Transportation Program** endorsed by the Board 2/9/04. Construction contract award 7/14/2016. Construction NTP issued 9/6/16.

On Hold

**Construction**

Wiehle Ave/DTR Ramps (North Side)			04/14	NA	07/14	10/14	01/15	10/15	06/15	NA	NA	NA	NA	NA	NA	NA	11/15	12/15	02/16	03/16	06/16	10/16	11/16
-----------------------------------	--	--	-------	----	-------	-------	-------	-------	-------	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------	-------

**RMAG**  
**102/500-C50000** Hunter Mill  
**RMAG-097**  
**AA1400097-13** \$208,800  
 \$0

Project Manager/Assignments  
 PM TDD: Ruffner, Scott  
 PM UTL: Nguyen, Tan  
 PM LAD: Kresge, Carol  
 PM UDCCD: Fernandez Quinteros, Jua  
 PM CPTED:

Project Description  
 Pedestrian Improvements at the intersection of Wiehle Ave and westbound on-ramp to Dulles Toll Road

Monthly Remarks  
**RMAG ID# 4** Construction is 15% complete. Shop drawing comments received. Final signal timings sent to VDOT on 9/28/16.

On Hold

**Construction**

Sunset Hills/Town Center Pkwy			NA	NA	NA	NA	10/15	09/15	08/16	10/14	NA	09/15	09/15	06/16	NA	NA	12/16	01/17	02/17	03/17	05/17	12/16	11/17
-------------------------------	--	--	----	----	----	----	-------	-------	-------	-------	----	-------	-------	-------	----	----	-------	-------	-------	-------	-------	-------	-------

**RMAG**  
**102/500-C50000** Hunter Mill  
**RMAG-099**  
**AA1400099-13** \$641,000  
 \$0

Project Manager/Assignments  
 PM TDD: Zahirieh, Shahla  
 PM UTL: Nguyen, Tan  
 PM LAD: Lefcourt, Eric  
 PM UDCCD: Bashir, Qais  
 PM CPTED: Luo, Caijun

Project Description  
 Pedestrian improvements along east side of Town Center Parkway and at the intersection of Sunset Hills Road and Town Center Parkway

Monthly Remarks  
**RMAG ID# 6** . LDS approval was received on 2/23/16. VDOT Permit received 8/29/16. Construction package to UDCCD 10/12/2016.

On Hold

**Design**

Sunrise V- S. Side Glade to Reston Pkwy			08/13	NA	12/13	07/14	08/15	01/17	03/17	08/15	NA	03/16	03/16	12/16	06/16	01/17	06/17	07/17	08/17	09/17	10/17	12/17	04/19
---	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------

**RAMG**  
**102/500-C50000** Hunter Mill  
**RAMG-100**  
**AA1400100-13** \$2,603,000  
 \$0

Project Manager/Assignments  
 PM TDD: Hojatzadeh, Max  
 PM UTL: Yusufoglu, Eldar  
 PM LAD: Delli Carpini, Angelica  
 PM UDCCD: Bashir, Qais  
 PM CPTED:

Project Description  
 5' Concrete Sidewalk on south side of Sunrise Valley Drive from Glade Drive to Reston Parkway

Monthly Remarks  
**RMAG ID# 7 & 8** Final design complete and received approval from all agencies. 3 of 12 easement have been acquired. Utilities relocation design underway.

On Hold

**Land Acquisition**

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Isaac Newton Sq West Sidewalk			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
-------------------------------	--	--	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----

<b>RMAG</b> 102/500-C50000 RMAG-101 AA1400101-13	Hunter Mill	\$375,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Vanzandt, Mark PM UTL: PM LAD: PM UDCC: PM CPTED: Nguyen, Tan					<u>Project Description</u> 5' concrete sidewalk on Isaac Newton Sq West from Metro Center Drive to Isaac Newton Sq South.					<u>Monthly Remarks</u> <b>RMAG ID#9</b> Project located on Private Property. Capital Projects and Operations Division has lead until agreements are worked out with Property owners.					
---	-------------	------------------	---	--	--	--	--	--	--	--	--	--	---	--	--	--	--	--

**On-Hold**

Wiehle Ave @ W&OD Trail			11/14	04/15	10/16	06/17	04/19	04/17	05/19	12/17	TBD	09/18	03/18	03/19	03/19	08/21	06/17	09/20	11/20	12/20	01/21	11/20	01/22
-------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-----	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------

<b>RMAG</b> 102/500-C50000 RMAG-102 AA1400102-13	Hunter Mill	\$5,235,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Ruffner, Scott PM UTL: Yusufoglu, Eldar PM LAD: Delli Carpini, Angelica PM UDCC: PM CPTED: Aguayo, Vanessa					<u>Project Description</u> Provide grade separated crossing on W&OD at Wiehle Avenue					<u>Monthly Remarks</u> <b>RMAG ID# 5</b> Intermediate design is in progress. NVRPA issued NTP for geotech/soil boring work on 10/3/16. Field work to occur in mid to late October.					
---	-------------	--------------------	--	--	--	--	--	---	--	--	--	--	---	--	--	--	--	--

**Design**

Allen St. Intersection			10/13	03/14	08/15	02/16	06/17	09/17	09/17	02/16	NA	10/16	10/16	06/17	NA	NA	12/17	12/17	01/18	02/18	05/18	01/19	01/19
------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	----	----	-------	-------	-------	-------	-------	-------	-------

<b>RMAG</b> 102/500-C50000 RT50-052 AA1400052-12	Mason Providence	\$369,900 \$0	<u>Project Manager/Assignments</u> PM TDD: El Kaissi, Mohamad PM UTL: Nguyen, Tan PM LAD: Delli Carpini, Angelica PM UDCC: Bashir, Qais PM CPTED:					<u>Project Description</u> Pedestrian Intersection and Bus Stop improvements on Rte 50 @ Allen Street					<u>Monthly Remarks</u> Final design is in progress. Four (4) project plats are complete. No utility relocation is required. UPC breakout and Appendix A update have been completed and received on 6/9/16. Federal Aide Project Numbers received from VDOT on 7/12/16. Right of Way Authorization package submitted to VDOT on 7/26/16. Project schedule adjusted due to time required for project funding update and program requirements for right-of-way authorization.					
---	---------------------	------------------	--	--	--	--	--	--	--	--	--	--	---	--	--	--	--	--

**Design**

Woodlawn Ave Intersection			10/13	03/14	08/15	02/16	06/17	09/17	09/17	02/16	06/16	09/16	09/16	06/17	06/17	09/17	12/17	12/17	01/18	02/18	05/18	01/19	01/19
---------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------

<b>RMAG</b> 102/500-C50000 RT50-053 AA1400053-12	Providence Mason	\$1,400,300 \$0	<u>Project Manager/Assignments</u> PM TDD: Roberson, Jeanmarie PM UTL: Nguyen, Tan PM LAD: Glass, Lisa PM UDCC: Bashir, Qais PM CPTED:					<u>Project Description</u> Pedestrian Intersection and Sidewalk improvements on Route 50 @ Woodlawn Avenue and Wayne Rd					<u>Monthly Remarks</u> Final design is in progress. VDOT Right of Way Authorization authorization received on 9/16/16. NTP for Right of Way Authorization issued 9/23/16. 0 of 2 properties have been acquired.					
---	---------------------	--------------------	---	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

**Design**

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Cedar Hill Rd. to Allen St. North side			10/13	03/14	08/15	02/16	06/17	09/17	09/17	NA	NA	NA	NA	NA	04/17	07/17	12/17	12/17	01/18	02/18	05/18	01/19	01/19
--	--	--	-------	-------	-------	-------	-------	-------	-------	----	----	----	----	----	-------	-------	-------	-------	-------	-------	-------	-------	-------

<b>Rt. 50 Sidewalk</b> <b>102/500-C50000</b> <b>RT50-055</b> <b>AA1400055-12</b>	Providence Mason \$1,050,000 \$275,000		<u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed PM UTL: Nguyen, Tan PM LAD: Kresge, Carol PM UDCCD: Bashir, Qais PM CPTED:					<u>Project Description</u> Approx 1400' of sidewalk/trail on north side of Route 50 from Cedar Hill to Allen St.					<u>Monthly Remarks</u> Final design is in progress. There is no ROW impact for the project. Utility relocations of gas, water, fiber optic, utility poles are required. UPC breakout and Appendix A update have been completed and received on 6/9/16. Federal Aide Project Numbers received from VDOT on 7/12/16. Right of Way Authorization package submitted to VDOT on 7/26/16. Project schedule adjusted due to time required for project funding update and program requirements for right-of-way authorization.										
---	---	--	--	--	--	--	--	---	--	--	--	--	---	--	--	--	--	--	--	--	--	--	--

**Design**

Graham Rd. to Wayne st@S Side			10/13	03/14	08/15	02/16	06/17	09/17	09/17	NA	NA	NA	NA	NA	04/17	07/17	12/17	12/17	01/18	02/18	05/18	01/19	01/19
-------------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	----	----	----	----	----	-------	-------	-------	-------	-------	-------	-------	-------	-------

<b>Rt. 50 Sidewalk</b> <b>102/500-C50000</b> <b>RT50-056</b> <b>AA1400056-12</b>	Mason \$539,300 \$0		<u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed PM UTL: Nguyen, Tan PM LAD: Glass, Lisa PM UDCCD: Bashir, Qais PM CPTED:					<u>Project Description</u> Approx. 1700' of sidewalk/trail on south side of Route 50 from Graham Rd to Wayne Rd.					<u>Monthly Remarks</u> Final design is in progress. There is no ROW impact for the project. Utility relocations of gas and water are required. UPC breakout and Appendix A update have been completed and received on 6/9/16. Federal Aide Project Numbers received from VDOT on 7/12/16. Right of Way Authorization package submitted to VDOT on 7/26/16. Project schedule adjusted due to time required for project funding update and program requirements for right-of-way authorization.										
---	---------------------------	--	--	--	--	--	--	---	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

**Design**

Woodlawn Ave to Church North Side			10/13	03/14	08/15	02/16	06/17	09/17	09/17	02/16	NA	10/16	10/16	06/17	NA	NA	12/17	12/17	01/18	02/18	05/18	01/19	01/19
-----------------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	----	----	-------	-------	-------	-------	-------	-------	-------

<b>Rt. 50 Sidewalk</b> <b>102/500-C50000</b> <b>RT50-057</b> <b>AA1400057-12</b>	Providence Mason \$541,500 \$0		<u>Project Manager/Assignments</u> PM TDD: Roberson, Jeanmarie PM UTL: Nguyen, Tan PM LAD: Glass, Lisa PM UDCCD: Bashir, Qais PM CPTED:					<u>Project Description</u> Approx. 550' sidewalk on north side of Route 50 from Woodlawn Ave to Boulevard Baptist Church					<u>Monthly Remarks</u> Final design completed. VDOT authorization of Right of Way phase is pending. Right of Way Authorization package submitted to VDOT on 7/26/16.										
---	---	--	--	--	--	--	--	---	--	--	--	--	---	--	--	--	--	--	--	--	--	--	--

**Design**

Wescott St. @ Annandale Rd. North Side			10/13	03/14	08/15	02/16	06/17	09/17	09/17	NA	NA	NA	NA	NA	04/17	07/17	12/17	12/17	01/18	02/18	05/18	01/19	01/19
--	--	--	-------	-------	-------	-------	-------	-------	-------	----	----	----	----	----	-------	-------	-------	-------	-------	-------	-------	-------	-------

<b>Rt. 50 Sidewalk</b> <b>102/500-C50000</b> <b>RT50-058</b> <b>AA1400058-12</b>	Providence Mason \$2,032,427 \$519,836		<u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed PM UTL: Nguyen, Tan PM LAD: TBD, To Be Determined PM UDCCD: Bashir, Qais PM CPTED:					<u>Project Description</u> Approx. 2800' sidewalk/trail on north side of Route 50 from Wescott St to Annandale Rd					<u>Monthly Remarks</u> Final design is in progress. There is no ROW impact for the project. Utility relocations of gas, water, fiber optic, utility poles are required. UPC breakout and Appendix A update have been completed and received on 6/9/16. Federal Aide Project Numbers received from VDOT on 7/12/16. Right of Way Authorization package submitted to VDOT on 7/26/16. Project schedule adjusted due to time required for project funding update and program requirements for right-of-way authorization.										
---	---	--	--	--	--	--	--	--	--	--	--	--	---	--	--	--	--	--	--	--	--	--	--

**Design**



Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Annandale Rd. @ Cherry St. to North Side			10/13	03/14	08/15	02/16	06/17	09/17	09/17	02/16	04/16	09/16	10/16	06/17	07/17	10/17	12/17	12/17	01/18	02/18	05/18	01/19	01/19
--	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------

<b>Rt. 50 Sidewalk</b> <b>102/500-C50000</b> <b>RT50-059</b> <b>AA1400059-12</b>	Providence Mason \$737,900 \$0	<u>Project Manager/Assignments</u>		<u>Project Description</u>				<u>Monthly Remarks</u>										On Hold <input type="checkbox"/>
		PM TDD: El Kaissi, Mohamad		Approx. 1100' sidewalk/trail on north side of Route 50 from Annandale Rd to Cherry St.				Final design is in progress. Two (2) project plats are complete. Utility relocation is required. VDOT authorization for right of way received 9/16/16. NTP for Right of way acquisition issued 9/23/16. UPC breakout and Appendix A update have been completed and received on 6/9/16. Federal Aide Project Numbers received from VDOT on 7/12/16. Right of Way Authorization package submitted to VDOT on 7/26/16. Project schedule adjusted due to time required for project funding update and program requirements for right-of-way authorization.										
		PM UTL: Nguyen, Tan																
		PM LAD: Glass, Lisa																

**Design**

Meadow Ln to Linden Ln@N Side			10/13	03/14	08/15	02/16	06/17	09/17	09/17	NA	NA	NA	NA	NA	04/17	07/17	12/17	12/17	01/18	02/18	05/18	01/19	01/19
-------------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	----	----	----	----	----	-------	-------	-------	-------	-------	-------	-------	-------	-------

<b>Rt. 50 Sidewalk</b> <b>102/500-C50000</b> <b>RT50-060</b> <b>AA1400060-12</b>	Providence Mason \$640,500 \$0	<u>Project Manager/Assignments</u>		<u>Project Description</u>				<u>Monthly Remarks</u>										On Hold <input type="checkbox"/>
		PM TDD: Nabavi, Seyed		Approx. 600' of sidewalk/trail on north side of Route 50 from Meadow Ln to Linden Ln				Final design is in progress. There is no ROW impact for the project. Utility relocations of gas, fiber optic, and guy wires are required. UPC breakout and Appendix A update have been completed and received on 6/9/16. Federal Aide Project Numbers received from VDOT on 7/12/16. Right of Way Authorization package submitted to VDOT on 7/26/16. Project schedule adjusted due to time required for project funding update and program requirements for right-of-way authorization.										
		PM UTL: Nguyen, Tan																
		PM LAD: Shubert, Beth																

**Design**

South St. @ Aspen Ln to South Side			10/13	03/14	08/15	02/16	06/17	09/17	09/17	02/16	04/16	10/16	10/16	06/17	04/17	07/17	12/17	12/17	01/18	02/18	05/18	01/19	01/19
------------------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------

<b>Rt. 50 Sidewalk</b> <b>102/500-C50000</b> <b>RT50-061</b> <b>AA1400061-12</b>	Mason Providence \$1,057,400 \$0	<u>Project Manager/Assignments</u>		<u>Project Description</u>				<u>Monthly Remarks</u>										On Hold <input type="checkbox"/>
		PM TDD: El Kaissi, Mohamad		Approx. 1300' of sidewalk/trail on south side of Route 50 from South St to Aspen Ln				Final design is in progress. One (1) project plat is complete. Utility relocation is required. UPC breakout and Appendix A update have been completed and received on 6/9/16. Federal Aide Project Numbers received from VDOT on 7/12/16. Right of Way Authorization package submitted to VDOT on 7/26/16. Project schedule adjusted due to time required for project funding update and program requirements for right-of-way authorization.										
		PM UTL: Nguyen, Tan																
		PM LAD: Delli Carpini, Angelica																

**Design**

Patrick Henry Dr.to Olin Dr@S Side			10/13	03/14	08/15	02/16	06/17	09/17	09/17	02/16	04/16	10/16	10/16	06/17	06/17	09/17	12/17	12/17	01/18	02/18	05/18	01/19	01/19
------------------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------

<b>Rt. 50 Sidewalk</b> <b>102/500-C50000</b> <b>RT50-062</b> <b>AA1400062-12</b>	Mason Providence \$590,900 \$0	<u>Project Manager/Assignments</u>		<u>Project Description</u>				<u>Monthly Remarks</u>										On Hold <input type="checkbox"/>
		PM TDD: Nabavi, Seyed		Approx. 500' of sidewalk on south side of Route 50 from Patrick Henry Dr to Olin Dr				Final design is in progress. Six (6) project plats are complete. There are no utility impacts on the project except adjustment to water laterals and water meters are required. UPC breakout and Appendix A update have been completed and received on 6/9/16. Federal Aide Project Numbers received from VDOT on 7/12/16. Right of Way Authorization package submitted to VDOT on 7/26/16. Project schedule adjusted due to time required for project funding update and program requirements for right-of-way authorization.										
		PM UTL: Nguyen, Tan																
		PM LAD: Glass, Lisa																

**Design**

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																						

Burke Center Pkwy @ Marshall Pond Rd. 02/13 05/13 09/13 NA 06/15 03/15 08/15 06/14 NA 11/14 11/14 01/15 NA NA 05/16 06/16 07/16 08/16 10/16 06/14 01/17

**Safe Routes to School**  
**102/500-C50000** Braddock  
**SRTS-089**  
**AA1400089-12** \$300,000  
 \$160,000

Project Manager/Assignments  
 PM TDD: Lauretti, Francesco  
 PM UTL: Nguyen, Tan  
 PM LAD: Finnell, Richard  
 PM UDCCD: McCorkle, Lisa  
 PM CPTED: Lind, Adam

Project Description  
 Provide a refuge island, upgrade ramps and pavement striping.

Monthly Remarks  
 Bid opening was held 8/10/16. Construction contract awarded 9/16.

On Hold

**Bid Advertisement**

04/15 NA 10/15 03/16 10/16 12/16 12/16 NA NA NA NA NA NA NA NA TBD 02/17 03/17 04/17 06/17 05/17 08/17

**SRTS Flint Hill ES**  
**102/500-C50000** Hunter Mill  
**SRTS-133-133**  
**AA1400133-14** \$235,000  
 \$0

Project Manager/Assignments  
 PM TDD: Lauretti, Francesco  
 PM UTL:  
 PM LAD: Delli Carpini, Angelica  
 PM UDCCD: Kadasi, Mohamed Abdull  
 PM CPTED:

Project Description  
 Provide a raised crosswalk, upgrade ramps and rapid flashing beacons.

Monthly Remarks  
 Final plans in progress.

On Hold

**Design**

04/15 NA 10/15 02/16 07/16 11/16 09/16 NA NA NA NA NA NA NA NA 01/17 02/17 03/17 04/17 05/17 05/17 07/17

**SRTS Graham Rd.ES**  
**102/500-C50000** Providence  
**SRTS-134-134**  
**AA1400134-14** \$165,000  
 \$0

Project Manager/Assignments  
 PM TDD: Lauretti, Francesco  
 PM UTL:  
 PM LAD: Delli Carpini, Angelica  
 PM UDCCD: Kadasi, Mohamed Abdull  
 PM CPTED:

Project Description  
 Provide a refuge island and upgrade ramps.

Monthly Remarks  
 Second Final plans submitted on 9/20/16 for review.

On Hold

**Design**

05/16 NA 10/16 02/17 05/17 07/18 07/18 04/17 TBD 08/17 10/17 05/18 TBD TBD 10/18 12/18 01/19 02/19 03/19 09/19 09/19

**Old Crthouse Rd.SRTS**  
**102/500-C50000** Hunter Mill  
**SRTS-138-138**  
**AA1400138-15** \$1,194,510  
 \$709,510

Project Manager/Assignments  
 PM TDD: Hojatzadeh, Max  
 PM UTL:  
 PM LAD:  
 PM UDCCD:  
 PM CPTED:

Project Description  
 Construct 5' conc. sidewalk along Old Courthouse Rd from Creek Crossing Rd. to Country Club Dr.

Monthly Remarks  
**TPP ID# 307.** Funding via Safe Routes to School Grant. Intermediate design isubmit for review on 10/12/16.

On Hold

**Design**



Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Chain Bridge Rd. Wlkwy			08/13	NA	NA	11/16	03/17	07/17	07/17	NA	TBD	TBD	05/17	NA	NA	NA	TBD	11/17	12/18	01/18	03/18	06/18	06/18
------------------------	--	--	-------	----	----	-------	-------	-------	-------	----	-----	-----	-------	----	----	----	-----	-------	-------	-------	-------	-------	-------

<b>TMSAMS</b> 102/500-C50000 TMSAMS-108 AA1400108-13	Providence	\$150,000 (\$925,000)	<u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis PM UTL: Nguyen, Tan PM LAD: Kresge, Carol PM UDCCD: PM CPTED:					<u>Project Description</u> Provide non-signalized pedestrian crosswalk w/median refuge on Chain Bridge Road at Seneca Avenue (scope revision 12/30/15).					<u>Monthly Remarks</u> <b>TMSAMS ID# 12</b> In-house pre-final design is in progress.						On Hold <input type="checkbox"/>
---	------------	--------------------------	---	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	----------------------------------

**Design**

Gallows Rd. Wlkwy			08/13	NA	04/14	10/15	02/16	01/16	11/16	02/15	NA	09/15	09/15	10/16	01/16	03/16	01/17	01/17	02/17	03/17	05/17	12/16	09/17
-------------------	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------

<b>TMSAMS</b> 102/500-C50000 TMSAMS-109 AA1400109-13	Providence	\$658,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis PM UTL: Nguyen, Tan PM LAD: Shubert, Beth PM UDCCD: Samiyi, Bijan PM CPTED:					<u>Project Description</u> 5' wide concrete sidewalk on the west side of Gallows Road to north of Old Courthouse Road intersection. Approx. 400 LF					<u>Monthly Remarks</u> <b>TMSAMS ID# 13</b> Final plans are approved. 0 of 2 properties have been acquired. VPDES permit is not required.						On Hold <input type="checkbox"/>
---	------------	------------------	---	--	--	--	--	---	--	--	--	--	--	--	--	--	--	--	----------------------------------

**Land Acquisition**

Aline Ave. Wlkwy			08/13	NA	04/14	10/15	02/16	05/16	11/16	03/15	NA	09/15	09/15	10/16	01/16	04/16	01/17	01/17	02/17	03/17	05/17	02/17	09/17
------------------	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------

<b>TMSAMS</b> 102/500-C50000 TMSAMS-110 AA1400110-13	Providence	\$578,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis PM UTL: Nguyen, Tan PM LAD: Shubert, Beth PM UDCCD: Samiyi, Bijan PM CPTED:					<u>Project Description</u> 5' wide concrete sidewalk on south side of Aline Avenue from Gallows Road traveling east. Approx. 300 LF					<u>Monthly Remarks</u> <b>TMSAMS ID# 14</b> Final plans are approved. 0 of 4 properties have been acquired. VPDES permit is not required.						On Hold <input type="checkbox"/>
---	------------	------------------	---	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	----------------------------------

**Land Acquisition**

Madrillon Rd. Wlkwy			08/13	NA	02/14	08/14	02/16	05/16	11/16	12/14	NA	10/15	10/15	07/16	04/16	06/16	01/17	01/17	02/17	03/17	05/17	02/17	09/17
---------------------	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------

<b>TMSAMS</b> 102/500-C50000 TMSAMS-111 AA1400111-13	Providence	\$374,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis PM UTL: Nguyen, Tan PM LAD: Shubert, Beth PM UDCCD: Samiyi, Bijan PM CPTED:					<u>Project Description</u> 5' wide concrete sidewalk on east side of Madrillon Road from Boss St. to Gallows Road. Approx. 315 LF					<u>Monthly Remarks</u> <b>TMSAMS ID# 15</b> Final plans approved. VDOT permit package beign prepared. New fiberoptic relocation completed and awaiting test pits to confirm no conflict. ROW Completed 7/1/16. Preparing CN Authorization package.						On Hold <input type="checkbox"/>
---	------------	------------------	---	--	--	--	--	--	--	--	--	--	---	--	--	--	--	--	----------------------------------

**Utility Relocation**

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Old Gallows Road/Gallows Branch Road			04/14	NA	07/14	11/14	09/15	NA	NA	02/15	NA	08/15	08/15	09/15	NA	NA	NA	07/16	NA	NA	NA	06/17	12/16
<b>TMSAMS</b> <b>102/500-C50000</b> <b>TMSAMS-115</b> <b>AA1400115-13</b>	Providence	\$152,000 \$0	<u>Project Manager/Assignments</u> PM TDD: El Kaissi, Mohamad PM UTL: Nguyen, Tan PM LAD: Kresge, Carol PM UDCCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Pedestrian improvements at the intersection of Gallows Road/Gallows Branch Road			<u>Monthly Remarks</u> <b>TMSAMS ID#19</b> Construction by VDOT Signal Rebuild with local funding. Construction to start in October 2016.													
<b>Construction</b>																							
Old Courthouse Rd./Woodford Rd.			08/13	NA	05/14	12/14	11/15	NA	NA	02/15	NA	09/15	09/15	04/16	10/15	01/15	NA	NA	NA	NA	NA	12/16	04/17
<b>TMSAMS</b> <b>102/500-C50000</b> <b>TMSAMS-116</b> <b>AA1400116-13</b>	Providence	\$250,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis PM UTL: Nguyen, Tan PM LAD: Kresge, Carol PM UDCCD: Horstman, James PM CPTED:				<u>Project Description</u> Pedestrian improvements & signalized crosswalk across Old Courthouse Rd/Woodford Road			<u>Monthly Remarks</u> <b>TMSAMS ID# 20</b> Final design is complete. ROW completed 4/27/16. VDOT Signal Rebuild will construct the improvements. Coordination with VDOT Signal Rebuild in progress to turn over the project for construction.													
<b>Construction</b>																							
Gallows Rd./Boone Blvd.			08/13	NA	12/13	08/14	08/15	NA	NA	02/15	NA	09/15	09/15	04/16	NA	NA	NA	NA	NA	NA	NA	10/16	04/17
<b>TMSAMS</b> <b>102/500-C50000</b> <b>TMSAMS-117</b> <b>AA1400117-13</b>	Providence	\$88,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis PM UTL: Nguyen, Tan PM LAD: Shubert, Beth PM UDCCD: PM CPTED:				<u>Project Description</u> Signalized Pedestrian crosswalks across 4 legs of the intersection of Gallows Road/Boone Blvd.			<u>Monthly Remarks</u> <b>TMSAMS ID# 21</b> Final design is complete. ROW completed 4/4/16. Plans to VDOT Signal Rebuild on 9/1/16. Coordination with VDOT Signal Rebuild in progress to turn over the project for construction.													
<b>Construction</b>																							
International Dr/Tyson Blvd.			08/13	NA	04/14	11/14	07/15	NA	NA	01/15	NA	10/15	10/15	08/16	NA	NA	NA	NA	NA	NA	NA	10/16	04/17
<b>TMSAMS</b> <b>102/500-C50000</b> <b>TMSAMS-119</b> <b>AA1400119-13</b>	Providence	\$95,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis PM UTL: Nguyen, Tan PM LAD: Baker, Lisa PM UDCCD: PM CPTED:				<u>Project Description</u> Cross Walk/Pedestrian improvements at the intersection of International Drive/Tyson Blvd.			<u>Monthly Remarks</u> <b>TMSAMS ID# 23</b> Expected completion by VDOT December 2016.													
<b>Construction</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Vesper Ct Trail			08/13	12/13	12/14	12/15	08/16	09/16	09/16	02/16	NA	05/16	05/16	05/16	NA	NA	01/17	01/17	01/17	02/17	03/17	12/17	12/17
-----------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	----	----	-------	-------	-------	-------	-------	-------	-------

<b>TMSAMS</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>							On Hold <input type="checkbox"/>
102/500-C50000	Hunter Mill		PM TDD: Dresser, John					2018' of Multi-purpose trail from Vesper Court to Leesburg Pike					<b>TMSAMS ID# 24</b> Right of Way phase completed 5/23/16. Project plan approval received from LDS on 9/6/16. Draft construction package sent to UDCD on 9/1/16. VDOT Land Use Permit received 10/7/16. Draft Bid Documents completed by UDCD 9/30/16.							
TMSAMS-120			PM UTL: Nguyen, Tan																	
AA1400120-13		\$1,763,000	PM LAD: Finnell, Richard																	
		\$0	PM UDCD: Cutler, Tom																	
			PM CPTED: Aguayo, Vanessa																	

**Bid Advertisement**

			01/08	09/08	10/09	08/12	01/13	06/13	06/13	01/12	01/12	NA	01/12	09/12	02/12	12/14	NA	12/13	01/14	02/14	04/14	12/16	12/16
--	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

<b>Lorton Rd. Roadway Improvements</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>							On Hold <input type="checkbox"/>
124/400-C40011	Mount Vernon		PM TDD: Roberson, Jeanmarie					Widen Lorton Rd. to 4 lanes from Rte. 123/Furnace Rd. to Silverbrook Rd. and from Rte. 123/Lorton Rd. to Furnace Rd.					<b>Project is part of the Second Four-Year Transportation Plan</b> Endorsed by the BOS on 10/15/07. Construction is 78% complete.							
2G40-022-000-0			PM UTL: Nguyen, Tan																	
2G40-022-000		\$35,000,000	PM LAD: Kresge, Carol																	
		(\$4,999,986)	PM UDCD: Lim, Vannak																	
			PM CPTED:																	

**Construction**

<b>Sunset Hills/Fairfax County Parkway</b>			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
--	--	--	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----

<b>HMSAMS</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>							On Hold <input type="checkbox"/>
124/400-C40011	Hunter Mill		PM TDD: Lauretti, Francesco					Provide a crosswalk at the on ramp from Sunset Hills Road to the Fairfax County Parkway and to extend the shared use path 130 LF					<b>TPP ID#: 189.1</b> - Project initiation.							
2G40-086-018-0			PM UTL:																	
2G40-086-018		\$0	PM LAD:																	
		\$0	PM UDCD:																	
			PM CPTED:																	

**Pre-Design**

<b>Burke Rd. Realignment - Aplomado Dr. to Parakeet Dr</b>			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD
--	--	--	-----	-----	-----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----	-----

<b>Six Year Plan HB2313 Local Spot Improvements</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>							09/16 On Hold <input checked="" type="checkbox"/>
124/400-C40013	Springfield		PM TDD: Roberson, Jeanmarie					Realign Burke Road from Aplomado Dr to Parakeet Dr to eliminate hazardous curve. Upgrade storm drainage to minimize flooding at stream crossing.					<b>TPP ID#23.</b> Meeting with Supervisor Herrity held 7/14/16 to discuss the project scope, which includes on-road bike lanes. Elimination of these bike lanes was requested. Project is currently on hold pending evaluation of the on-road bike lanes, which is currently being studied by CPTED.							
2G40-087-003-0			PM UTL: Nguyen, Tan																	
2G40-087-003		\$7,000,000	PM LAD:																	
		\$6,250,000	PM UDCD:																	
			PM CPTED: Luo, Caijun																	

**Design**

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Electric Avenue/Cedar Ln. - NB Left Turn Lane			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD		
<b>Six Year Plan HB2313 Local Spot Improvements</b> 124/400-C40013 Providence 2G40-087-004-0 2G40-087-004 \$1,600,000 \$0			<u>Project Manager/Assignments</u> PM TDD: Roberson, Jeanmarie PM UTL: Nguyen, Tan PM LAD: PM UDCD: PM CPTED:				<u>Project Description</u> Intersection improvements to include the addition of left turn lanes along Cedar Lane at Electric Avenue.				<u>Monthly Remarks</u> <b>TPP ID#26.</b> Project on hold pending scope development, which is being coordinated by FCDOT Director and Supervisor Smyth. Schedule to be determined once scope has been finalized.														
<b>Design</b>																									
Glade Dr.Walkway N - Middle Creek Ln to Glade Bank Wy			05/15	NA	01/16	06/16	04/17	05/17	11/17	07/16	NA	NA	03/17	10/17	10/17	01/18	NA	12/17	01/18	02/18	03/18	02/18	09/18		
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b> 124/400-C40011 Hunter Mill 2G40-088-006-0 2G40-088-006 \$750,000 \$550,000			<u>Project Manager/Assignments</u> PM TDD: Conley, Tim PM UTL: Nguyen, Tan PM LAD: Delli Carpini, Angelica PM UDCD: PM CPTED:				<u>Project Description</u> Approx. 600 LF of sidewalk on north side of Glade Drive from Middle Creek Lane to Glade Bank Way.				<u>Monthly Remarks</u> <b>TPP ID#126.</b> Final plats have been prepared. Project was presented to Reston Association Design Review Board in a formal presentation on 10/20/15. SWM detention exception request approved on 3/24/16. LDS/SDID approved SWM on 3/23/16. Pre-Final design review comments distributed on 7/25/16. Reston Association Design Review Board application forms sent to property owners on 8/30/16. Schedule adjusted in September to accommodate Reston Association Design Review Board processes.														
<b>Design</b>																									
Glade Dr.Walkway – Colts Neck Rd. to Freetown Drive			05/15	NA	01/16	06/16	04/17	05/17	11/17	07/16	NA	NA	03/17	10/17	10/17	01/18	NA	12/17	01/18	02/18	03/18	02/18	09/18		
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b> 124/400-C40011 Hunter Mill 2G40-088-007-0 2G40-088-007 \$1,500,000 \$1,100,000			<u>Project Manager/Assignments</u> PM TDD: Conley, Tim PM UTL: Nguyen, Tan PM LAD: Alcon, Kelly PM UDCD: PM CPTED:				<u>Project Description</u> Approx. 1,200 LF of sidewalk on north side of Glade Drive from Colts Neck Road to Reston Parkway and then on south side of Glade Drive from Reston Parkway to Freetown Drive.				<u>Monthly Remarks</u> <b>TPP ID#127.</b> Final plats have been prepared. Project was presented to Reston Association Design Review Board in a formal presentation on 10/20/15. SWM detention exception request approved on 3/24/16. LDS/SDID approved SWM on 3/24/16. Pre-Final design review comments distributed on 7/25/16. Reston Association Design Review Board application forms sent to property owners on 8/31/16. Schedule adjusted in September to accommodate Reston Association Design Review Board processes.														
<b>Design</b>																									
Sunset Hills Road Walkway N - Old Reston Ave to Reston Pkwy			11/15	12/15	08/16	03/17	02/18	05/18	05/18	07/17	TBD	NA	07/17	02/18	TBD	TBD	NA	07/18	08/18	09/18	10/18	03/19	03/19		
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b> 124/400-C40011 Hunter Mill 2G40-088-009-0 2G40-088-009 \$500,000 \$0			<u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL: PM LAD: Kresge, Carol PM UDCD: PM CPTED:				<u>Project Description</u> Approximately 315 LF of sidewalk along the north side of Sunset Hills Road between Reston Parkway and Old Reston Avenue				<u>Monthly Remarks</u> <b>TPP ID#177.</b> Pre-final design is in progress. NTP issued for contract addendum on 5/31/16. Intermediate Design submitted 8/4/16 to VDOT & other County Agencies . Consultant addressing comments received from VDOT on 9/20/16. Design waiver approval received 8/29/16.														
<b>Design</b>																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
McWhorter Place Walkway - Missing segments between cul-de-sacs			10/15	NA	03/16	07/16	06/17	07/17	07/17	10/16	11/16	NA	12/16	05/17	06/17	08/17	NA	09/17	10/17	11/17	12/17	05/18	05/18	
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Mason		PM TDD: Nabavi, Seyed						Provide Trail/sidewalk connection from west of cul-de-sca on McWhorter Place to Markham Street						On Hold <input type="checkbox"/>									
2G40-088-010-0			PM UTL:																					
2G40-088-010		\$350,000	PM LAD: Alcon, Kelly																					
		\$225,000	PM UDCCD:																					
			PM CPTED:																					
<b>Design</b>																								
Chain Bridge Rd. Walkway S - Horse Shoe Dr. to Niblick Dr			03/15	10/15	12/15	05/16	09/17	06/17	10/17	09/16	01/17	NA	01/17	08/17	08/17	11/17	NA	02/18	02/18	03/18	03/18	07/18	10/18	
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Providence		PM TDD: Beall, James						Approximately 2660 LF of 5 foot sidewalk along northbound Chain Bridge Road between Niblick Road and Horseshoe Drive (north intersection); pedestrian signal and 6 curb ramps						On Hold <input type="checkbox"/>									
2G40-088-014-0			PM UTL: Yusufoglu, Eldar																					
2G40-088-014		\$1,925,000	PM LAD: Glass, Lisa																					
		\$0	PM UDCCD:																					
			PM CPTED:																					
<b>Design</b>																								
Baron Rd. Walkway N - Dead Run Park Trailhead to Douglas Dr			01/16	NA	03/16	09/16	07/17	07/17	09/17	12/16	NA	NA	12/16	06/17	NA	NA	NA	11/17	12/17	12/17	12/17	01/18	04/18	
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Dranesville		PM TDD: Ruffner, Scott						Construct approx. 430 ft. of sidewalk, curb & gutter, and curb ramps on north side of Baron Road from Ingleside Ave to Douglass Rd.						On Hold <input type="checkbox"/>									
2G40-088-015-0			PM UTL: Nguyen, Tan																					
2G40-088-015		\$450,000	PM LAD: Alcon, Kelly																					
		\$200,000	PM UDCCD: Fernandez Quinteros, Jua																					
			PM CPTED: Harrell, William																					
<b>Design</b>																								
Chesterbrook Rd. Walkway S – Chesterford Way to Maddux Lane			05/15	09/15	08/16	12/16	04/18	04/18	06/18	03/17	07/17	NA	07/17	02/18	03/18	12/18	NA	07/18	08/18	09/18	10/18	03/19	04/19	
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Dranesville		PM TDD: Munz, Kirsten						New 5' concrete sidewalk on the south side of Chesterbrook Road from Chesterford Way to Maddux Lane.						On Hold <input type="checkbox"/>									
2G40-088-016-0			PM UTL: Yusufoglu, Eldar																					
2G40-088-016		\$1,550,000	PM LAD: Glass, Lisa																					
		\$300,000	PM UDCCD: Carlin, Craig																					
			PM CPTED: Chellappa, Smitha																					
<b>Design</b>																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
<b>Kirby Road Walkway N – Birch Road to Ivy Hill Dr</b>			03/15	07/15	12/15	07/16	10/17	03/18	11/17	11/16	01/17	NA	01/17	08/17	09/17	06/18	NA	01/18	02/18	03/18	04/18	02/19	11/18	
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Dranesville		PM TDD: Munz, Kirsten						Construct 6' curb abutted concrete sidewalk on north side of Kirby Road from Birch Road to Ivy Hill Drive.						TPP ID #143. Pre-final plan comments received. Draft plats under review.									
2G40-088-017-0			PM UTL: Yusufoglu, Eldar																					
2G40-088-017	\$1,000,000		PM LAD: Anthony, Curtis																					
	\$50,000		PM UDCCD: Bashir, Qais																					
			PM CPTED: Chellappa, Smitha																					
<b>Design</b>																								
<b>Kirby Road Walkway N - Ivy Hill Dr.to Corliss Ct</b>			03/15	07/15	12/15	07/16	10/17	03/18	11/17	11/16	01/17	NA	01/17	08/17	09/17	06/18	NA	01/18	02/18	03/18	04/18	02/19	11/18	
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Dranesville		PM TDD: Munz, Kirsten						Construct 6' curb abutted concrete sidewalk on north side of Kirby Road from Ivy Hill Drive to Corliss Court.						TPP ID#142. Pre-final plan comments received. Draft plats under review. Preparation of crosswalk study is in progress.									
2G40-088-018-0			PM UTL: Yusufoglu, Eldar																					
2G40-088-018	\$975,000		PM LAD: Anthony, Curtis																					
	\$0		PM UDCCD: Bashir, Qais																					
			PM CPTED: Chellappa, Smitha																					
<b>Design</b>																								
<b>Franconia Rd. @ Westchester St. Median Refuge</b>			04/16	NA	10/16	02/17	06/17	07/17	07/17	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	11/17	11/17	11/17	12/17	03/18	03/18	
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Lee		PM TDD: Conley, Tim						Extend median and provide pedestrian crossing with median refuge on Franconia Rd at Westchester St. Restripe TWLTL on Franconia Rd at Bush Hill Dr to provide Left turn lane.						TPP ID#122. Intermediate design is in progress. Survey complete 7/6/16.									
2G40-088-022-0			PM UTL:																					
2G40-088-022	\$150,000		PM LAD:																					
	\$0		PM UDCCD:																					
			PM CPTED:																					
<b>Design</b>																								
<b>North Shore Dr. Walkway - North Shore Ct. to Sycamore Valley Ct.</b>			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Hunter Mill		PM TDD: Minnix, Wesley						Construct 5' conc. sidewalk along the south side of North Shore Drive from Sycamore Valley Ct. to existing sidewalk east of North Shore Ct.						TPP ID#155. Pre-Scoping document rec'd from CPTED 9/13/16. Project initiation underway.									
2G40-088-027-0			PM UTL:																					
2G40-088-027	\$1,850,000		PM LAD:																					
	\$450,000		PM UDCCD:																					
			PM CPTED:																					
<b>Pre-Design</b>																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<p><b>Sleepy Hollow Rd. Walkway - Columbia Pike to Route 7</b></p> <p><b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>                      124/400-C40011 Mason                      2G40-088-028-0 \$5,970,000                      2G40-088-028 \$1,670,000</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Vanzandt, Mark                      PM UTL:                      PM LAD:                      PM UDCCD:                      PM CPTED: Harrell, William</p> <p><u>Project Description</u>                      Construct approx. 5,400 feet of 5' sidewalk and variable width asphalt trail along Sleepy Hollow Road from from Nichols St. to Route 7</p> <p><u>Monthly Remarks</u>  <b>TPP ID#172.</b> Survey was received on 8/29/16. Preliminary design is underway. Public information meetings will be scheduled when preliminary design is complete.</p> <p style="text-align: right;">On Hold <input type="checkbox"/></p>																							
<p><b>Design</b></p>																							
<p><b>Lanier Street Walkway - Exeter Street to Carrico Drive</b></p> <p><b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>                      124/400-C40011 Mason                      2G40-088-034-0 \$86,500                      2G40-088-034 (\$63,500)</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Lauretti, Francesco                      PM UTL:                      PM LAD:                      PM UDCCD:                      PM CPTED:</p> <p><u>Project Description</u>                      Construct approx 115' of 10' shared use path connecting Lanier Street to Carrico Drive.</p> <p><u>Monthly Remarks</u>  <b>TPP ID# 236.</b> Prefinal plans distributed 10/11/16.</p> <p style="text-align: right;">On Hold <input type="checkbox"/></p>																							
<p><b>Design</b></p>																							
<p><b>Georgetown Pike Phase IV Survey</b></p> <p><b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>                      124/400-C40011 Dranesville                      2G40-088-036-0 \$70,000                      2G40-088-036 \$70,000</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Ayers, Robert                      PM UTL: Nguyen, Tan                      PM LAD:                      PM UDCCD:                      PM CPTED: Harrell, William</p> <p><u>Project Description</u>                      Approximately 1200 LF of walkway along the north side of Georgetown Pike from Falls Bridge Lane to Seneca Plaza.</p> <p><u>Monthly Remarks</u>  <b>TPP ID# 125</b> Survey is complete. Task Order Amendment for Design was approved on 3/23/16. Meeting with Supervisor's office is being scheduled for late August/early September 2016 to discuss the project scope prior to start of design. Schedule is TBD.</p> <p style="text-align: right;">On Hold <input type="checkbox"/></p>																							
<p><b>Design</b></p>																							
<p><b>Old Telegraph Rd. Walkway</b></p> <p><b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>                      124/400-C40011 Lee                      2G40-088-037-0 \$0                      2G40-088-037 \$0</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Hojatzadeh, Max                      PM UTL:                      PM LAD:                      PM UDCCD:                      PM CPTED:</p> <p><u>Project Description</u>                      Construct curb &amp; gutter with 5' sidewalk to complete missing link on Old Telegraph Road.</p> <p><u>Monthly Remarks</u>  <b>TPP ID#311 -</b> Intermediate design is in progress.</p> <p style="text-align: right;">On Hold <input type="checkbox"/></p>																							
<p><b>Pre-Design</b></p>																							



Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

			01/16	06/17	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
--	--	--	-------	-------	-----	----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----

<b>Rt.28 Widening (PWC L to Rt.29) NVTA-124/400-C40017</b> 2G40-100-000-0 2G40-100-000	Sully		<u>Project Manager/Assignments</u> PM TDD: Beall, James PM UTL: Nguyen, Tan PM LAD: PM UDCD: PM CPTED: Chellappa, Smitha					<u>Project Description</u> Widen Route 28 from 4 lanes to 6 lanes from the bridge over Bull Run at the PW County Line to Route 29 in Centreville.					<u>Monthly Remarks</u> <b>TPP ID# 062.</b> FCDOT is reviewing concept designs. Traffic Analysis is underway and due for completion 9/16. Scoping has begun for cultural resources assessment and geotechnical studies. Project is anticipated to be Design Build delivery. Design will go through preliminary phase only.						On Hold <input type="checkbox"/>
--	-------	--	---	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	----------------------------------

Design

<b>01008-Richmond Hwy. SB @ Southgate Dr.</b>	12/15	NA	06/16	NA	NA	10/17	11/16	NA	NA	NA	NA	NA	NA	NA	NA	NA	12/16	01/17	01/17	01/17	05/18	06/17
---	-------	----	-------	----	----	-------	-------	----	----	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------

<b>Bus Stop Improvements 124/400-C40011</b> 4YP202-01008 TS-000014-019	Lee	\$15,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Moreland, Ken PM UTL: PM LAD: PM UDCD: PM CPTED:					<u>Project Description</u> Loading Pad, Curb Ramp					<u>Monthly Remarks</u> Intermediate plan received 6/17/2016. Plans were reviewed and returned with comments 6/22/16. Draft construction package being prepared.						On Hold <input type="checkbox"/>
--	-----	-----------------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	----------------------------------

Design

<b>01009-Richmond Hwy. SB @ Schooley Dr.</b>	12/15	NA	06/16	NA	NA	10/17	11/16	NA	NA	NA	NA	NA	NA	NA	NA	NA	12/16	01/17	01/17	01/17	05/18	06/17
--	-------	----	-------	----	----	-------	-------	----	----	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------

<b>Bus Stop Improvements 124/400-C40011</b> 4YP202-01009 TS-000014-020	Lee	\$15,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Moreland, Ken PM UTL: PM LAD: PM UDCD: PM CPTED:					<u>Project Description</u> Loading Pad, Curb Ramp.					<u>Monthly Remarks</u> Intermediate plan received 6/27/16. Plans were reviewed and returned with comments 6/30/16. Draft construction package being prepared.						On Hold <input type="checkbox"/>
--	-----	-----------------	--	--	--	--	--	---	--	--	--	--	--	--	--	--	--	--	----------------------------------

Design

<b>01125 - Fort Hunt Road SB @ Gahant Road</b>	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
--	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----

<b>Bus Stop Improvements 124/400-C40011</b> 4YP202-01125 TS-000016-041	Mount Vernon	\$0 \$0	<u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL: PM LAD: PM UDCD: PM CPTED:					<u>Project Description</u> Concrete Loading Pad, sidewalk, drainage improvements along with associated grading.					<u>Monthly Remarks</u> Project initiation. NTP issued to consultant 8/16/16. Survey letters sent out on 8/30/16. Survey is underway.						On Hold <input type="checkbox"/>
--	--------------	------------	---	--	--	--	--	--	--	--	--	--	---	--	--	--	--	--	----------------------------------

Pre-Design



Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>01184-Fort Hunt Rd. NB @ Shendoah Rd. - (Fund 124/400-C40011)</b>			11/13	NA	11/14	05/16	08/16	10/15	10/16	02/15	NA	NA	02/15	07/15	NA	NA	NA	10/16	11/16	11/16	11/16	06/16	06/17
<b>Bus Stop Improvements 124/400-C40011</b>	Mount Vernon		<u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL: PM LAD: Shubert, Beth PM UDCC: PM CPTED:				<u>Project Description</u> Loading Pad, Sidewalk, Handicap Ramps, Curb and Gutter, Drainage Improvements and associated Grading.				<u>Monthly Remarks</u> Final design is in progress. 2nd Final Design submitted to VDOT 8/26/16. Comments are being addressed concerning utility conflicts and redesign is complete.						On Hold <input type="checkbox"/>						
<b>4YP202-01184</b>		\$0																					
<b>TS-000016-025</b>		\$0																					
<b>Design</b>																							
<b>01272-Fairfax Cty Pkwy. NB @ Modisto Ln.</b>			12/15	NA	06/16	NA	NA	10/17	11/16	NA	NA	NA	NA	NA	NA	NA	NA	12/16	01/17	01/17	01/17	05/18	06/17
<b>Bus Stop Improvements 124/400-C40011</b>	Springfield		<u>Project Manager/Assignments</u> PM TDD: Moreland, Ken PM UTL: PM LAD: PM UDCC: PM CPTED:				<u>Project Description</u> Loading Pad, Curb Ramp, Sidewalk.				<u>Monthly Remarks</u> Intermediate plan received 6/17/16. Plans were reviewed and returned with comments 6/22/16.						On Hold <input type="checkbox"/>						
<b>4YP202-01272</b>		\$15,000																					
<b>TS-000018-018</b>		\$0																					
<b>Design</b>																							
<b>01377 - Burke Road WB @ Old Burke Lake Road</b>			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
<b>Bus Stop Improvements 124/400-C40014</b>	Springfield		<u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL: PM LAD: PM UDCC: PM CPTED:				<u>Project Description</u> Concrete Loading Pad, sidewalk, drainage improvements along with associated grading.				<u>Monthly Remarks</u> Project initiation. NTP issued to consultant 8/16/16. Survey letters sent out on 8/30/16. Survey is underway.						On Hold <input type="checkbox"/>						
<b>4YP202-01377</b>		\$0																					
<b>TS-000018-020</b>		\$0																					
<b>Pre-Design</b>																							
<b>01613-Burke Ctr.-Ox Rd. - (Fund 124/400-C40011)</b>			01/13	NA	09/13	NA	06/14	11/14	02/16	12/13	NA	NA	12/13	04/14	NA	NA	NA	02/16	02/16	12/15	02/16	11/14	07/16
<b>Bus Stop Improvements 124/400-C40011</b>	Braddock		<u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL: PM LAD: Bailey, Stephen PM UDCC: PM CPTED:				<u>Project Description</u> Loading pad, Bus Shelter, sidewalk connection and drainage improvements				<u>Monthly Remarks</u> State Building Permit received 9/3/15. County Building Permit received 1/5/16. NTP 4/25/16. Substantial completion 7/8/16. VDOT permit released 8/30/16. Awaiting State Occupancy permit.						On Hold <input type="checkbox"/>						
<b>4YP202-01613</b>		\$25,000																					
<b>TS-000011-003</b>		\$0																					
<b>Post-Construction</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<p><b>01785-Hooes Rd. EB @ Newington Forest Ave. - (Fund 124/400-C40011)</b></p> <p><b>Bus Stop Improvements</b>                      124/400-C40011 Mount Vernon                      4YP202-01785                      TS-000016-031 \$30,000                      \$0</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Madhusudhan, Galappa                      PM UTL:                      PM LAD:                      PM UDCCD: Carlin, Craig                      PM CPTED:</p> <p><u>Project Description</u>                      Loading, extensive sidewalk connection, and drainage improvement.</p> <p><u>Monthly Remarks</u>                      Final construction package submitted to UDCCD 5/26/16. Substantially complete 8/31/16.</p> <p>On Hold <input type="checkbox"/></p>																							
<p><b>Construction</b></p> <p><b>01813-Newing F WB-Falling - (Fund 124/400-C40011)</b></p> <p><b>Bus Stop Improvements</b>                      124/400-C40011 Mount Vernon                      4YP202-01813                      TS-000016-013 \$15,000                      \$0</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Moreland, Ken                      PM UTL:                      PM LAD:                      PM UDCCD: Carlin, Craig                      PM CPTED:</p> <p><u>Project Description</u>                      Loading Pad, Curb Ramp, Sidewalk.</p> <p><u>Monthly Remarks</u>                      Revised Intermediate plan received and returned 8/25/16. Plats received 9/21/2016 and are being reviewed.</p> <p>On Hold <input type="checkbox"/></p>																							
<p><b>Design</b></p> <p><b>01962-Bluemont Way EB Near Library</b></p> <p><b>Bus Stop Improvements</b>                      124/400-C40011 Hunter Mill                      4YP202-01962                      TS-000013-029 \$0                      \$0</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Zahirieh, Shahla                      PM UTL:                      PM LAD:                      PM UDCCD:                      PM CPTED:</p> <p><u>Project Description</u>                      Concrete loading pad, additional pad and bus shelter near bike racks, and possible retaining wall.</p> <p><u>Monthly Remarks</u>                      WRA contract issued 6/27/16. Survey notification letter 7/15/16.</p> <p>On Hold <input type="checkbox"/></p>																							
<p><b>Pre-Design</b></p> <p><b>02190-North Kings Hwy. NB @ Jamica Dr.</b></p> <p><b>Bus Stop Improvements</b>                      124/400-C40011 Mount Vernon                      4YP202-02190                      TS-000016-038 \$15,000                      \$0</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Moreland, Ken                      PM UTL:                      PM LAD:                      PM UDCCD:                      PM CPTED:</p> <p><u>Project Description</u>                      Loading Pad</p> <p><u>Monthly Remarks</u>                      Revised Intermediate plan received and returned 8/25/16. Plats received 9/21/2016 and are being reviewed.</p> <p>On Hold <input type="checkbox"/></p>																							
<p><b>Design</b></p>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>02191-North Kings Hwy. NB @ Fairhaven Ave.</b>			12/15	NA	08/16	NA	09/17	10/17	10/17	11/16	TBD	NA	01/17	08/17	NA	NA	NA	11/17	12/17	12/17	12/17	05/18	05/18
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Mount Vernon		PM TDD: Moreland, Ken				Loading Pad.				Revised Intermediate plan received and returned 8/25/16. Plats received 9/21/2016 and are being reviewed.												
4YP202-02191			PM UTL:																				
TS-000016-039		\$15,000	PM LAD:																				
		\$0	PM UDCCD:																				
			PM CPTED:																				
<b>Design</b>																							
<b>02192-North Kings Hwy. NB @ Fort Dr.</b>			12/15	NA	06/16	NA	09/17	10/17	10/17	11/16	TBD	NA	01/17	08/17	NA	NA	NA	11/17	12/17	12/17	12/17	05/18	05/18
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Mount Vernon		PM TDD: Moreland, Ken				Loading Pad, Bench				Revised Intermediate plan received and returned 8/25/16. Plats received 9/21/2016 and are being reviewed.												
4YP202-02192			PM UTL:																				
TS-000016-040		\$15,000	PM LAD:																				
		\$0	PM UDCCD:																				
			PM CPTED:																				
<b>Design</b>																							
<b>02194-North Kings Hwy. SB @ Fort Dr.</b>			12/15	NA	06/16	NA	09/17	10/17	10/17	11/16	TBD	NA	01/17	08/17	NA	NA	NA	11/17	12/17	12/17	12/17	05/18	05/18
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Lee		PM TDD: Moreland, Ken				Loading Pad, Bench				Revised Intermediate plan received and returned 8/25/16. Plats received 9/21/2016 and are being reviewed.												
4YP202-02194			PM UTL:																				
TS-000014-022		\$15,000	PM LAD:																				
		\$0	PM UDCCD:																				
			PM CPTED:																				
<b>Design</b>																							
<b>02196-North Kings Hwy. SB @ Fairhaven Ave.</b>			12/15	NA	07/16	NA	09/17	10/17	10/17	11/16	TBD	NA	01/17	08/17	NA	NA	NA	11/17	12/17	12/17	12/17	05/18	05/18
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Lee		PM TDD: Moreland, Ken				Loading Pad, Curb Ramp, Bench, Trash Can.				Revised Intermediate plan received and returned 8/25/16.												
4YP202-02196			PM UTL:																				
TS-000014-024		\$15,000	PM LAD:																				
		\$0	PM UDCCD:																				
			PM CPTED:																				
<b>Design</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

02197-North Kings Hwy. SB @ School St. 12/15 NA 07/16 NA 09/17 10/17 10/17 11/16 TBD NA 01/17 08/17 NA NA NA 11/17 12/17 12/17 12/17 05/18 05/18

**Bus Stop Improvements**  
 124/400-C40011 Lee  
 4YP202-02197  
 TS-000014-025 \$15,000  
 \$0  
 PM TDD: Moreland, Ken  
 PM UTL:  
 PM LAD:  
 PM UDCD:  
 PM CPTED:

Project Manager/Assignments      Project Description      Monthly Remarks  
 Loading Pad, Bench, Trash Can.      Revised Intermediate plan received and returned 8/25/16. Plats received 9/21/2016 and are being reviewed.

On Hold

Design

02358 - Lee Highway EB @ West Street TBD

**Bus Stop Improvements**  
 124/400-C40011 Providence  
 4YP202-02358  
 TS-000017-018 \$0  
 \$0  
 PM TDD: Madhusudhan, Galappa  
 PM UTL:  
 PM LAD:  
 PM UDCD:  
 PM CPTED:

Project Manager/Assignments      Project Description      Monthly Remarks  
 Concrete Loading Pad, sidewalk, drainage improvements, curb ramp, remove and reset shelter along with associated grading.      Project initiation. NTP issued to consultant 8/16/16. Survey letters sent out on 8/30/16. Survey is underway.

On Hold

Pre-Design

02389 - Arlington Blvd EB near Nutley Street TBD

**Bus Stop Improvements**  
 124/400-C40011 Providence  
 4YP202-02389  
 TS-000017-019 \$0  
 \$0  
 PM TDD: Madhusudhan, Galappa  
 PM UTL:  
 PM LAD:  
 PM UDCD:  
 PM CPTED:

Project Manager/Assignments      Project Description      Monthly Remarks  
 Concrete Loading Pad, drainage improvements, curb ramp, remove and reset shelter along with associated grading.      Project initiation. NTP issued to consultant 8/16/16. Survey letters sent out on 8/30/16. Survey is underway.

On Hold

Pre-Design

02428 - Arlington Blvd. WB @ Chichester Ln. TBD

**Bus Stop Improvements**  
 124/400-C40011 Providence  
 4YP202-02428  
 TS-000017-020 \$0  
 \$0  
 PM TDD: Madhusudhan, Galappa  
 PM UTL:  
 PM LAD:  
 PM UDCD:  
 PM CPTED:

Project Manager/Assignments      Project Description      Monthly Remarks  
 Concrete Loading Pad, sidewalk, drainage improvements, detectable warning surface along with associated grading.      Project initiation. NTP issued to consultant 8/16/16. Survey letters sent out on 8/30/16. Survey is underway.

On Hold

Pre-Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>02434-Hummer Road NB Near Frontage Road</b>			06/16	NA	02/17	04/17	04/18	06/18	06/18	06/17	TBD	NA	08/17	03/18	TBD	TBD	NA	08/18	10/18	10/18	10/18	06/19	06/19
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
124/400-C40011	Mason		PM TDD: Zahirieh, Shahla					Concrete loading pad, possible curb modification, and adjust bus stop sign location.					WRA contract authorized 6/27/16. Survey notification letter issued 7/15/16.										
4YP202-02434			PM UTL:																				
TS-000015-007		\$0	PM LAD:																				
		\$0	PM UDCD:																				
			PM CPTED:																				
<b>Pre-Design</b>																							
<b>02451-Gallows Road SB @ Strawberry Lane</b>			04/16	NA	NA	05/16	06/16	06/16	08/16	NA	NA	NA	NA	NA	NA	NA	NA	08/16	09/16	09/16	10/16	10/16	09/16
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
124/400-C40011	Providence		PM TDD: Moreland, Ken					Loading Pad					Single use permit from VDOT approved 8/9/16. Final construction package submitted to UDCD 8/11/16. Substantially complete 9/26/16.										
4YP202-02451			PM UTL:																				
TS-000017-011		\$10,000	PM LAD:																				
		\$0	PM UDCD: Carlin, Craig																				
			PM CPTED:																				
<b>Construction</b>																							
<b>02467 - Hummer Road SB @ Horseshoe Drive</b>			04/16	NA	NA	NA	05/16	06/16	08/16	NA	NA	NA	NA	NA	NA	NA	NA	07/16	08/16	08/16	08/16	09/16	09/16
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
124/400-C40011	Mason		PM TDD: Moreland, Ken					Loading Pad					Single use permit from VDOT approved 8/9/16. Final construction package submitted to UDCD 8/11/16. Substantially complete 9/26/16.										
4YP202-02467			PM UTL:																				
TS-000015-010		\$0	PM LAD:																				
		\$0	PM UDCD: Carlin, Craig																				
			PM CPTED:																				
<b>Construction</b>																							
<b>03082 - Old Keene Mill Road WB @ Ainsworth Avenue</b>			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
124/400-C40011	Springfield		PM TDD: Madhusudhan, Galappa					Concrete Loading Pad, sidewalk, drainage improvements, curb ramp along with associated grading.					Project initiation. NTP issued to consultant 8/16/16. Survey letters sent out on 8/30/16. Survey is underway.										
4YP202-03082			PM UTL:																				
TS-000018-021		\$0	PM LAD:																				
		\$0	PM UDCD:																				
			PM CPTED:																				
<b>Pre-Design</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
<b>03270 - Edsall Road EB @ Indian Run Parkway</b>			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>											On Hold <input type="checkbox"/>		
124/400-C40011	Mason		PM TDD: Madhusudhan, Galappa				Concrete Loading Pad,sidewalk,drainage improvements along with associated grading.				Project initiation. NTP issued to consultant 8/16/16. Survey letters sent out on 8/30/16. Survey is underway.													
4YP202-03270			PM UTL:																					
TS-000015-011		\$0	PM LAD:																					
		\$0	PM UDCD:																					
			PM CPTED:																					
<b>Pre-Design</b>																								
<b>03285 - Edsall Road EB @ Edsall Ridge Road</b>			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>											On Hold <input type="checkbox"/>		
124/400-C40011	Mason		PM TDD: Madhusudhan, Galappa				Concrete Loading Pad,sidewalk,drainage improvements along with associated grading.				Project initiation. NTP issued to consultant 8/16/16. Survey letters sent out on 8/30/16. Survey is underway.													
4YP202-03285			PM UTL:																					
TS-000015-012		\$0	PM LAD:																					
		\$0	PM UDCD:																					
			PM CPTED:																					
<b>Pre-Design</b>																								
<b>03396-Commerce Street WB @ Bowie Drive</b>			06/16	NA	02/17	04/17	04/18	06/18	06/18	06/17	TBD	NA	08/17	03/18	TBD	TBD	NA	08/18	10/18	10/18	10/18	06/19	06/19	
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>											On Hold <input type="checkbox"/>		
124/400-C40011	Lee		PM TDD: Zahirieh, Shahla				Concrete loading pad, adjust bus stop sign location, and install curb ramp.				WRA contract authorized 6/27/16. Survey notification letter issued 7/15/16.													
4YP202-03396			PM UTL:																					
TS-000014-027		\$0	PM LAD:																					
		\$0	PM UDCD:																					
			PM CPTED:																					
<b>Pre-Design</b>																								
<b>03479-Backlick Road NB @ Essex Avenue</b>			06/16	NA	02/17	04/17	04/18	06/18	06/18	06/17	TBD	NA	08/17	03/18	TBD	TBD	NA	08/18	10/18	10/18	10/18	06/19	06/19	
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>											On Hold <input type="checkbox"/>		
124/400-C40011	Lee		PM TDD: Zahirieh, Shahla				Concrete loading pad.				WRA contract authorized 6/27/16. Survey notification letter issued 7/15/16.													
4YP202-03479			PM UTL:																					
TS-000014-028		\$0	PM LAD:																					
		\$0	PM UDCD:																					
			PM CPTED:																					
<b>Pre-Design</b>																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<p><b>03673 - Little River Tpk EB @ Elizabeth Lane</b></p> <p><b>Bus Stop Improvements</b>                      124/400-C40011 Braddock                      4YP202-03673                      TS-000011-030 \$0                      \$0</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Madhusudhan, Galappa                      PM UTL:                      PM LAD:                      PM UDCD:                      PM CPTED:</p> <p><u>Project Description</u>                      Concrete Loading Pad, sidewalk, drainage improvements along with associated grading.</p> <p><u>Monthly Remarks</u>                      Project initiation. NTP issued to consultant 8/16/16. Survey letters sent out on 8/30/16. Survey is underway.</p> <p>On Hold <input type="checkbox"/></p>																							
<p><b>Pre-Design</b></p> <p><b>03684-Little River Turnpike EB @ Markham Street</b></p> <p><b>Bus Stop Improvements</b>                      124/400-C40011 Mason                      4YP202-03684                      TS-000015-008 \$0                      \$0</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Zahirieh, Shahla                      PM UTL:                      PM LAD:                      PM UDCD:                      PM CPTED:</p> <p><u>Project Description</u>                      Concrete loading pad, Possible retaining wall.</p> <p><u>Monthly Remarks</u>                      WRA contract authorized 6/27/16. Survey notification letter issued 7/15/16.</p> <p>On Hold <input type="checkbox"/></p>																							
<p><b>04122-Telegraph Rd. NB @ Wilton Rd. - (Fund 124/400-C40011)</b></p> <p><b>Bus Stop Improvements</b>                      124/400-C40011 Lee                      4YP202-04122                      TS-000014-013 \$15,000                      \$0</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Moreland, Ken                      PM UTL:                      PM LAD:                      PM UDCD:                      PM CPTED:</p> <p><u>Project Description</u>                      Loading Pad, Curb Ramp, Sidewalk.</p> <p><u>Monthly Remarks</u>                      Revised Intermediate plan received and returned 8/25/16. Plats received 9/21/2016 and are being reviewed.</p> <p>On Hold <input type="checkbox"/></p>																							
<p><b>Design</b></p> <p><b>04167-International Drive SB @ Fletcher Street</b></p> <p><b>Bus Stop Improvements</b>                      124/400-C40011 Providence                      4YP202-04167                      TS-000017-014 \$0                      \$0</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Zahirieh, Shahla                      PM UTL:                      PM LAD:                      PM UDCD:                      PM CPTED:</p> <p><u>Project Description</u>                      Concrete loading pad, and extensive sidewalk connection.</p> <p><u>Monthly Remarks</u>                      WRA contract authorized 6/27/16. Survey notification letter issued 7/15/16.</p> <p>On Hold <input type="checkbox"/></p>																							
<p><b>Pre-Design</b></p>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>04174-Tyco Road EB @ Leesburg Pike</b>			06/16	NA	02/17	04/17	04/18	06/18	06/18	06/17	TBD	NA	08/17	03/18	TBD	TBD	NA	08/18	10/18	10/18	10/18	06/19	06/19
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
124/400-C40011	Providence		PM TDD: Zahirieh, Shahla					Concrete loading pad.					WRA contract authorized 6/27/16. Survey notification letter issued 7/15/16.										
4YP202-04174			PM UTL:																				
TS-000017-015		\$0	PM LAD:																				
		\$0	PM UDCD:																				
			PM CPTED:																				
<b>Pre-Design</b>																							
<b>04251-Gallows Road @ Cottage Street</b>			06/16	NA	02/17	04/17	04/18	06/18	06/18	06/17	TBD	NA	08/17	03/18	TBD	TBD	NA	08/18	10/18	10/18	10/18	06/19	06/19
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
124/400-C40011	Providence		PM TDD: Zahirieh, Shahla					Concrete loading pad, and possible retaining wall and/or handrail.					WRA contract authorized 6/27/16. Survey notification letter issued 7/15/16.										
4YP202-04251			PM UTL:																				
TS-000017-016		\$0	PM LAD:																				
		\$0	PM UDCD:																				
			PM CPTED:																				
<b>Pre-Design</b>																							
<b>04308-Greensboro Drive SB @ International Drive</b>			06/16	NA	02/17	04/17	04/18	06/18	06/18	06/17	TBD	NA	08/17	03/18	TBD	TBD	NA	08/18	10/18	TBD	10/18	06/19	06/19
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
124/400-C40011	Providence		PM TDD: Zahirieh, Shahla					Concrete loading pad, and possible curb ramp upgrade.					WRA contract authorized 6/27/16. Survey notification letter issued 7/15/16.										
4YP202-04308			PM UTL:																				
TS-000017-017		\$0	PM LAD:																				
		\$0	PM UDCD:																				
			PM CPTED:																				
<b>Pre-Design</b>																							
<b>04328 - Magarity Road EB @ Ware Road</b>			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
124/400-C40011	Dranesville		PM TDD: Madhusudhan, Galappa					Concrete Loading Pad, asphalt shoulder extension, drainage improvements, along with associated grading.					Project initiation. NTP issued to consultant 8/16/16. Survey letters sent out on 8/30/16. Survey is underway.										
4YP202-04328			PM UTL:																				
TS-000012-026		\$0	PM LAD:																				
		\$0	PM UDCD:																				
			PM CPTED:																				
<b>Pre-Design</b>																							



Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

04468-Nutley Street NB @ Kingsley Road 06/16 NA 02/17 04/17 04/18 06/18 06/18 06/17 TBD NA 08/17 03/18 TBD TBD NA 08/18 10/18 10/18 10/18 06/19 06/19

**Bus Stop Improvements**  
 124/400-C40011 Hunter Mill  
 4YP202-04468  
 TS-000013-030 \$0  
 \$0

Project Manager/Assignments  
 PM TDD: Zahirieh, Shahla  
 PM UTL:  
 PM LAD:  
 PM UDCD:  
 PM CPTED:

Project Description  
 Concrete loading pad, upgrade curb ramp, and possible retaining wall and/or handrail.

Monthly Remarks  
 WRA contract authorized 6/27/16. Survey notification letter issued 7/15/16.

On Hold

**Pre-Design**

04811-Vaden Dr. WB @ Royal Victoria Dr. 04/15 NA NA NA 06/16 01/17 01/17 08/15 NA NA 01/16 06/16 NA NA NA 02/17 03/17 03/17 03/17 12/16 07/17

**Bus Stop Improvements**  
 124/400-C40011 Providence  
 4YP202-04811  
 TS-000017-009 \$15,000  
 \$0

Project Manager/Assignments  
 PM TDD: Moreland, Ken  
 PM UTL:  
 PM LAD: Shubert, Beth  
 PM UDCD:  
 PM CPTED:

Project Description  
 Loading Pad

Monthly Remarks  
 Bus pads will not be installed until after developer has completed street acceptance.

On Hold

**Utility Relocation**

04812-Vaden Dr. EB @ Royal Victoria Dr. 04/15 NA NA NA 06/16 01/17 01/17 08/15 NA NA 10/15 12/15 NA NA NA 02/17 03/17 03/17 03/17 12/16 07/17

**Bus Stop Improvements**  
 124/400-C40011 Providence  
 4YP202-04812  
 TS-000017-010 \$15,000  
 \$0

Project Manager/Assignments  
 PM TDD: Moreland, Ken  
 PM UTL:  
 PM LAD: Shubert, Beth  
 PM UDCD:  
 PM CPTED:

Project Description  
 Loading pad

Monthly Remarks  
 Bus pads will not be installed until after developer has completed street acceptance.

On Hold

**Utility Relocation**

05091-Lawyers Rd. WB @ Charlestown Ln. - (Fund 124/400-C40011) 01/14 NA 09/14 NA NA 10/15 07/16 11/15 NA NA 03/16 06/16 NA NA NA 08/16 11/16 11/16 11/16 06/16 02/17

**Bus Stop Improvements**  
 124/400-C40011 Hunter Mill  
 4YP202-05091  
 TS-000013-016 \$0  
 \$0

Project Manager/Assignments  
 PM TDD: Madhusudhan, Galappa  
 PM UTL:  
 PM LAD: Shubert, Beth  
 PM UDCD: Carlin, Craig  
 PM CPTED:

Project Description  
 Loading Pad with Accessibility and major Drainage Improvements.

Monthly Remarks  
 Draft Construction package sent to UDCD 7/6/16 and returned 7/22/16. VDOT permit package sent to VDOT 7/14/16. Revised construction package sent to UDCD 8/31/16. This project will be constructed utilizing the County Wide Permit.

On Hold

**Construction**

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
<b>05123 - Soapstone Drive NB @ Rolling Green Court</b>			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40011	Hunter Mill		PM TDD: Madhusudhan, Galappa				Concrete Loading Pad, sidewalk, drainage improvements, curb ramp along with associated grading.				Project initiation. NTP issued to consultant 8/16/16. Survey letters sent out on 8/30/16. Survey is underway.													
4YP202-05123			PM UTL:																					
TS-000013-031		\$0	PM LAD:																					
		\$0	PM UDCD:																					
			PM CPTED:																					
<b>Pre-Design</b>																								
<b>05215- Sunrise Valley EB @ T. Chase Drive</b>			01/16	NA	NA	NA	03/16	05/16	05/16	NA	NA	NA	NA	NA	NA	NA	NA	05/16	07/16	07/16	08/16	10/16	08/16	
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40011	Hunter Mill		PM TDD: Moreland, Ken				Loading Pad				Final construction package sent to UDCD 5/23/16. Substantially complete 8/25/16.													
4YP202-05215			PM UTL:																					
TS-000013-028		\$0	PM LAD:																					
		\$0	PM UDCD: Carlin, Craig																					
			PM CPTED:																					
<b>Construction</b>																								
<b>05548-Elden Street NB @ Herndon Parkway</b>			06/16	NA	02/17	04/17	04/18	06/18	06/18	06/17	TBD	NA	08/17	03/18	TBD	TBD	NA	08/18	10/18	10/18	10/18	06/19	06/19	
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40011	Dranesville		PM TDD: Zahirieh, Shahla				Concrete loading pad, and adjust bus stop sign location.				WRA contract authorized 6/27/16. Survey notification letter issued 7/15/16.													
4YP202-05548			PM UTL:																					
TS-000012-024		\$0	PM LAD:																					
		\$0	PM UDCD:																					
			PM CPTED:																					
<b>Pre-Design</b>																								
<b>05553-Elden Street SB Near Herndon Parkway</b>			06/16	NA	02/17	04/17	04/18	06/18	06/18	06/17	TBD	NA	08/17	03/18	TBD	TBD	NA	08/18	10/18	10/18	10/18	06/19	06/19	
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40011	Dranesville		PM TDD: Zahirieh, Shahla				Concrete loading pad, and adjust bus stop sign location.				WRA contract authorized 6/27/16. Survey notification letter issued 7/15/16.													
4YP202-05553			PM UTL:																					
TS-000012-025		\$0	PM LAD:																					
		\$0	PM UDCD:																					
			PM CPTED:																					
<b>Pre-Design</b>																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>05629-Lewinsville Rd. EB @ Tysons McLean Dr. - (Fund 124/400-C40011)</b>			11/13	NA	09/14	NA	NA	10/15	04/16	02/15	NA	NA	02/15	05/15	05/16	06/16	NA	05/16	07/16	07/16	07/16	06/16	09/16
<b>Bus Stop Improvements 124/400-C40011</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
4YP202-05629			PM TDD: Madhusudhan, Galappa						Loading Pad with drainage and other Accessibility Improvements						Final construction package submitted to UDCD 5/31/16. Verizon removed an existing telephone pedestal pole on 6/13/16. Substantially complete 9/6/16.								
TS-000012-022	\$0	\$0	PM UTL:																				
			PM LAD: Kresge, Carol																				
			PM UDCD: Carlin, Craig																				
			PM CPTED:																				
<b>Construction</b>																							
<b>09002 - Loisdale Road SB near Newington Road</b>			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
<b>Bus Stop Improvements 124/400-C40011</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
4YP202-09002			PM TDD: Madhusudhan, Galappa						Concrete Loading Pad, sidewalk, drainage improvements along with associated grading.						Project initiation. NTP issued to consultant 8/16/16. Survey letters sent out on 8/30/16. Survey is underway.								
TS-000014-131	\$0	\$0	PM UTL:																				
			PM LAD:																				
			PM UDCD:																				
			PM CPTED:																				
<b>Pre-Design</b>																							
<b>Braddock Rd./Wakefield Chapel Rd. Short term Roadway Improvements</b>			06/14	NA	09/14	12/14	07/15	07/15	09/15	NA	NA	NA	NA	NA	NA	NA	NA	10/15	10/15	10/15	11/15	11/15	11/16
<b>Bonds Advanced Project Implementation 124/400-C40011</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
4YP303-0			PM TDD: Ruffner, Scott						Relocate Raised concrete median and adjust lane marking to improve left turns from EB Braddock Rd to NB Wakefield Chapel Road						Original NTP for construction issued on 2/1/16. Construction was brought to 50% completion on 5/4/16 and the new turn lane configuration was opened to traffic. The new lane configuration on WB Braddock Road has resulted in undesirable traffic impacts. Project amendment plans to correct traffic issues were approved by VDOT on 8/18/16 and revised VDOT LUP was received on 8/31/16.								
2G40-053-001	\$400,000	\$350,000	PM UTL: Nguyen, Tan																				
			PM LAD:																				
			PM UDCD:																				
			PM CPTED:																				
<b>Construction</b>																							
<b>Spectrum Center ST13 RBS</b>			01/16	04/16	NA	06/16	08/16	12/16	10/16	NA	NA	NA	NA	NA	NA	NA	NA	10/16	11/16	11/16	11/16	04/17	04/17
<b>Bicycle Facilities Program 124/400-C40011</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
PBFP01-00014			PM TDD: Moreland, Ken						Install Bike Share Station Pad						Final construction package sent to UDCD 10/4/2016.								
TS-000001-014	\$0	\$0	PM UTL:																				
			PM LAD:																				
			PM UDCD:																				
			PM CPTED:																				
<b>Design</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Sunset Hills Road ST4 RBS			01/16	04/16	NA	NA	05/16	08/16	08/16	NA	NA	NA	NA	NA	NA	NA	NA	10/16	10/16	10/16	10/16	12/16	12/16
---------------------------	--	--	-------	-------	----	----	-------	-------	-------	----	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------

<b>Bicycle Facilities Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>
124/400-C40011			PM TDD: Moreland, Ken						Installation of Bike Share Station Pad						Final construction package to UDCD 10/04/16.						
PBFP01-00800			PM UTL:																		
TS-000001-008	\$0		PM LAD:																		
	\$0		PM UDCD:																		
			PM CPTED:																		

**Design**

Leesburg Pke @ Colvin Run Rd.			10/09	NA	10/10	04/13	10/14	10/14	04/15	02/14	02/14	NA	02/14	07/14	06/14	09/15	NA	10/15	12/15	01/16	04/16	03/17	03/17
-------------------------------	--	--	-------	----	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

<b>Pedestrian Task Force Recommendations</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>
124/400-C40011	Dranesville		PM TDD: Hojatzadeh, Max						Add signalized pedestrian crosswalk at the intersection of Leesburg Pike and Colvin Run Road.						<b>Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09.</b> Construction 35% complete						
PPTF01-01800			PM UTL: Yusufoglu, Eldar																		
ST-000003-018	\$3,250,000		PM LAD: Kresge, Carol																		
	\$0		PM UDCD: Bashir, Qais																		
			PM CPTED:																		

**Construction**

Hunter Mill Rd. @ Sunrise Valley Dr			02/13	05/13	12/13	08/14	11/15	03/15	09/16	09/14	NA	NA	10/14	07/15	05/15	11/16	NA	11/16	12/16	01/17	02/17	12/15	06/17
-------------------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

<b>Pedestrian Task Force Recommendations</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>
124/400-C40011	Hunter Mill		PM TDD: Lauretti, Francesco						Signalized pedestrian crosswalks, 5' concrete sidewalk, refuge islands, curb gutter and 8' trail at the intersection of Hunter Mill Road and Sunrise Valley Drive.						<b>Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09.</b> VDOT LUP received 9/13/16. Draft construction package being prepared. The existing signals at this intersection are part of VDOT's signal rebuild list.						
PPTF01-03100			PM UTL: Yusufoglu, Eldar																		
ST-000003-031	\$1,250,000		PM LAD: Delli Carpini, Angelica																		
	\$0		PM UDCD: Frazier, Demond																		
			PM CPTED:																		

**Utility Relocation**

Hunter Village Dr			02/10	NA	12/10	02/12	12/15	08/14	09/16	11/13	NA	NA	11/13	08/14	10/14	12/14	NA	10/16	11/16	11/16	11/16	01/14	06/17
-------------------	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

<b>Pedestrian Task Force Recommendations</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>
124/400-C40011	Springfield		PM TDD: Lauretti, Francesco						Shoulder and pedestrian improvements on Hunter Village Dr. from Old Keene Mill Rd. to Painted Daisy Dr. Approximately 4,600 linear feet.						<b>Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09.</b> VDOT LUP received 9/15/16. Draft construction package being prepared.						
PPTF01-03200			PM UTL: Nguyen, Tan																		
ST-000003-032	\$1,300,000		PM LAD: Honnick, John																		
	\$0		PM UDCD: Eisa, Amani																		
			PM CPTED:																		

**Design**

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Birch St. Sidewalk			12/11	05/13	06/14	11/14	08/16	01/14	12/16	10/15	NA	NA	11/15	11/16	11/15	11/16	NA	01/17	02/17	02/17	02/17	06/17	06/17	
<b>Pedestrian Task Force Recommendations</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Dranesville		PM TDD: Hojatzadeh, Max						Approx. 700 LF conc. sidewalk on west side of Birch St. from Grove Ave to existing Falls Church City sidewalk						<b>Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09.</b> Final design is in progress. FCDOT authorized Dominion Power pole relocation on 11/17/15. Land acquisition NTP 11/3/15. 6 of 7 properties have been acquired. Public Hearing schedule for 10/18/16. Received approval for SWM.									
PPTF01-04800			PM UTL: Nguyen, Tan																					
ST-000003-048	\$950,000		PM LAD: Shubert, Beth																					
	\$0		PM UDCCD: Samiyi, Bijan																					
			PM CPTED:																					
<b>Land Acquisition</b>																								
Old Dominion Linway Birch			10/13	NA	06/14	05/15	02/16	03/16	04/16	08/15	NA	NA	08/15	03/16	01/15	07/16	NA	07/16	09/16	09/16	09/16	09/16	04/17	
<b>Pedestrian Task Force Recommendations</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Dranesville		PM TDD: Ruffner, Scott						Pedestrian Intersection and bus stop improvements at Old Dominion/Linway/Birch Intersection						Final construction package sent to UDCCD on 7/11/16. Pardon Our Dust Meeting held on 9/22/16.									
PPTF01-06200			PM UTL: Nguyen, Tan																					
ST-000003-062	\$1,100,000		PM LAD: Lefcourt, Eric																					
	\$0		PM UDCCD: Frazier, Demond																					
			PM CPTED:																					
<b>Construction</b>																								
Idylwood Rd. Sidewalk			11/13	NA	05/14	12/14	11/15	12/15	12/15	02/15	02/15	NA	03/15	05/15	10/15	07/16	NA	03/16	04/16	05/16	07/16	08/16	11/16	
<b>Pedestrian Task Force Recommendations</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Dranesville		PM TDD: Nabavi, Seyed						Construct approx 600' of 5' Concrete sidewalk along Idylwood Rd from approx. 600' south of Redd Rd to Redd Road						Construction is 80% complete. Revision is in progress for storm pipe discovered during construction.									
PPTF01-06300			PM UTL: Nguyen, Tan																					
ST-000003-063	\$600,000		PM LAD: Lefcourt, Eric																					
	\$88,000		PM UDCCD:																					
			PM CPTED:																					
<b>Construction</b>																								
Rt. 123 @ Braddock Rd.			06/10	04/11	04/13	08/13	09/14	09/14	01/15	11/13	01/14	NA	11/13	04/14	04/14	07/15	NA	02/15	03/15	04/15	07/15	09/14	11/16	
<b>At-Grade Interim Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Braddock		PM TDD: Vanzandt, Mark						Intersection improvements at Braddock Road/123 which include additional turn lanes and turn lane extensions.						Construction is 80% complete.									
R12301A-0	Springfield		PM UTL: Yusufoglu, Eldar																					
2G40-015-000	\$4,500,000		PM LAD: Shubert, Beth																					
	(\$1,000,000)		PM UDCCD: Kadasi, Mohamed Abdull																					
			PM CPTED:																					
<b>Construction</b>																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>Hunter Mill @ Mystic Meadow Roundabout</b>			08/10	NA	NA	04/15	08/16	11/12	10/16	09/15	08/14	NA	05/14	12/15	06/14	09/16	NA	12/16	02/17	03/17	04/17	04/18	04/18
<b>Spot Improvements</b> 124/400-C40011 RSP101-00700 2G40-028-006	Providence	\$2,100,000 \$1,300,000	<u>Project Manager/Assignments</u> PM TDD: Dresser, John PM UTL: Nguyen, Tan PM LAD: Finnell, Richard PM UDCCD: Bashir, Qais PM CPTED:				<u>Project Description</u> Reconfigure intersection with roundabout and new pedestrian/bicycle facilities.				<u>Monthly Remarks</u> <b>Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09.</b> Draft construction package preparation is underway. LDS Plan Approval received 10/12/16. Utility relocations are underway. Addressing of LDS Bonds & Agreements checklist items and fee payments is underway.												
<b>Utility Relocation</b>																							On Hold <input type="checkbox"/>
<b>Rt. 123 @ Jermantown Rd.</b>			06/10	NA	10/13	05/14	11/15	01/14	11/16	09/14	02/16	NA	03/16	11/16	10/16	12/16	NA	12/16	01/17	02/17	03/17	09/15	02/18
<b>Spot Improvements</b> 124/400-C40011 RSP101-01400 2G40-028-012	Providence	\$1,950,000 \$1,000,000	<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: Yusufoglu, Eldar PM LAD: Lefcourt, Eric PM UDCCD: Samiyi, Bijan PM CPTED:				<u>Project Description</u> Add right turn lane and drainage improvements to northbound and southbound Route 123 at Jermantown Road.				<u>Monthly Remarks</u> <b>Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 3/23/10.</b> Second Pre Final plans distributed 9/28/16. Zoning interpretation was received for the proffer RZ-2007-PR-02 (Flint Hill School). Proffer only applies to full buildout condition of Route 123 which is not proposed with this project. 2 of 4 properties acquired.												
<b>Land Acquisition</b>																							On Hold <input type="checkbox"/>
<b>Old Dominion Dr/ Bellview Rd. (Phase I)</b>			09/13	NA	03/14	07/14	04/15	09/15	06/15	08/14	06/14	NA	08/14	01/15	08/14	10/14	NA	07/15	08/15	08/15	08/15	08/15	12/15
<b>Spot Improvements</b> 124/400-C40011 RSP101-01500 2G40-028-014	Dranesville	\$825,000 \$425,000	<u>Project Manager/Assignments</u> PM TDD: Munz, Kirsten PM UTL: Nguyen, Tan PM LAD: Shubert, Beth PM UDCCD: Samiyi, Bijan PM CPTED:				<u>Project Description</u> Improve sight distance at intersection of Old Dominion Drive and Bellview Road				<u>Monthly Remarks</u> Construction substantially complete 12/12/15. VDOT inspection requested 12/21/15. Nutrient Transfer Agreement signed by VDOT 3/24/16. VDOT Permit released 4/13/16. As-built survey completed. Meeting held onsite with DVP to discuss landscaping impacts with pole relocation. Supervisor Foust's office has directed staff to relocate utility poles. Pole relocations to occur this fall.												
<b>Post-Construction</b>																							On Hold <input type="checkbox"/>
<b>Jefferson Manor Improvements Phase IIIA</b>			03/15	05/15	02/16	10/16	04/18	03/18	06/18	03/17	06/17	NA	06/17	03/18	03/18	07/18	NA	07/18	09/18	10/18	11/18	02/19	04/19
<b>Spot Improvements</b> 304/300-C30050 2G25-097-000-0 2G25-097-000	Lee	\$2,675,000 \$1,675,000	<u>Project Manager/Assignments</u> PM TDD: Munz, Kirsten PM UTL: Nguyen, Tan PM LAD: Delli Carpini, Angelica PM UDCCD: Bashir, Qais PM CPTED:				<u>Project Description</u> Infrastructure reconstruction on Albemarle Drive in Jefferson Manor				<u>Monthly Remarks</u> Pre-final design is in progress. Draft grading plan reviewed.												
<b>Design</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
<b>Beulah Rd. Wlkwy Abbotsford to Clarks Crossing Phase I</b>			06/08	02/09	06/10	04/13	11/14	08/14	11/14	10/13	NA	NA	10/13	08/14	07/14	01/16	NA	02/15	06/15	06/15	07/15	09/11	10/16	
<b>Pedestrian Improvements - Bond Funded</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Hunter Mill		PM TDD: Lauretti, Francesco						Pedestrian improvements along Beulah Rd from Francis Young Lane to Coral Crest Ln and along Clarks Crossing Rd. Project is approx. 4,000 LF.						<b>Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07.</b> Construction is 80% complete.									
4YP201-PB009-A			PM UTL: Yusufoglu, Eldar																					
ST-000021-009		\$1,800,000	PM LAD: Kresge, Carol																					
		\$800,000	PM UDCD: Kotter, Wayne																					
			PM CPTED:																					
<b>Construction</b>																								
<b>Beulah Rd. Wlkwy Abbotsford to Clarks Crossing Phase II</b>			08/14	NA	NA	07/15	08/16	02/16	10/16	10/15	NA	NA	12/15	09/16	NA	NA	NA	11/16	12/16	01/17	02/17	08/16	05/17	
<b>Pedestrian Improvements - Bond Funded</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Hunter Mill		PM TDD: Lauretti, Francesco						Pedestrian improvements along Beulah Rd from Abbotsford Dr to Antioch Church Project is approx. 500 LF.						<b>Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07.</b> Land acquisition is on hold pending discussions with property owner.									
4YP201-PB009-B			PM UTL: Yusufoglu, Eldar																					
ST-000021-009		\$700,000	PM LAD: Kresge, Carol																					
		\$0	PM UDCD: Kadasi, Mohamed Abdull																					
			PM CPTED:																					
<b>Land Acquisition</b>																								
<b>Sunset Hills Rd. Wlkwy @ W&amp;OD to Michael Faraday</b>			10/09	NA	02/09	NA	09/15	10/15	07/15	11/10	11/10	NA	11/10	10/13	10/13	12/15	NA	11/15	11/15	12/15	12/15	08/16	08/16	
<b>Pedestrian Improvements - Bond Funded</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Hunter Mill		PM TDD: Nabavi, Seyed						Pedestrian improvements along north side of Sunset Hills Rd from W&OD Trail to Michael Faraday Ct. Project is approx. 1,500 LF.						<b>Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07.</b> VDOT LUP was released on 8/24/16.									
4YP201-PB017			PM UTL: Nguyen, Tan																					
ST-000021-017		\$1,050,000	PM LAD: Shubert, Beth																					
		\$810,000	PM UDCD: Bashir, Qais																					
			PM CPTED:																					
<b>Post-Construction</b>																								
<b>Telegraph Rd. Wlkwy @ South Kings Hwy. to Lee District Park</b>			06/11	NA	04/09	08/12	09/16	TBD	NA	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	
<b>Pedestrian Improvements - Bond Funded</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Lee		PM TDD: Ayers, Robert						Pedestrian improvements and a 4' bike lane along east side of Telegraph Road from South Kings Hwy. to Lee District Park. Project is approx. 3500 LF.						<b>Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07.</b> Final design in progress. Mtgs. on 6/15/16 & 7/5/16 with VDOT, Fairfax Water, FCPA, Geotechnical Consultant and DOT to select the appropriate design option to resolve slope stability issue at entrance to Lee District Park. Finalizing the slope stability design and constructibility issues. Plat preparation request to Survey on 7/21/16. Plan distribution is scheduled for September 2016. Project schedule will be provided in September upon resolution of slope stability issues and review of utility relocation schedule.									
4YP201-PB023			PM UTL: Nguyen, Tan																					
ST-000021-023		\$4,000,000	PM LAD: Shubert, Beth																					
		\$0	PM UDCD: Samiy, Ben																					
			PM CPTED:																					
<b>Land Acquisition</b>																								



Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>Oak St. Wlkwy from West of Morgan Ln to I-495 Overpass</b>			05/13	NA	08/13	07/14	11/15	02/15	10/16	07/14	NA	NA	07/14	12/14	NA	NA	NA	11/16	11/16	11/16	11/16	09/15	04/17
<b>Pedestrian Improvements - Bond Funded 304/300-C30050</b>	Providence		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
<b>4YP201-PB038B</b>			PM TDD: Marsh, Dennis				Pedestrian improvements along south side of Oak Street from Morgan Lane to I-495 Overpass. Approx 230 LF				Final plans and final quantities have been requested. Preparing VDOT permit package and final construction package for submissions.												
<b>ST-000021-038</b>	\$340,000	\$0	PM UTL: Nguyen, Tan																				
			PM LAD: Kresge, Carol																				
			PM UDCD:																				
			PM CPTED:																				
<b>Design</b>																							
<b>Rt. 7 Wlkwy @ Rio Dr.to Glenmore Dr</b>			03/10	NA	05/11	03/13	06/15	09/15	09/15	06/13	NA	NA	06/13	07/14	NA	NA	NA	10/16	10/16	10/16	10/16	12/16	04/17
<b>Pedestrian Improvements - Bond Funded 304/300-C30050</b>	Mason		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
<b>4YP201-PB045</b>			PM TDD: Marsh, Dennis				Pedestrian improvements on east side of Rte 7 from Rio Dr to Waters Edge Condos and on west side from Nevius St to Glenmore Dr. Project approx. 1,800 LF.				VDOT Permit revision was approved 7/5/16. Preparing final construction package. Street Lights to be coordinated with DVP prior to construction so they can be removed 2 weeks in advance and reset after installation of the storm drainage system. Per District supervisors request a pardon our dust meeting to be schedule by UDCD prior to construction.												
<b>ST-000021-044</b>	\$1,250,000	\$360,000	PM UTL: Nguyen, Tan																				
			PM LAD: Honnick, John																				
			PM UDCD: Frazier, Demond																				
			PM CPTED:																				
<b>Bid Advertisement</b>																							
<b>Rt. 7 Ped. Imp. @ Seven Corners to Juniper Ln</b>			03/10	NA	10/10	NA	02/15	10/14	07/15	02/13	NA	NA	02/13	02/14	NA	NA	NA	10/15	10/15	10/15	10/15	06/14	12/16
<b>Pedestrian Improvements - Bond Funded 304/300-C30050</b>	Mason		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
<b>4YP201-PB052</b>			PM TDD: Marsh, Dennis				Pedestrian improvements at three intersections: Seven Corners, Thorne Rd, and at Seven Corners Center.				Construction NTP issued 11/2/15. Construction is 90% complete. The new ITS cabinet required for this intersection will be provided by VDOT in September 2016. VDOT will provide training to contractor for installation of this cabinet August/2016. Substantial completion is revised to 10/2016.												
<b>ST-000021-048</b>	\$900,000	\$100,000	PM UTL: Nguyen, Tan																				
			PM LAD: Maggard, Lisa																				
			PM UDCD: Bashir, Qais																				
			PM CPTED:																				
<b>Construction</b>																							
<b>Rt. 7 Wlkwy @ Seminary Ramp Streetscape Phase II</b>			03/10	NA	03/11	NA	07/14	07/14	07/14	02/13	NA	NA	02/13	04/14	05/13	11/13	02/14	03/15	03/15	04/15	06/15	07/15	10/15
<b>Pedestrian Improvements - Bond Funded 304/300-C30050</b>	Mason		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
<b>4YP201-PB054</b>			PM TDD: Marsh, Dennis				Streetscape project on the south side of the ramp from Columbia Pike to Seminary Road. This project will be 5' brick walkway approximately 450 LF. Project was split from 4YP201-PB050				Construction substantially completed 10/9/15. VDOT permit released 1/18/16. Awaiting LAP close out. As-Builts have been submitted.												
<b>ST-000021-050</b>	\$321,804	\$0	PM UTL: Nguyen, Tan																				
			PM LAD: Shubert, Beth																				
			PM UDCD: Farsad, Nahid																				
			PM CPTED:																				
<b>Post-Construction</b>																							



Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>Towlston Road Spot Improvement</b>			09/08	01/10	01/11	11/13	11/15	04/16	04/16	NA	NA	NA	NA	NA	NA	NA	NA	04/16	05/16	05/16	08/16	08/16	12/16
<b>Spot Improvements</b> 304/300-C30050 4YP206-0 5G25-047-000	Dranesville	\$800,000 \$50,000	<u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed PM UTL: Nguyen, Tan PM LAD: Shubert, Beth PM UDCCD: McCorkle, Lisa PM CPTED:				<u>Project Description</u> Add left turn lane on north bound Towlston Road to westbound Route 7.				<u>Monthly Remarks</u> Construction 80% complete. VDOT permit revision being prepared.						On Hold <input type="checkbox"/>						
<b>Construction</b>			02/11	09/11	05/13	03/14	04/15	11/14	08/15	01/14	NA	NA	01/14	03/14	NA	NA	NA	01/16	01/16	01/16	02/16	01/14	12/16
<b>Fairfax County Pkwy Rt. 29 to Braddock Rd.</b>			<u>Project Manager/Assignments</u> PM TDD: Vanzandt, Mark PM UTL: Yusufoglu, Eldar PM LAD: Maggard, Lisa PM UDCCD: Farsad, Nahid PM CPTED:				<u>Project Description</u> Add SB continuous auxiliary lane from Rte 29 interchange to Braddock Rd interchange.				<u>Monthly Remarks</u> Construction authorization package signed 1/15/16. Construction task order approved and NTP issued 2/16/16 for the signage work. NTP issued for Roadway construction 4/1/2016. Permit revision to remove overhead sign lighting from the contract approved by VDOT on 6/13/16. Construction is 30% complete.						On Hold <input type="checkbox"/>						
<b>Spot Improvements</b> 304/300-C30050 4YP209-0 5G25-049-000	Springfield	\$2,100,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Khorashadi, Brook PM UTL: Nguyen, Tan PM LAD: Finnell, Richard PM UDCCD: Samiyi, Bijan PM CPTED:				<u>Project Description</u> Phase III: Widen northbound Route 29 to 3 lanes from Legato Road to Shirley Gate Road. Add a dedicated westbound right turn lane from Stevenson Drive to Wanles Mill Road.				<u>Monthly Remarks</u> <b>Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07.</b> Construction NTP issued on 8/18/15. Construction is 44% complete.						On Hold <input type="checkbox"/>						
<b>Rt. 29 Widening</b>			12/08	09/09	11/10	03/13	09/14	03/11	01/15	07/12	07/13	NA	07/13	02/14	03/14	12/15	NA	02/15	03/15	04/15	06/15	03/16	11/17
<b>Roadway Improvements</b> 304/300-C30050 4YP212-0 5G25-052-000	Braddock	\$20,207,489 \$1,000,000	<u>Project Manager/Assignments</u> PM TDD: Ayers, Robert PM UTL: Nguyen, Tan PM LAD: Shubert, Beth PM UDCCD: Samiyi, Bijan PM CPTED:				<u>Project Description</u> Improvements to the intersection of Cinder Bed Road and Newington Road. Relocate entrance to County vehicle maintenance facility.				<u>Monthly Remarks</u> <b>Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07.</b> Construction 45% complete.						On Hold <input type="checkbox"/>						
<b>Construction</b>			01/10	06/09	08/11	NA	09/14	10/14	02/15	07/13	05/13	NA	02/10	08/14	04/14	10/15	NA	07/15	08/15	09/15	07/15	10/14	03/17
<b>Cinder Bed Road</b>			<u>Project Manager/Assignments</u> PM TDD: Ayers, Robert PM UTL: Nguyen, Tan PM LAD: Shubert, Beth PM UDCCD: Samiyi, Bijan PM CPTED:				<u>Project Description</u> Improvements to the intersection of Cinder Bed Road and Newington Road. Relocate entrance to County vehicle maintenance facility.				<u>Monthly Remarks</u> <b>Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07.</b> Construction 45% complete.						On Hold <input type="checkbox"/>						
<b>Cinder Bed Road Improvements</b> 304/300-C30050 4YP214-0 5G25-054-000	Mount Vernon	\$5,600,000 (\$789,296)	<u>Project Manager/Assignments</u> PM TDD: Ayers, Robert PM UTL: Nguyen, Tan PM LAD: Shubert, Beth PM UDCCD: Samiyi, Bijan PM CPTED:				<u>Project Description</u> Improvements to the intersection of Cinder Bed Road and Newington Road. Relocate entrance to County vehicle maintenance facility.				<u>Monthly Remarks</u> <b>Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07.</b> Construction 45% complete.						On Hold <input type="checkbox"/>						
<b>Construction</b>			<u>Project Manager/Assignments</u> PM TDD: Ayers, Robert PM UTL: Nguyen, Tan PM LAD: Shubert, Beth PM UDCCD: Samiyi, Bijan PM CPTED:				<u>Project Description</u> Improvements to the intersection of Cinder Bed Road and Newington Road. Relocate entrance to County vehicle maintenance facility.				<u>Monthly Remarks</u> <b>Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07.</b> Construction 45% complete.						On Hold <input type="checkbox"/>						

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<p><b>Wiehle Ave.Phase II</b>  <b>304/300-C30050</b>  <b>5G25-028-000-A-0</b>  <b>5G25-028-000</b></p>																							
Hunter Mill		\$1,082,200	NA	03/89	01/90	NA	10/98	NA	NA	03/98	03/98	NA	NA	10/98	NA	NA	NA	11/15	02/16	02/16	02/16	09/16	11/16
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: Vanzandt, Mark				Four lane road from Fairfax County Parkway to Reston Avenue.				Street acceptance process underway. NTP issued 3/15/16. Construction is 75% complete. Project completion date adjusted in October 2016 to allow additional time to complete construction.												
			PM UTL:																				
			PM LAD:																				
			PM UDCD: McCorkle, Lisa																				
			PM CPTED:																				
<b>Post-Construction</b>																							
<p><b>Wiehle Ave.Phase III</b>  <b>304/300-C30050</b>  <b>5G25-028-000-B-0</b>  <b>5G25-028-000</b></p>																							
Dranesville		\$1,082,200	NA	03/89	07/90	NA	08/00	NA	NA	11/99	11/99	NA	NA	06/00	NA	NA	NA	11/15	02/16	02/16	02/16	09/16	11/16
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: Vanzandt, Mark				Four lane road from Dranesville Road to Fairfax County Parkway.				Street acceptance process underway. NTP issued 3/15/16. Construction is 25% complete. Contract completion date adjusted in October 2016 to allow additional time for the contractor to complete construction.												
			PM UTL:																				
			PM LAD:																				
			PM UDCD: Farsad, Nahid																				
			PM CPTED:																				
<b>Post-Construction</b>																							
<p><b>Braddock Rd./Roberts Road NB Right Turn Lane</b>  <b>Spot Roadway Improvements 2014</b>  <b>304/300-C30050</b>  <b>5G25-059-002-0</b>  <b>5G25-059-002</b></p>																							
Braddock		\$850,000	01/16	09/16	03/17	10/17	07/18	02/19	02/19	11/17	02/18	NA	03/18	10/18	11/18	05/19	NA	06/19	07/19	08/19	09/19	03/20	03/20
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: Roberson, Jeanmarie				Add a Northbound Right Turn lane on Roberts Road at Braddock Raod including a sidewalk connection from Tapestry Dr. to Braddock Road.				<b>TPP ID#B258.</b> Preliminary submitted on 9/8/2016.												
			PM UTL: Nguyen, Tan																				
			PM LAD:																				
			PM UDCD:																				
			PM CPTED:																				
<b>Design</b>																							
<p><b>North Chambliss St./Beauregard St.</b>  <b>Spot Roadway Improvements 2014</b>  <b>304/300-C30050</b>  <b>5G25-059-003-0</b>  <b>5G25-059-003</b></p>																							
Mason		\$1,100,000	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: Munz, Kirsten				Realign North Chambliss Street to eliminate free flow "right" turn and tie to Beuregard Street at existing signal opposite Shopping Center Parking Lot Entrance.				<b>Six Year Plan ID#B261.</b> Pre-Scoping received 5/6/16. Traffic analysis documentation underway by CPTED. Survey complete. Contract negotiations in progress.												
			PM UTL: Chellappa, Smitha																				
			PM LAD:																				
			PM UDCD:																				
			PM CPTED:																				
<b>Survey</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>Lorton Rd./Lorton Market St.. WB Left Turn Lanes</b>			11/15	01/16	NA	04/16	09/16	11/16	12/16	NA	NA	NA	NA	NA	NA	NA	NA	01/17	01/17	01/17	01/17	04/17	04/17
<b>Spot Roadway Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mount Vernon		PM TDD: Marsh, Dennis						Extension of the westbound left turn lane on Lorton Road to Lorton Market Lane by approx. 120 ft.						<b>TPP ID#B266.</b> Final design is progress. 2nd pre-final design plans submitted 10/13/16.								
5G25-059-004-0			PM UTL: Nguyen, Tan																				
5G25-059-004		\$300,000	PM LAD:																				
		\$0	PM UDCCD:																				
			PM CPTED: Aguayo, Vanessa																				
<b>Design</b>																							
<b>Silverbrook Rd./Southrun Rd. EB Left Turn Lane</b>			03/16	NA	10/16	01/17	04/18	06/18	06/18	03/17	05/17	NA	06/17	12/17	01/18	03/18	NA	08/18	08/18	08/18	08/18	05/19	05/19
<b>Spot Roadway Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mount Vernon		PM TDD: Conley, Tim						Add Eastbound Left Turn lane on Silverbrook Road at Southrun Road.						<b>TPP ID#B267.</b> Intermediate design plan submitted to VDOT for review on 10/6/16.								
5G25-059-005-0			PM UTL:																				
5G25-059-005		\$1,252,600	PM LAD:																				
		\$52,600	PM UDCCD:																				
			PM CPTED:																				
<b>Design</b>																							
<b>Old Courthouse Rd./Besley Rd. Realignment</b>			07/15	11/16	06/17	12/17	10/18	03/19	03/19	02/18	05/18	NA	06/18	02/19	03/19	07/19	NA	05/19	07/19	08/19	09/19	11/20	11/20
<b>Spot Roadway Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Hunter Mill		PM TDD: Nabavi, Seyed						Realign Old Courthouse Road to eliminate sharp curve and relocate intersection with Besley Rd including new Bridge/Culvert crossing, bicycle lanes and shared use path.						Consultant amendment for additional design approved in July, preliminary design is underway.								
5G25-059-007-0			PM UTL:																				
5G25-059-007		\$8,000,000	PM LAD:																				
		\$4,700,000	PM UDCCD:																				
			PM CPTED:																				
<b>Design</b>																							
<b>Burke Lake Rd./Coffer Woods Rd. Ped Intersection Improvement</b>			08/13	NA	10/13	03/14	07/15	09/15	11/15	07/14	NA	NA	08/14	02/15	11/15	05/16	NA	02/16	06/16	07/16	06/16	03/17	03/17
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Braddock		PM TDD: Hojatzadeh, Max						Install approx. 600' of sidewalk and update curb ramps at intersection.						<b>TPP ID # B271</b> - Construction 80% complete.								
5G25-060-003-0			PM UTL: Yusufoglu, Eldar																				
5G25-060-003		\$475,000	PM LAD: Lefcourt, Eric																				
		\$0	PM UDCCD:																				
			PM CPTED:																				
<b>Construction</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Lakepointe Dr/Guinea Rd. Ped Intersection Imp			02/16	NA	06/16	12/16	11/17	02/18	02/18	02/17	TBD	NA	04/17	11/17	12/17	03/18	NA	04/18	NA	NA	05/18	12/18	12/18	
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Braddock		PM TDD: Nabavi, Seyed						Construct approx. 825' of sidewalk, curb & gutter, add pedestrian crosswalks and curb ramps on north and east legs of intersection.						<b>TPP ID#B272.</b> Pre-final design is in progress. Community meeting is being scheduled.									
5G25-060-004-0			PM UTL:																					
5G25-060-004	\$1,275,000		PM LAD: Shubert, Beth																					
	\$975,000		PM UDCD:																					
			PM CPTED:																					
<b>Design</b>																								
Highland St/Backlick Rd./Amherst Ave Ped Intersection Improvement			08/13	NA	04/14	09/14	02/16	07/15	04/16	01/15	NA	NA	03/15	10/15	NA	NA	NA	05/16	06/16	06/16	06/16	09/16	11/16	
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Lee		PM TDD: Ruffner, Scott						Install sidewalk, crosswalks, and update pedestrian ramps at intersection.						<b>TPP ID#B273.</b> Construction NTP issued on 6/27/16. Construction is 65% complete.									
5G25-060-005-0			PM UTL: Nguyen, Tan																					
5G25-060-005	\$425,000		PM LAD: Shubert, Beth																					
	\$95,000		PM UDCD: Stevens, Michael																					
			PM CPTED:																					
<b>Construction</b>																								
Columbia Pike/Gallows Rd. Ped Intersection Imp			08/15	11/15	03/16	10/16	12/16	05/17	06/17	10/16	TBD	NA	10/16	05/17	TBD	TBD	NA	07/17	07/17	07/17	07/17	12/17	12/17	
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mason		PM TDD: Marsh, Dennis						Pedestrian signal and improvements to intersection of Columbia Pike at Gallows Road						<b>TPP ID#B277.</b> Pre-final design in progress. Project is to be constructed by VDOT Signal Rebuild Program. Signal re-build meeting was held on 8/18/16. Project plats requested 9/19/16. Coordinating plans with utility coordinator.									
5G25-060-009-0			PM UTL: Nguyen, Tan																					
5G25-060-009	\$451,000		PM LAD: Alcon, Kelly																					
	\$251,000		PM UDCD:																					
			PM CPTED:																					
<b>Design</b>																								
Pohick Rd./Southrun Rd. Ped Intersection Imp			11/15	05/16	09/16	06/17	05/18	10/18	10/18	08/17	10/17	NA	11/17	06/18	07/18	01/19	NA	02/19	03/19	04/19	05/19	02/20	02/20	
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mount Vernon		PM TDD: Roberson, Jeanmarie						Construct approx. 400 LF of sidewalk along southeast side of Southrun Road from Rushing Creek Rd to Pohick Rd. Add signalized pedestrian crossings at Pohick Road.						<b>TPP ID#B278.</b> Pre-final design is in progress.									
5G25-060-010-0			PM UTL: Nguyen, Tan																					
5G25-060-010	\$612,000		PM LAD: Glass, Lisa																					
	\$412,000		PM UDCD:																					
			PM CPTED:																					
<b>Design</b>																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>Hooes Rd./Newington Forest Ave Ped Intersection Imp</b>			01/16	03/16	07/16	03/17	07/18	09/18	09/18	06/17	10/17	NA	10/17	05/18	05/18	12/18	NA	10/18	10/18	10/18	11/18	03/19	03/19
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mount Vernon		PM TDD:	Munz, Kirsten	Construct 5' concrete sidewalk along the south side of Newington Forest Ave. from Treasure Tree Ct. to Hooes Road, including ped signals and crosswalk on Hooes Rd.						<b>TPP ID#B279.</b> Utility designation complete. Intermediate comments received. Analysis of utility conflicts underway.												
5G25-060-011-0	Springfield		PM UTL:	Yusufoglu, Eldar																			
5G25-060-011	\$850,000		PM LAD:	Alcon, Kelly																			
	\$650,000		PM UDCD:																				
			PM CPTED:	Aguayo, Vanessa																			
<b>Design</b>																							
<b>Rte 50/Sullyfield Cr/Centerview Dr.Ped Intersection Imp</b>			01/15	NA	NA	NA	NA	07/15	07/15	NA	NA	NA	NA	NA	NA	NA	NA	07/15	NA	NA	NA	09/15	08/16
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Sully		PM TDD:		Pedestrian intersection improvements including pedestrian signals, marked crosswalks and raised island replacement. North and South legs of Sullyfield Cir/Centerview Dr. and east leg of Route 50.						<b>TPP ID#B280.</b> VDOT design/build per agreement (UPC 106498). Construction substantially completed 8/25/16.												
5G25-060-012-0			PM UTL:																				
5G25-060-012	\$200,000		PM LAD:																				
	\$0		PM UDCD:																				
			PM CPTED:	Harrell, William																			
<b>Post-Construction</b>																							
<b>Centreville Rd./Machen Rd. Ped Intersection Imp</b>			01/15	TBD	NA	NA	NA	07/15	07/15	NA	NA	NA	NA	NA	NA	NA	NA	08/15	NA	NA	NA	11/15	09/16
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Sully		PM TDD:		Pedestrian intersection improvements including pedestrian signals, marked crosswalks, curb ramps, and asphalt walkway. South leg of Centreville Road and west leg of Machen Road.						<b>TPP ID#B281.</b> VDOT design/build per agreement (UPC 106498). Construction substantially complete 9/1/16.												
5G25-060-013-0			PM UTL:																				
5G25-060-013	\$150,000		PM LAD:																				
	\$0		PM UDCD:																				
			PM CPTED:	Harrell, William																			
<b>Post-Construction</b>																							
<b>Old Keene Mill Rd. Walkway - Carrleigh Pkwy - west to existing</b>			09/15	01/16	08/16	12/16	09/17	12/17	11/17	03/17	TBD	NA	04/17	10/16	TBD	TBD	NA	01/18	02/18	03/18	04/18	07/18	07/18
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Braddock		PM TDD:	Madhusudhan, Galappa	Construct 150' of 5' concrete sidewalk and curb & gutter west of Carrleigh Parkway. Project also includes extension of right turn lane.						<b>TPP ID# B283</b> Prefinal design is in progress. Utility designation received 1/19/16. Storm drain video inspection received 4/26/16. NTP issued for pavement cores on 4/29/16. Utility Test Holes Data and Pavement Core Data sent to consultant received on 7/18/16. Intermediate Design submitted to VDOT and other agencies on 8/23/16. Consultant addressing comments received from VDOT on 10/3/16. Meeting held with the consultant on 10/11/16 to discuss VDOT comments.												
5G25-060-014-0			PM UTL:																				
5G25-060-014	\$150,000		PM LAD:	Alcon, Kelly																			
	\$50,000		PM UDCD:																				
			PM CPTED:																				
<b>Design</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
<b>Dolley Madison Sidewalk - Chain Br Rd. area</b>			10/15	NA	04/16	09/16	11/17	01/18	02/18	12/16	TBD	NA	12/16	07/17	TBD	TBD	NA	04/18	05/18	06/18	07/18	12/18	01/19	
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Dranesville		PM TDD: Zahirieh, Shahla						Provide 5' concrete sidewalk on south side of Dolley Madison Blvd. from Chain Bridge Road to bus stop just north of Kurtz Road to fill in missing segments.						TPP ID#B291 Pre-final design plans were distributed on 9/26/2016. Plats were requested on 9/26/2016. Drainage report submitted to LDS on 10/4/2016.									
5G25-060-015-0		\$375,000	PM UTL: Yusufoglu, Eldar																					
5G25-060-015		\$75,000	PM LAD: Delli Carpini, Angelica																					
			PM UDCCD:																					
			PM CPTED: Lind, Adam																					
<b>Design</b>																								
<b>Dolley Madison Sidewalk - Old Dominion - Beverly Ave</b>			10/15	NA	04/16	09/16	11/17	01/18	02/18	12/16	TBD	NA	12/16	07/17	TBD	TBD	NA	04/18	05/18	06/18	07/18	12/18	01/19	
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Dranesville		PM TDD: Zahirieh, Shahla						Provide continuous sidewalk between Old Dominion Drive and Beverly Avenue.						TPP ID#B291 Pre-final design plans were distributed on 9/26/2016. Plats were requested on 9/26/2016. Design Waiver submitted on 6/2016. Drainage report submitted to LDS on 10/4/2016.									
5G25-060-016-0		\$575,000	PM UTL: Yusufoglu, Eldar																					
5G25-060-016		\$175,000	PM LAD: Glass, Lisa																					
			PM UDCCD:																					
			PM CPTED:																					
<b>Design</b>																								
<b>Sunrise Valley Dr.Sidewalk - River Birch Rd. - Legacy Ct</b>			01/16	NA	05/16	08/16	10/16	06/17	06/17	09/16	NA	NA	09/16	05/17	NA	NA	NA	08/17	09/17	09/17	09/17	12/17	12/17	
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Dranesville		PM TDD: Hojatzadeh, Max						Construct approx. 370 feet of 5' wide conc. sidewalk along the north side of Sunrise Valley Drive from River Birch Road to Legacy Circle						TPP ID#B295. Pre Final plan submitted for review on 8/1/16. SWM has been approved. NTP with land acquisition issue on 9/8/16. Pre-Final comments receive proceed with final design.									
5G25-060-017-0		\$250,000	PM UTL:																					
5G25-060-017		(\$50,000)	PM LAD: Delli Carpini, Angelica																					
			PM UDCCD:																					
			PM CPTED:																					
<b>Land Acquisition</b>																								
<b>SouthVanDorn-Franconia Rd. Walkway - SW quadrant</b>			12/15	04/16	09/16	06/17	10/18	01/19	01/19	10/17	01/18	NA	01/18	08/18	09/18	04/19	NA	01/19	02/19	TBD	03/19	07/19	07/19	
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Lee		PM TDD: Munz, Kirsten						Construct approx. 430 l.f. of concrete sidewalk along the west side of South Van Dorn Street, just south of Franconia Road, including new bus stop pad and ADA ramps.						TPP ID#B297. Pre-final design is in progress.									
5G25-060-018-0		\$400,000	PM UTL: Yusufoglu, Eldar																					
5G25-060-018		\$0	PM LAD: Foley, Richard																					
			PM UDCCD:																					
			PM CPTED:																					
<b>Design</b>																								



Oct 2016

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
<b>Backlick Rd. Sidewalk - Kandel Ct - Cindy Ln.</b>			07/16	10/16	02/17	10/17	03/19	05/19	05/19	01/18	04/18	NA	05/18	12/18	01/19	06/19	NA	07/19	08/19	09/19	10/19	05/20	05/20	
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mason		PM TDD: Turner, Latesa						Construct approx. 750 LF of concrete sidewalk along the east side of Backlick Road from Cindy Lane to Kandel Court.						On Hold <input type="checkbox"/>									
5G25-060-020-0			PM UTL:																					
5G25-060-020	\$1,000,000		PM LAD:																					
	(\$100,000)		PM UDCCD:																					
			PM CPTED: Harrell, William																					
<b>Design</b>																								
<b>Braddock Rd. Walkway - Calbern Dr.- Curbside Ln</b>			02/16	09/16	02/17	06/17	04/18	07/18	07/18	09/17	TBD	NA	10/17	05/18	TBD	TBD	NA	10/18	TBD	TBD	TBD	05/19	05/19	
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Sully		PM TDD: Dresser, John						Construct approx. 1,150 ft of 5' conc. sidewalk along the south side of Braddock Road from Calbern Dr. to Clubside Lane.						On Hold <input type="checkbox"/>									
5G25-060-022-0			PM UTL: Nguyen, Tan																					
5G25-060-022	\$735,500		PM LAD:																					
	\$385,500		PM UDCCD:																					
			PM CPTED: Harrell, William																					
<b>Design</b>																								
<b>Edsall Rd. Walkway - Timber Forest Dr.- Edsall Gardens Apts</b>			12/15	01/16	04/16	09/16	04/18	06/18	06/18	01/17	TBD	NA	09/17	03/18	TBD	TBD	NA	07/18	08/18	09/18	10/18	04/19	04/19	
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mason		PM TDD: Moreland, Ken						Construct approx. 1060 lf of sidewalk along westbound Edsall Road from Timber Forest Dr. to Edsall Gardens Apts entrance. Add signalized pedestrian crossing at Timber Forest Dr and Edsall Rd.						On Hold <input type="checkbox"/>									
5G25-060-024-0			PM UTL: Yusufoglu, Eldar																					
5G25-060-024	\$800,000		PM LAD: Delli Carpini, Angelica																					
	\$100,000		PM UDCCD:																					
			PM CPTED: Harrell, William																					
<b>Design</b>																								
<b>Fair Lakes Blvd. Walkway - Stringfellow Rd. - Retail Center</b>			03/15	NA	08/15	03/16	08/17	09/17	09/17	12/16	NA	NA	01/17	08/17	09/17	04/18	NA	01/18	02/18	03/18	04/18	10/18	10/18	
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Springfield		PM TDD: El Kaissi, Mohamad						1250 ( ft) of five feet concrete sidewalk along the south side of Fair Lakes Blvd. between Stringfellow Road and the Fair Lakes Shopping Center.						On Hold <input type="checkbox"/>									
5G25-060-026-0			PM UTL: Nguyen, Tan																					
5G25-060-026	\$600,000		PM LAD: Alcon, Kelly																					
	\$0		PM UDCCD: Bashir, Qais																					
			PM CPTED:																					
<b>Design</b>																								



Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

<b>Fleet Dr. Walkway - Yadkin Ct - Franconia Rd.</b>			07/15	09/15	05/16	01/17	05/18	09/17	06/18	04/17	TBD	NA	07/17	01/18	TBD	TBD	NA	08/18	08/18	08/18	08/18	07/18	03/19
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
<b>304/300-C30050</b>	Lee		PM TDD: Ruffner, Scott						Approx. 1300 LF of sidewalk/curb and gutter along the east side of Fleet Drive from Franconia Road to Yakin Ct.						<b>TPP ID#119</b> - Pre-Final design is in progress. Utility test hole information received on 9/19/16.								
<b>5G25-060-027-0</b>			PM UTL: Yusufoglu, Eldar																				
<b>5G25-060-027</b>		\$2,200,000	PM LAD: Kresge, Carol																				
		\$1,400,000	PM UDCCD:																				
			PM CPTED: Harrell, William																				

**Design**

<b>Glen Forest Dr. Walkway - Rte7 Retail - Glen Forest ES</b>			03/15	05/15	10/15	09/16	12/17	01/17	01/18	01/17	05/17	NA	05/17	11/17	TBD	TBD	NA	03/18	04/18	04/18	04/18	11/17	09/18
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
<b>304/300-C30050</b>	Mason		PM TDD: Ruffner, Scott						Construct approx. 1150 LF of sidewalk along the south side of Glen Forest Drive from Leesburg Pike to Moray Lane.						<b>TPP ID#128.</b> Pre-Final design plans submitted for review and comment on 9/28/16. Utility test hole information requested on 10/4/16.								
<b>5G25-060-028-0</b>			PM UTL: Yusufoglu, Eldar																				
<b>5G25-060-028</b>		\$950,000	PM LAD: Glass, Lisa																				
		(\$250,000)	PM UDCCD: Carlin, Craig																				
			PM CPTED:																				

**Design**

<b>Gunston Cove Walkway - Cranford St. - Amsterdam St</b>			04/16	06/16	11/16	04/17	04/18	06/18	06/18	07/17	TBD	NA	07/17	01/18	TBD	TBD	NA	10/18	11/18	11/18	11/18	04/19	04/19
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
<b>304/300-C30050</b>	Mount Vernon		PM TDD: Madhusudhan, Galappa						Construct approx. 320' of 5' concrete sidewalk along with curb and gutter, drainage improvements along north side of Gunston Cove Rd between Amsterdam St. and Cove Rd. connecting two existing trails.						<b>TPP ID#131.</b> Intermediate design is in progress. Utility Designation requested on 7/22/16. Utility Designations received on 8/11/16. Consultant submitted the 2nd conceptual plans on 9/9/16.								
<b>5G25-060-029-0</b>			PM UTL: Yusufoglu, Eldar																				
<b>5G25-060-029</b>		\$628,500	PM LAD:																				
		\$128,500	PM UDCCD:																				
			PM CPTED: Miller, Douglas																				

**Design**

<b>Lee Chapel Rd. Walkway - Britford Dr.- Burke Lake Rd.</b>			04/15	NA	10/15	10/16	02/17	03/17	06/17	10/16	TBD	NA	11/16	05/17	06/17	10/17	NA	07/17	08/17	09/17	10/17	12/17	03/18
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
<b>304/300-C30050</b>	Springfield		PM TDD: Conley, Tim						Approx. 1600 LF of sidewalk on west side of Lee Chapel Rd from Burke Lake Rd to Britford Dr.						<b>TPP ID#144.</b> Advance copy of Pre-Final design received on 9/21/16. Citizens Information Meeting held on 6/8/16.								
<b>5G25-060-030-0</b>			PM UTL: Nguyen, Tan																				
<b>5G25-060-030</b>		\$1,000,000	PM LAD: Foley, Richard																				
		(\$200,000)	PM UDCCD:																				
			PM CPTED:																				

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>Medford Dr.Walkway - Annandale HS - Davian Dr</b>			01/15	NA	08/15	01/16	11/16	01/17	01/17	03/16	NA	NA	05/16	12/16	01/17	05/17	NA	02/17	03/17	04/17	05/17	12/17	12/17
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mason		PM TDD:	Conley, Tim	Approx. 475 LF of sidewalk/curb and gutter on east side of Medford Drive from Davian Dr to Four Year Run.						<b>TPP ID#151.</b> Final design is in progress. Citizens Information Meeting scheduled for 10/13/16. Land acquisition NTP issued on 5/31/16. 4 of 6 properties have been acquired. Coordinating with FCPS to include in design curb ramps between project tie-in and high school.												
5G25-060-031-0			PM UTL:	Nguyen, Tan																			
5G25-060-031		\$975,000	PM LAD:	Delli Carpini, Angelica																			
		\$575,000	PM UDCD:	Carlin, Craig																			
			PM CPTED:																				
<b>Land Acquisition</b>																							
<b>Post Forest Dr.Walkway - Legato Rd. - west to existing</b>			09/16	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Springfield		PM TDD:	Turner, Latesa	Construct approx. 500 LF of 6' concrete sidewalk along the south side of Post Forest Drive from Legato Road to 210 LF west of Cedar Forest Drive.						<b>TPP ID#163.</b> Preliminary Design is underway.												
5G25-060-032-0			PM UTL:	Nguyen, Tan																			
5G25-060-032		\$675,000	PM LAD:																				
		\$375,000	PM UDCD:																				
			PM CPTED:	Harrell, William																			
<b>Design</b>																							
<b>Post Forest Dr.Walkway - Legato Rd. - Govt Ctr Pkwy</b>			07/16	NA	10/16	02/17	07/17	09/17	09/17	NA	NA	NA	NA	NA	NA	NA	NA	10/17	12/17	01/18	01/18	07/18	07/18
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Braddock		PM TDD:	Turner, Latesa	Construct approx. 860 LF of 5' Conc. sidewalk along south side of Post Forest Drive from Legato Road to Government Center Parkway.						<b>TPP ID#164.</b> Intermediate plans received (10/11/16) and distributed for review on 10/12/16.												
5G25-060-033-0			PM UTL:	Nguyen, Tan																			
5G25-060-033		\$825,000	PM LAD:	Foley, Richard																			
		\$225,000	PM UDCD:																				
			PM CPTED:	Harrell, William																			
<b>Design</b>																							
<b>Quander Ave Walkway - West Potomac HS - Quandor ES</b>			06/16	07/16	04/17	11/17	10/18	01/19	01/19	04/18	TBD	NA	05/18	12/18	TBD	TBD	TBD	03/19	04/19	05/19	06/19	10/19	10/19
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mount Vernon		PM TDD:	Madhusudhan, Galappa	Construct approx. 1,800 feet of conc. sidewalk along west side of Quandor Road from Stokes Lane to Emmett Dr.						Intermediate Design in progress. Survey received on 4/18/16. Reviewing Conceptual Design received from consultant on 6/24/16. Utility Designations received from Accumark on 7/26/16 sent to consultant . Consultant addressing comments made by the county for conceptual design submitted earlier. Meeting held with the consultant to discuss the design issues for the project on 9/20/16 . Additional survey requested by the consultant to complete the design.												
5G25-060-034-0			PM UTL:																				
5G25-060-034		\$1,425,000	PM LAD:																				
		\$125,000	PM UDCD:																				
			PM CPTED:																				
<b>Design</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>Rolling Rd. Walkway - Roxbury Av - Tuttle Rd.</b>			02/16	09/16	04/17	10/17	04/18	09/18	09/18	11/17	TBD	NA	12/17	07/18	TBD	TBD	NA	11/18	12/18	12/18	12/18	06/19	06/19
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
304/300-C30050	Braddock		PM TDD:	Marsh, Dennis	Construct approx. 900' of 5' conc. sidewalk along northbound side of Rolling Road from Roxbury Avenue to Tuttle Road.					<b>TPP ID#167.</b> Concept plans received 9/23/16 and has been reviewed. Meeting with consultant to discuss comments to be held on 10/19/16.													
5G25-060-036-0			PM UTL:	Nguyen, Tan																			
5G25-060-036	\$1,100,000		PM LAD:																				
	\$300,000		PM UDCCD:																				
			PM CPTED:	Harrell, William																			
<b>Design</b>																							
<b>Rugby Rd. Walkway - Misty Cr Ln - Alder Woods Dr</b>			03/15	06/15	07/15	12/15	08/16	10/16	08/16	03/16	NA	NA	03/16	06/16	NA	NA	NA	10/16	10/16	10/16	10/16	08/17	06/17
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
304/300-C30050	Sully		PM TDD:	Beall, James	340 feet of 6- foot walkway along west side of Rugby Road between Misty Creek Lane and Alden Woods Drive					<b>TPP ID#169.</b> UDCD is preparing construction documents. Precon scheduled for 10/18/16, NTP scheduled 10/31/16													
5G25-060-037-0			PM UTL:	Yusufoglu, Eldar																			
5G25-060-037	\$400,000		PM LAD:	Anthony, Curtis																			
	\$100,000		PM UDCCD:																				
			PM CPTED:																				
<b>Construction</b>																							
<b>Seminary Rd. Walkway - Magnolia Ln - Colfax Av</b>			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
304/300-C30050	Mason		PM TDD:	El Kaissi, Mohamad	Design of 890 feet long, sidewalk along Seminary Road from north of Magnolia Lane to City of Alexandria limits before Calhoun Avenue.					<b>TPP ID#169.</b> Design task order negotiations is complete. NTP was sent on 9/20/2016. Survey Notification Letters were mailed on 9/23/2016. Schedule is being developed.													
5G25-060-038-0			PM UTL:	Nguyen, Tan																			
5G25-060-038	\$900,000		PM LAD:																				
	(\$700,000)		PM UDCCD:																				
			PM CPTED:																				
<b>Pre-Design</b>																							
<b>South Lakes Dr. Walkway - Greenskeepers Ct - Sunrise Valley Dr</b>			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
304/300-C30050	Hunter Mill		PM TDD:	Minnix, Wesley	Construct conc. sidewalk and fill in missing links along South Lakes Drive from Greenskeepers Court to Sunrise Valley Drive. Section 1 from Greenskeepers to Soapstone and Section 3 from Whisperwood Glen Rd to					<b>TPP ID#175.</b> Pre-Scoping document rec'd from CPTED 10/5/16. Project initiation underway.													
5G25-060-039-0			PM UTL:																				
5G25-060-039	\$3,200,000		PM LAD:																				
	(\$450,000)		PM UDCCD:																				
			PM CPTED:																				

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
<b>Telegraph Rd. - Broadmoor St. - Hayfield HS</b>			12/14	NA	02/15	04/15	09/15	12/15	11/15	06/15	NA	NA	07/15	09/15	NA	NA	NA	01/16	05/16	05/16	05/16	08/16	08/16	
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Lee		PM TDD: Ruffner, Scott						Pedestrian intersection improvements at intersection of Telegraph Rd/Broadmoor St.						<b>TPP ID#179.</b> Construction substantially complete on 8/19/16. VDOT LUP released on 8/24/16. <span style="float: right;">On Hold <input type="checkbox"/></span>									
5G25-060-041-0			PM UTL:																					
5G25-060-041	\$265,000		PM LAD: Anthony, Curtis																					
	\$65,000		PM UDCD:																					
			PM CPTED:																					
<b>Post-Construction</b>																								
<b>Great Falls St. Walkway - I-66 - North West St</b>			10/15	01/16	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	04/17	12/17	12/17	03/18	NA	TBD	TBD	TBD	TBD	TBD	TBD	
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Dranesville		PM TDD: Beall, James						Construct approx. 1,400 LF of sidewalk/curb and gutter along the east side of Great Falls St. from North West St. to Osborn St.						<b>TPP ID#202.</b> Intermediate plans submitted April 2016. Citizens meeting on revised concept plan (to locate sidewalk on west side of street) held 9/13/16. We are requesting additional citizen comment and anticipate selecting a preferred alternative and moving forward with plans by mid October 2016. <span style="float: right;">On Hold <input type="checkbox"/></span>									
5G25-060-042-0			PM UTL:																					
5G25-060-042	\$2,000,000		PM LAD: Cate, Dennis																					
	\$800,000		PM UDCD:																					
			PM CPTED:																					
<b>Design</b>																								
<b>Little River Tnpk Walkway - Columbia Rd. - Mayhunt Ct</b>			06/16	08/16	12/16	04/17	05/18	03/18	03/18	06/17	TBD	NA	07/17	02/18	03/18	09/18	NA	07/18	08/18	09/18	10/18	08/19	08/19	
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mason		PM TDD: Lauretti, Francesco						Construction of a 5 ft wide sidewalk with a 4 ft buffer approx. 961 ft. with curb and gutter installed in some areas along the corridor.						<b>TPP ID#235.</b> Intermediate design is in progress. NTP to design authorized on 6/16/16. <span style="float: right;">On Hold <input type="checkbox"/></span>									
5G25-060-045-0			PM UTL:																					
5G25-060-045	\$1,850,000		PM LAD:																					
	\$750,000		PM UDCD:																					
			PM CPTED: Harrell, William																					
<b>Pre-Design</b>																								
<b>Backlick Rd. Hawk &amp; SW - Lynbrook ES</b>			NA	NA	TBD	TBD	06/15	TBD	TBD	TBD	TBD	NA	06/15	01/16	TBD	TBD	TBD	TBD	TBD	TBD	TBD	11/15	08/16	
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Lee		PM TDD:						High Intensity Activated Crosswalk Beacon and approx. 500' of sidewalk in front of Lynbrook Elementary School.						<b>TPP ID#308.</b> This project delays funding for project ID#89 Backlick Road Sidewalk - south of Barta. VDOT design/Build HAWK Signal and crosswalks under UPC 106498. County completed sidewalk construction 7/28/15. Construction for signal and crosswalk substantially complete 8/25/16. Dedication ceremony held 8/30/16. County will conduct (video) data collection in mid-October. <span style="float: right;">On Hold <input type="checkbox"/></span>									
5G25-060-047-0			PM UTL:																					
5G25-060-047	\$125,000		PM LAD: Cutler, Tom																					
	(\$375,000)		PM UDCD:																					
			PM CPTED: Harrell, William																					
<b>Construction</b>																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>01011-Richmond Hwy. SB @ Holley Hill Rd.</b>			10/15	04/16	NA	NA	07/16	12/17	11/16	NA	NA	NA	NA	NA	NA	NA	NA	12/16	01/17	02/17	03/17	09/18	08/17
<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Lee		PM TDD: Moreland, Ken				Install bus shelter.				Final design plan received 7/6/16. Plans were reviewed and returned with comments 7/7/16. Schedule was adjusted since no ROW is required. Draft construction package being prepared.												
5G25-061-003-0			PM UTL:																				
5G25-061-003		\$0	PM LAD:																				
		(\$60,000)	PM UDCD:																				
			PM CPTED:																				
<b>Design</b>																							
<b>01018-Richmond Hwy. SB @ Sherwood Hall Ln.</b>			10/15	04/16	07/16	09/16	10/17	12/17	12/17	12/16	TBD	NA	02/17	09/17	TBD	TBD	TBD	01/18	02/18	03/18	04/18	09/18	09/18
<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Lee		PM TDD: Moreland, Ken				Install bus shelter.				The newTolar Bus Shelter details are being incorporated into plans. Final design plans received 8/1/2016. Plans were reviewed and returned with comments 8/10/16.												
5G25-061-004-0			PM UTL:																				
5G25-061-004		\$0	PM LAD:																				
		(\$60,000)	PM UDCD:																				
			PM CPTED:																				
<b>Design</b>																							
<b>01027-Richmond Hwy. SB @ Brevard Ct.</b>			10/15	04/16	07/16	09/16	10/17	12/17	12/17	12/16	TBD	NA	02/17	09/17	TBD	TBD	NA	01/18	02/18	03/18	04/18	09/18	09/18
<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Lee		PM TDD: Moreland, Ken				Install bus shelter.				The newTolar Bus Shelter details are being incorporated into plans. Final design plans received 8/1/2016. Plans were reviewed and returned with comments 8/10/16.												
5G25-061-005-0			PM UTL:																				
5G25-061-005		\$0	PM LAD:																				
		(\$60,000)	PM UDCD:																				
			PM CPTED:																				
<b>Design</b>																							
<b>01001-Richmond Hwy. SB @ Huntington Avenue</b>			10/15	04/16	07/16	09/16	10/17	12/17	12/17	12/16	TBD	NA	02/17	09/17	TBD	TBD	NA	01/18	02/18	03/18	04/18	09/18	09/18
<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Mount Vernon		PM TDD: Moreland, Ken				Install bus shelter.				The newTolar Bus Shelter details are being incorporated into plans. Final design plans received 8/1/2016. Plans were reviewed and returned with comments 8/10/16.												
5G25-061-006-0			PM UTL:																				
5G25-061-006		\$0	PM LAD:																				
		(\$60,000)	PM UDCD:																				
			PM CPTED:																				
<b>Design</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
<b>01002-Richmond Hwy. SB/Belle Haven Towers</b>			10/15	04/16	07/16	09/16	10/17	12/17	12/17	12/16	TBD	NA	02/17	09/17	TBD	TBD	NA	01/18	02/18	03/18	04/18	09/18	09/18	
<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
304/300-C30050	Mount Vernon		PM TDD: Moreland, Ken					Install bus shelter.					The newTolar Bus Shelter details are being incorporated into plans. Final design plans received 8/1/2016. Plans were reviewed and returned with comments 8/10/16. 12" water line will need to be relocated.											
5G25-061-007-0			PM UTL:																					
5G25-061-007		\$0	PM LAD:																					
		(\$60,000)	PM UDCCD:																					
			PM CPTED:																					
<b>Design</b>																								
<b>01004-Richmond Hwy. SB @ North Kings Hwy.</b>			10/15	04/16	07/16	09/16	10/17	12/17	12/17	12/16	TBD	NA	02/17	09/17	TBD	TBD	NA	01/18	02/18	03/18	04/18	09/18	09/18	
<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
304/300-C30050	Mount Vernon		PM TDD: Moreland, Ken					Install bus shelter.					The newTolar Bus Shelter details are being incorporated into plans. Final design plans received 8/1/2016. Plans were reviewed and returned with comments 8/10/16. Plats ordered 8/25/16. Plats received 9/21/2016 and are being reviewed.											
5G25-061-008-0			PM UTL:																					
5G25-061-008		\$0	PM LAD:																					
		(\$60,000)	PM UDCCD:																					
			PM CPTED:																					
<b>Design</b>																								
<b>01043-Richmond Hwy. SB @ Armisted Rd. EB</b>			01/14	NA	10/15	NA	11/16	10/15	01/17	NA	NA	NA	NA	NA	NA	NA	NA	12/17	02/17	03/17	04/17	06/16	06/17	
<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
304/300-C30050	Mount Vernon		PM TDD: Moreland, Ken					Install REX bus shelter, loading pad, bike rack and trash can.					The newTolar Bus Shelter details are being incorporated into plans. Final design plans received 8/1/2016. Plans were reviewed and returned with comments 8/10/16. Draft construction package submitted to UDCCD 8/30/16.											
5G25-061-009-0			PM UTL:																					
5G25-061-009		\$0	PM LAD:																					
		(\$60,000)	PM UDCCD:																					
			PM CPTED:																					
<b>Design</b>																								
<b>01045-Richmond Hwy. SB @ Dutchman Dr.</b>			10/15	04/16	07/16	09/16	10/17	12/17	12/17	12/16	TBD	NA	02/17	09/17	TBD	TBD	NA	01/18	02/18	03/18	04/18	09/18	09/18	
<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
304/300-C30050	Mount Vernon		PM TDD: Moreland, Ken					Install bus shelter.					The newTolar Bus Shelter details are being incorporated into plans. Final design plans received 8/1/2016. Plans were reviewed and returned with comments 8/10/16. Revised plans received 8/30/16 and are being reviewed.											
5G25-061-010-0			PM UTL:																					
5G25-061-010		\$0	PM LAD:																					
		(\$60,000)	PM UDCCD:																					
			PM CPTED:																					
<b>Design</b>																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
<b>01046-Richmond Hwy. SB @ Fern Edge Ln.</b>			10/15	04/16	NA	NA	06/16	12/17	11/16	NA	NA	NA	NA	NA	NA	NA	NA	01/17	02/17	03/17	04/17	09/18	08/17	
<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mount Vernon		PM TDD: Moreland, Ken						Install bus shelter.						Final design plan received 6/27/16. Plans were reviewed and returned with comments 6/30/16. Draft construction package being prepared.									
5G25-061-011-0			PM UTL:																					
5G25-061-011		\$0	PM LAD:																					
		(\$60,000)	PM UDCCD:																					
			PM CPTED:																					
<b>Design</b>																								
<b>01048-Richmond Hwy. NB @ Fern Edge Ln.</b>			10/15	04/16	07/16	09/16	10/17	12/17	12/17	12/16	TBD	NA	02/17	09/17	TBD	TBD	NA	01/18	02/18	03/18	04/18	09/18	09/18	
<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mount Vernon		PM TDD: Moreland, Ken						Install bus shelter.						The newTolar Bus Shelter details are being incorporated into plans. Final design plans received 8/1/2016. Plans were reviewed and returned with comments 8/10/16. Plats are being prepared.									
5G25-061-012-0			PM UTL:																					
5G25-061-012		\$0	PM LAD:																					
		(\$60,000)	PM UDCCD:																					
			PM CPTED:																					
<b>Design</b>																								
<b>01049-Richmond Hwy. NB @ Dutchman Dr.</b>			10/15	04/16	07/16	09/16	10/17	12/17	12/17	12/16	TBD	NA	02/17	09/17	TBD	TBD	NA	01/18	02/18	03/18	04/18	09/18	09/18	
<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mount Vernon		PM TDD: Moreland, Ken						Install bus shelter.						The newTolar Bus Shelter details are being incorporated into plans. Final design plans received 8/1/2016. Plans were reviewed and returned with comments 9/15/16.									
5G25-061-013-0			PM UTL:																					
5G25-061-013		\$0	PM LAD:																					
		(\$60,000)	PM UDCCD:																					
			PM CPTED:																					
<b>Design</b>																								
<b>01079-Richmond Hwy. NB near Wyngate Manor Court</b>			10/15	02/16	03/16	09/16	10/17	12/17	12/17	12/16	TBD	NA	02/17	09/17	TBD	TBD	NA	01/18	02/18	03/18	04/18	09/18	09/18	
<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mount Vernon		PM TDD: Moreland, Ken						Install bus shelter.						The newTolar Bus Shelter details are being incorporated into plans. Final design plans received 8/1/2016. Plans were reviewed and returned with comments 8/10/16. Plats ordered 8/25/16. Revised plans received 8/30/16 and are being reviewed. Plats received 9/21/2016 and are being reviewed.									
5G25-061-015-0			PM UTL:																					
5G25-061-015		\$0	PM LAD:																					
		(\$60,000)	PM UDCCD:																					
			PM CPTED:																					
<b>Design</b>																								



Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

01085-Richmond Hwy. NB @ Russell Rd.			10/15	04/16	NA	NA	07/16	12/17	11/16	NA	TBD	NA	NA	NA	NA	NA	NA	01/17	02/17	03/17	04/17	09/18	08/17
--------------------------------------	--	--	-------	-------	----	----	-------	-------	-------	----	-----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------

**RHPTI Ped Improvements 2014**  
**304/300-C30050** Mount Vernon  
**5G25-061-016-0**  
**5G25-061-016** \$0 (\$60,000)

Project Manager/Assignments  
 PM TDD: Moreland, Ken  
 PM UTL:  
 PM LAD:  
 PM UDCD:  
 PM CPTED:

Project Description  
 Install bus shelter.

Monthly Remarks  
 Final design is in progress. Final design plan received 7/18/2016. Final plan reviewed and returned with comments 7/25/2016. Draft construction package being prepared.

On Hold

**Design**

01086-Richmond Hwy. NB near Martha St.			10/15	04/16	NA	NA	07/16	12/17	11/16	NA	NA	NA	NA	NA	NA	NA	NA	01/17	02/17	03/17	04/17	09/18	08/17
--	--	--	-------	-------	----	----	-------	-------	-------	----	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------

**RHPTI Ped Improvements 2014**  
**304/300-C30050** Mount Vernon  
**5G25-061-017-0**  
**5G25-061-017** \$0 (\$60,000)

Project Manager/Assignments  
 PM TDD: Moreland, Ken  
 PM UTL:  
 PM LAD:  
 PM UDCD:  
 PM CPTED:

Project Description  
 Install bus shelter.

Monthly Remarks  
 Final design is in progress. Final design plan received 7/1/16. Final plan reviewed and returned with comments 7/6/16. Draft construction package being prepared.

On Hold

**Design**

01087-Richmond Hwy. NB @ Shannons Green W			10/15	04/16	07/16	09/16	10/17	12/17	12/17	12/16	TBD	NA	02/17	09/17	TBD	TBD	NA	01/18	02/18	03/18	04/18	09/18	09/18
---	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-----	----	-------	-------	-----	-----	----	-------	-------	-------	-------	-------	-------

**RHPTI Ped Improvements 2014**  
**304/300-C30050** Mount Vernon  
**5G25-061-018-0**  
**5G25-061-018** \$0 (\$60,000)

Project Manager/Assignments  
 PM TDD: Moreland, Ken  
 PM UTL:  
 PM LAD:  
 PM UDCD:  
 PM CPTED:

Project Description  
 Install bus shelter.

Monthly Remarks  
 Final design is in progress. Final design plan received 8/1/2016. Final plans reviewed and returned with comments 8/10/2016.

On Hold

**Design**

01094-Richmond Hwy. NB @ Fordson Rd.			10/15	04/16	NA	NA	07/16	12/17	11/16	NA	NA	NA	NA	NA	NA	NA	NA	01/17	02/17	03/17	04/17	09/18	08/17
--------------------------------------	--	--	-------	-------	----	----	-------	-------	-------	----	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------

**RHPTI Ped Improvements 2014**  
**304/300-C30050** Mount Vernon  
**5G25-061-019-0**  
**5G25-061-019** \$0 (\$60,000)

Project Manager/Assignments  
 PM TDD: Moreland, Ken  
 PM UTL:  
 PM LAD:  
 PM UDCD:  
 PM CPTED:

Project Description  
 Install bus shelter.

Monthly Remarks  
 Final design is in progress. Final revised design plan received 7/25/16 and is being reviewed. Final design plan reviewed and returned with comments 7/27/2016. Draft construction package being prepared.

On Hold

**Design**

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
<b>01099-Richmond Hwy. NB @ Collard St.</b>			10/15	04/16	NA	NA	07/16	12/17	11/16	NA	NA	NA	NA	NA	NA	NA	TBD	01/17	02/17	03/17	04/17	09/18	08/17	
<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
<b>304/300-C30050</b>	Mount Vernon		PM TDD: Moreland, Ken						Install bus shelter.						Schedule was adjusted since no ROW is required. Revised plan received 7/25/2016 and returned with comments 7/27/2016.									
<b>5G25-061-020-0</b>			PM UTL:												Revised plans received 8/30/16 and are being reviewed.									
<b>5G25-061-020</b>		\$0	PM LAD:																					
		(\$60,000)	PM UDCD:																					
			PM CPTED:																					
<b>Design</b>																								
<b>01107-Richmond Hwy. NB near Mt.Eagle Dr.</b>			10/15	04/16	07/16	09/16	10/17	12/17	12/17	12/16	TBD	NA	02/17	09/17	TBD	TBD	TBD	01/18	02/18	03/18	04/18	09/18	09/18	
<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
<b>304/300-C30050</b>	Mount Vernon		PM TDD: Moreland, Ken						Install bus shelter.						Conceptual plan received 4/19/16. Reviewed and returned with comments 4/27/16. Consultant is incorporating new Tolar Bus Shelter details into plans. Plan received 8/2/2016, reviewed and returned with comments 9/20/2016.									
<b>5G25-061-021-0</b>			PM UTL:																					
<b>5G25-061-021</b>		\$0	PM LAD:																					
		(\$60,000)	PM UDCD:																					
			PM CPTED:																					
<b>Design</b>																								
<b>Sunset Hills -Twn Ctr Pkwy-Rest Twn Ctr Station</b>			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	
<b>RMAG Phase II 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
<b>304/300-C30050</b>	Hunter Mill		PM TDD: Munz, Kirsten						Construct 6' asphalt sidewalk along the north side of Sunset Hills Road from Town Center Parkway to Metro Station Entrance.						<b>TPP ID#189.12 RMAG ID#40.</b> Pre-scoping received from CPTED 7/13/16. Site visit with consultant 9/7/16. Contract under negotiation. Schedule to be provided once contract is in place.									
<b>5G25-062-012-0</b>			PM UTL: Nguyen, Tan																					
<b>5G25-062-012</b>		\$400,000	PM LAD:																					
		\$0	PM UDCD:																					
			PM CPTED:																					
<b>Pre-Design</b>																								
<b>Town Ctr Pkwy - W&amp;OD Trail</b>			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	
<b>RMAG Phase II 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
<b>304/300-C30050</b>			PM TDD: Zahirieh, Shahla						Construction of a 10 FT shared use path from the existing sidewalk along Town Center Parkway to the existing Washington & Old Dominion Trail.						<b>TPP ID#189.14</b> - Project initiation.									
<b>5G25-062-013-0</b>			PM UTL:																					
<b>5G25-062-013</b>		\$0	PM LAD:																					
		\$0	PM UDCD:																					
			PM CPTED:																					
<b>Pre-Design</b>																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
<b>Wakefield Chapel Rd. Bike Lanes - Pulley Ct - NVCC</b>			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD
<b>Bike/Trail Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Braddock		PM TDD: Zahirieh, Shahla						Construct 5' bike lanes on Wakefield Chapel Road from Pulley Ct. to NVCC Campus. Includes minor widening and section of new 5' Sidewalk						<b>Six Year Plan ID#B285.</b> Pre-Scoping document rec'd from CPTED on 8/23/16. Project initiation underway.									
5G25-063-002-0		\$450,000	PM UTL:																					
5G25-063-002		\$320,000	PM LAD:																					
			PM UDCCD:																					
			PM CPTED:																					
<b>Pre-Design</b>																								
<b>West Ox Rd. Trail - Penderbrook Rd. - Route 50</b>			09/16	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD
<b>Bike/Trail Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Sully		PM TDD: Tsybin, Alexander						6' asphalt walkway along southbound West Ox Road from Ox Hill Road to Route 50. Approx. 1400 LF						<b>TPP ID#B300.</b> Task order signed 8/29/16. NTP issued 9/21/16. Schedule to be provided once survey is completed.									
5G25-063-005-0		\$1,100,000	PM UTL: Nguyen, Tan																					
5G25-063-005		\$105,000	PM LAD:																					
			PM UDCCD:																					
			PM CPTED:																					
<b>Pre-Design</b>																								
<b>Elm St/Dolley Madison Intersection Bike Crossing Improvements</b>			12/14	NA	07/15	10/15	12/15	03/16	03/16	NA	NA	NA	NA	NA	NA	NA	NA	03/16	05/16	05/16	05/16	08/16	08/16	
<b>Bike/Trail Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Dranesville		PM TDD: Hojatzadeh, Max						Pedestrian Improvements include replacing the four existing handicap ramp and existing median.						<b>TPP ID#115 -</b> Construction substantially completed 7/25/16. VDOT inspection requested 7/27/16. VDOT permit released 8/26/16.									
5G25-063-006-0		\$190,000	PM UTL: Yusufoglu, Eldar																					
5G25-063-006		\$90,000	PM LAD:																					
			PM UDCCD: Bashir, Qais																					
			PM CPTED:																					
<b>Post-Construction</b>																								
<b>Kirby Rd. Sidewalk – Chesterbrook to east of Chesterbrook ES</b>			07/13	11/13	05/14	05/15	08/16	06/15	02/17	09/15	NA	NA	09/15	01/17	01/16	08/16	NA	03/17	04/17	04/17	04/17	07/17	08/17	
<b>County-Maintained Pedestrian Imp - 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Dranesville		PM TDD: Hojatzadeh, Max						Install 800LF of sidewalk, curb & gutter, and update ramps.						<b>TPP ID# B293.</b> Additional project funds provided. Project number changed from 4YP302-PB05 (2G40-053-005). LAD NTP issued 9/11/15. 7 of 9 properties have been acquired. Final design complete. Received approval for SWM. Public Hearing schedule for 12/6/16. Schedule adjusted in June due to delay land acquisition process.									
ST-000036-002-0		\$415,000	PM UTL: Nguyen, Tan																					
ST-000036-002		\$290,000	PM LAD: Shubert, Beth																					
			PM UDCCD: Carlin, Craig																					
			PM CPTED:																					
<b>Land Acquisition</b>																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

<b>North West St. Sidewalk - Great Falls St. - Brilyn Place</b>			09/15	12/15	04/16	02/17	05/18	TBD	07/18	09/17	09/17	TBD	09/17	04/18	04/18	09/18	NA	08/18	TBD	TBD	10/18	TBD	02/19
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
County-Maintained Pedestrian Imp - 2014			PM TDD: Beall, James				Approx. 260 feet of 5' conc. sidewalk along north side of North West Street from Great Falls St. to Brilyn Place				<b>TPP ID#B294.</b> Preliminary design for intersection submitted 9/15/16. City of Falls Church scheduled staff review and City citizens meeting in October. Additional survey required for intersection design to be complete late November. At City's request, proposed signal and intersection work within City has been included with County project with City funding. This will enhance pedestrian safety and mobility beyond what could be provided by the County project alone. A combination of City and County improvements at the intersection has benefits for residents of both jurisdictions; however, adding City improvements does have an impact on the schedule.												
304/300-C30050	Dranesville		PM UTL:																				
ST-000036-003-0			PM LAD: Glass, Lisa																				
ST-000036-003		\$600,000 \$300,000	PM UDCCD:																				
			PM CPTED:																				

Design

<b>Franconia Rd. Sidewalk N. Side Norton Rd. to Governors Pond Cr</b>			08/13	NA	11/13	07/14	10/15	09/15	06/16	12/14	02/15	NA	03/15	08/15	07/15	07/16	NA	09/16	10/16	10/16	10/16	08/16	04/17
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
County-Maintained Pedestrian Imp - 2014			PM TDD: Lauretti, Francesco				Approx. 700LF of new walkway along Franconia Road. Restoration of roadway embankment at stream crossing.				<b>TPP ID#B296.</b> Authorized for construction 9/9/16.												
304/300-C30050	Lee		PM UTL: Nguyen, Tan																				
ST-000036-004-0			PM LAD: Kresge, Carol																				
ST-000036-004		\$1,150,000 \$675,000	PM UDCCD: Bashir, Qais																				
			PM CPTED:																				

Bid Advertisement

<b>Silverbrook Rd. @ Monacan Rd. Walkway</b>			11/15	NA	05/16	10/16	05/17	01/18	01/18	02/17	03/17	NA	04/17	12/17	TBD	TBD	NA	TBD	03/18	04/18	06/18	12/18	12/18
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
County-Maintained Pedestrian Imp - 2014			PM TDD: El Kaissi, Mohamad				Trail and sidewalk connections along Silverbrook Road at Monacan Road.				<b>TPP ID#B298.</b> Prefinal design is in progress.												
304/300-C30050	Mount Vernon		PM UTL: Nguyen, Tan																				
ST-000036-005-0			PM LAD: Delli Carpini, Angelica																				
ST-000036-005		\$551,000 (\$1,749,000)	PM UDCCD:																				
			PM CPTED:																				

Design

<b>Center Road Walkway - W Springfield HS - Garden Rd.</b>			12/14	04/15	07/15	11/15	04/17	02/17	10/17	08/16	11/16	NA	12/16	06/17	06/17	10/17	NA	11/17	12/17	01/18	02/18	12/17	08/18
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
County-Maintained Pedestrian Imp - 2014			PM TDD: Madhusudhan, Galappa				667' of 5' Sidewalk with Curb & Gutter along South Side of Center Road, Storm Drainage Improvements, Retaining Wall & potential roadway widening for two sections to provide minimum roadway width of 24'.				<b>TPP ID#100.</b> Final design is in progress. Addressing VDOT comments received on 8/2/16. Design Waiver sent to VDOT 7/18/16. Storm Water Detention waiver sent to LDS on 7/19/16. Storm Water Management approval received from LDS on 9/20/16. Storm water Detention Exception received 9/27/16.. Revised proposal from consultant for additional work was approved on 10/3/16. Designations for septic fields was issued to So-Deep on 9/22/16.												
304/300-C30050	Springfield		PM UTL: Yusufoglu, Eldar																				
ST-000036-006-0			PM LAD: Baker, Lisa																				
ST-000036-006		\$1,450,000 \$650,000	PM UDCCD: Bashir, Qais																				
			PM CPTED: Harrell, William																				

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>Chichester Ln Walkway - Cherry Dr.- Day Lilly Ct</b>			03/16	08/16	11/16	05/17	11/17	07/18	07/18	08/17	09/17	NA	10/17	05/18	TBD	TBD	NA	08/18	09/18	10/18	11/18	03/19	03/19
<b>County-Maintained Pedestrian Imp - 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Providence		PM TDD: El Kaissi, Mohamad				Construct approx. 270' of 5' conc. sidewalk along Chichester Lane from Cherry Drive to Day Lilly Court.				TPP ID#108. Intermediate design is in progress.												
ST-000036-007-0			PM UTL: Nguyen, Tan																				
ST-000036-007	\$300,000	\$0	PM LAD:																				
			PM UDCCD:																				
			PM CPTED: Harrell, William																				
<b>Design</b>																							
<b>Fort Hunt Rd. Walkway - Belle View Blvd. - Belle View ES</b>			02/15	03/15	06/15	09/15	12/15	08/16	06/16	12/15	NA	NA	01/16	05/16	NA	NA	NA	08/16	08/16	08/16	09/16	01/17	02/17
<b>County-Maintained Pedestrian Imp - 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Mount Vernon		PM TDD: Hojatzadeh, Max				Pedestrian facility on the east of Fort Hunt Road. The improvements will provide a 10' Shared Use Path, bus pad and ADA ramps.				TPP ID#120 - Final plan and Land acquisition complete. VDOT Land Use permit received on 6/28/16. Final construction package submit to UDCCD on 7/6/16. NTP issue on 9/30/16.												
ST-000036-008-0			PM UTL: Yusufoglu, Eldar																				
ST-000036-008	\$625,000	\$225,000	PM LAD: Kresge, Carol																				
			PM UDCCD: Bashir, Qais																				
			PM CPTED:																				
<b>Construction</b>																							
<b>Fox Mill Rd. Walkway - Ffx Cnty Pkwy - Reston Pkwy</b>			03/16	12/16	08/17	03/18	08/18	01/19	01/19	02/18	TBD	NA	03/18	10/18	TBD	TBD	NA	03/19	04/19	05/19	06/19	03/20	03/20
<b>County-Maintained Pedestrian Imp - 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Hunter Mill		PM TDD: Marsh, Dennis				Construct 10' wide and variable width sidewalk and complete missing links along north side of Fox Mill Road from Fairfax County Parkway to Reston Parkway. Approx. length 4,780 ft				TPP ID#121 Concept design in progress. Survey completed 9/16/16.												
ST-000036-009-0			PM UTL: Nguyen, Tan																				
ST-000036-009	\$3,800,000	\$1,400,000	PM LAD:																				
			PM UDCCD:																				
			PM CPTED: Harrell, William																				
<b>Pre-Design</b>																							
<b>Kirby Road Walkway - Chesterbrook ES - Halsey Rd.</b>			04/16	10/16	02/17	09/17	11/18	01/19	01/19	01/18	03/18	NA	03/18	09/18	10/18	03/19	NA	03/19	05/19	06/19	07/19	12/19	12/19
<b>County-Maintained Pedestrian Imp - 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Dranesville		PM TDD: Turner, Latesa				Construct approximately 520 LF of concrete sidewalk/curb and gutter along the south side of Kirby Road from Chesterbrook Elementary School to Halsey Road.				TPP ID#140. Preliminary design is in progress. Preliminary plans due 10/17/16. A Community Information Meeting is scheduled for 11/9/16.												
ST-000036-010-0			PM UTL: Yusufoglu, Eldar																				
ST-000036-010	\$925,000	\$525,000	PM LAD:																				
			PM UDCCD:																				
			PM CPTED: Chellappa, Smitha																				
<b>Design</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Kirby Road Walkway - Halsey Rd. - Franklin Ave			04/16	10/16	02/17	09/17	11/18	01/19	01/19	01/18	03/18	NA	03/18	09/18	10/18	03/19	NA	03/19	05/19	06/19	07/19	12/19	12/19
<b>County-Maintained Pedestrian Imp - 2014</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
304/300-C30050	Dranesville		PM TDD: Turner, Latesa					Construct approximately 1,300 LF of concrete sidewalk/curb and gutter along the south side of Kirby Road from Halsey Road to Franklin Avenue.					On Hold <input type="checkbox"/>										
ST-000036-011-0			PM UTL: Yusufoglu, Eldar																				
ST-000036-011		\$1,750,000 \$250,000	PM LAD:																				
			PM UDCCD:																				
			PM CPTED: Chellappa, Smitha																				
<b>Design</b>																							
Telegraph Road Walkway Ph I - Rosehill to Pike			10/15	07/16	01/17	09/17	10/18	11/18	11/18	11/17	01/18	TBD	02/18	09/18	10/18	04/19	NA	03/19	04/19	05/19	06/19	01/20	01/20
<b>County-Maintained Pedestrian Imp - 2014</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
304/300-C30050	Lee		PM TDD: Tsybin, Alexander					Phase I - Install 1235' of 5' wide concrete sidewalk along missing links between Rise Hill Drive and Pike Road including crosswalks & curb ramps.					On Hold <input type="checkbox"/>										
ST-000036-014-0			PM UTL:																				
ST-000036-014		\$1,732,500 (\$367,500)	PM LAD:																				
			PM UDCCD:																				
			PM CPTED:																				
<b>Design</b>																							
Old Mount Vernon Rd. Walkway - Mt.Vernon Hwy. - Westgate Dr.			04/16	07/16	11/16	07/17	08/18	09/18	12/18	11/17	09/17	NA	11/17	06/18	06/18	11/18	NA	01/18	03/18	04/19	05/19	12/19	03/20
<b>County-Maintained Pedestrian Imp - 2014</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
304/300-C30050	Mount Vernon		PM TDD: Zahirieh, Shahla					Construct 5' sidewalk along west side of Old Mount Vernon Rd from Westgate Dr. to Mt. Vernon Memorial Highway.					On Hold <input type="checkbox"/>										
ST-000036-016-0			PM UTL:																				
ST-000036-016		\$1,200,000 (\$900,000)	PM LAD:																				
			PM UDCCD:																				
			PM CPTED:																				
<b>Design</b>																							
Telegraph Road Walkway Ph III - Wilton to Farmington			10/15	07/16	01/17	09/17	10/18	11/18	11/18	11/17	01/18	TBD	02/18	09/18	10/18	04/19	NA	03/19	04/19	05/19	06/19	01/20	01/20
<b>County-Maintained Pedestrian Imp - 2014</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
304/300-C30050	Lee		PM TDD: Tsybin, Alexander					Phase III - Install 960' of 5' concrete sidewalk to fill in missing links between Wilton Road and Farmington Drive including crosswalks & curb ramps					On Hold <input type="checkbox"/>										
ST-000036-018-0			PM UTL: Nguyen, Tan																				
ST-000036-018		\$0 \$0	PM LAD:																				
			PM UDCCD:																				
			PM CPTED: Harrell, William																				
<b>Design</b>																							

Project Name		Design PHASE Dates																	Right-of-Way PHASE Dates					Construction PHASE Dates				
Fund #	District	Permit Submission							Right-of-Way PHASE Dates							Construction PHASE Dates												
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date						
Focus #	FUT (\$)																											
Project Status																												
Burke VRE Connector Ph IV		02/16	07/16	10/16	03/17	05/18	08/18	08/18	08/17	06/17	NA	08/17	03/18	03/18	08/18	NA	09/18	12/18	01/19	01/19	11/19	11/19						
On Hold <input type="checkbox"/>																												
<b>County-Maintained Bike/Trail Imp - 2014</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>														
304/300-C30050	Braddock	PM TDD:	Ruffner, Scott					Connect Burke Center VRE Station to surrounding neighborhoods on the west via shared-use path, sections of sidewalk, and sharrows for bicyclists.						<b>TPP ID#B288. Project delivery will follow Fairfax County Public Improvement Plan requirements.</b> Two preliminary trail alignments were received on 6/24/16 and the wetland delineation was received on 8/3/16. The preferred alignment was selected on 8/15/16 and plans are being developed to show local citizens and property owners.														
ST-000037-003-0		PM UTL:																										
ST-000037-003	\$1,200,000	PM LAD:	Baker, Lisa																									
	\$0	PM UDCD:																										
		PM CPTED:																										
<b>Design</b>																												
Route 50 Trail		10/16	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD						
On Hold <input type="checkbox"/>																												
<b>County-Maintained Bike/Trail Imp - 2014</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>														
304/300-C30050	Springfield	PM TDD:	Turner, Latesa					Construct 5' conc sidewalk along south side of Route 50 and up the off ramp to West Ox Road from Fair Ridge Drive to West Ox Road terminating in Fairfax Towne Center parking lot.						<b>TPP ID#B303.</b> Survey is underway. Survey notices were mailed on 9/30/16. Task Order contract approved on 10/11/16 and NTP issued to the Consultant on 10/12/16.														
ST-000037-005-0		PM UTL:																										
ST-000037-005	\$1,000,000	PM LAD:																										
	(\$400,000)	PM UDCD:																										
		PM CPTED:																										
<b>Survey</b>																												
		02/16	NA	NA	03/17	01/18	05/18	05/18	09/17	10/17	NA	10/17	01/18	02/18	04/18	NA	06/18	TBD	TBD	07/18	03/19	03/19						
On Hold <input type="checkbox"/>																												
<b>Lorton Arts Access Road</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>														
304/300-C30050	Mount Vernon	PM TDD:	Nabavi, Seyed					Provide direct access from Lorton Arts to Workhouse Road south of existing entrance near Route 123.						Design is being prepared for first LDS Submission. Architectural Review Board approved project on 9/8/16.														
TS-000020-001-0		PM UTL:																										
TS-000020-001	\$1,800,000	PM LAD:																										
	\$600,000	PM UDCD:																										
		PM CPTED:																										
<b>Design</b>																												
Georgetown Pke Phase II		NA	11/09	NA	NA	06/14	NA	NA	02/11	NA	NA	NA	03/14	NA	NA	09/14	09/14	09/14	10/14	12/14	08/12	08/15						
On Hold <input type="checkbox"/>																												
<b>Dranesville District Wlkwy</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>														
307/300-C30060	Dranesville	PM TDD:						Trail alignment study and design of 1,800 LF walkway from Utterback Store Road to Falls Chase Court.						Substantially completed on 8/12/15. VDOT permit released 5/8/16. Trail resurfacing in progress.														
W00200-W2020B		PM UTL:																										
ST-000024-006	\$520,000	PM LAD:	Kresge, Carol																									
	\$0	PM UDCD:	Farsad, Nahid																									
		PM CPTED:																										
<b>Post-Construction</b>																												



Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

TBD NA 08/05 NA NA NA NA NA NA 04/07 10/07 NA NA 01/08 NA NA NA NA NA NA NA NA NA NA NA NA TBD

**Stonecroft Boulevard Widening Sully Police Station**  
**312/300-C30070**  
**009217-0**  
**2G25-062-000**

Sully  
 \$691,664  
 \$0

Project Manager/Assignments  
 PM TDD: Vanzandt, Mark  
 PM UTL: Nguyen, Tan  
 PM LAD: Kresge, Carol  
 PM UDCCD:  
 PM CPTED:

Project Description  
 Widen Stonecroft Boulevard to a six-lane section from Conference Ctr. Dr. to Westfields Blvd. Project is 800 LF.

Monthly Remarks  
 Construction to be managed by developer. WBOA finalizing agreement and cash bonding option with Marriott. County Bonds and Agreements package approved. The completion date was changed to TBD in June 2015 due to ongoing issues the developer is having moving the project to construction. Outstanding issues include modified escrow agreement with VDOT, final VDOT approval, and availability of contractor to perform the work.

On Hold

**Construction**

11/11 NA 05/13 06/15 08/16 09/15 10/16 08/15 TBD 09/15 09/15 08/16 NA NA NA 12/16 01/17 02/17 05/17 12/15 11/17

**McLean Streetscape Phase III**  
**315/300-C30080**  
**CR-000004-001-00003**  
**CR-000004-001**

Dranesville  
 \$2,750,000  
 \$444,371

Project Manager/Assignments  
 PM TDD: Munz, Kirsten  
 PM UTL: Nguyen, Tan  
 PM LAD: Kresge, Carol  
 PM UDCCD: Kotter, Wayne  
 PM CPTED:

Project Description  
 Phase III McLean Streetscapes: Chain Bridge Rd from Laughlin St to Corner Ln; Shell Drive to Center Street

Monthly Remarks  
**VDOT Transportation Enhancement Grant Project approved on 11/8/11.** Land acquisition completed 8/1/16. Final plan approvals received 9/29/16. Draft construction package under review.

On Hold

**Design**