

Lorton Landfill-Overlook Ridge Landscape Inspection Report

Inspection Date: December 9, 2020

Weather Conditions: Sunny, Cold, Very Windy

Plant Inspection-Staging Area: Plants appear to be in accordance with plant specifications. All appear in good condition. No plants have met the minimum standard for rejection. No plant substitutions have been requested to date.

Planting Progress: All planting is scheduled to be completed by the end of this week. A final inspection with the landscape contractor will be scheduled to identify any deficiencies that may need to be corrected.

Plant Inspection-Planting Area: All plants appear in good condition.

Planting Procedures: Planting procedures appear to be in accordance with the planting plan and specifications.

Mulching: All plants have been mulched. Some supplemental mulching may be needed on some of the trees planted on the down slopes.

Watering/Irrigation: All plants appear to be sufficiently watered and in good condition.

Miscellaneous: Some tags, flagging and support stakes still need to be removed. Tree staking is ongoing. Due to some specific site circumstances, six (6) benches need to be relocated. A relocation plan was submitted to UFMD and approved in consultation with the FCPA (copy attached). Removal of dead trees along the loop road and invasive species management will start shortly after the beginning of next year.

Signed: _____

Dennis Dixon, ISA-CA #187975

Date: December 15, 2020

1) Staging area is a secured area adjacent to the landfill (former recycling/sorting area).

