

***Annual Report***  
***on the***  
***Fairfax County Board of Supervisors’***  
***Four-Year Transportation Program***  
***and Other Active Transportation Projects***



*Prepared by:*  
*Department of Transportation*  
*Capital Projects and Operations Division*



**September 2007**

# September 2007 Annual Report on the Board's Four-Year Transportation Program FY2005 Through FY2008

## Summary of Highlights and Significant Changes

Since the September 2006 Status Report (Presented to the Board on October 23, 2006)

### Capital Program

- Since the inception of the 4-Year Transportation Program, 16 of 27 original projects are completed, 3 are under construction, and 2 have been terminated at the request of the local District Supervisor. This equates to a nearly 80% completion rate.
- 32 total capital projects (includes both VDOT and County) have been completed since September 2006.
- Another 12 projects are currently under construction.

### Non-Capital Improvement Strategies

- **Pedestrian Access and Safety** – The Board's Four-Year Transportation Program funded \$11 million for pedestrian projects, the FY 2007 Budget funded \$2.5 million for bus stop pedestrian projects, the proposed 2007 Transportation Bond will fund \$15 million for pedestrian projects and nearly \$8 million for bus stop projects, and the first round of NVTAF funding allocates \$10 million for pedestrian improvements. This and other programmed funding totals approximately \$47 million towards the Pedestrian Task Force Ten-Year \$60 million Funding Goal. In the "Top 40" Pedestrian Intersection Program preliminary design is complete for 15 intersections. FCDOT provided funding to VDOT to install high visibility countdown pedestrian signals at over 110 priority intersections to date. FCDOT has funded and with DPWES has initiated a project to develop pedestrian crosswalk lighting guidelines with Virginia Tech in coordination with the Federal Highway Administration. In late 2006 the Board approved major changes in the Public Facilities Manual that requires sidewalk construction on both sides of roadways in most all new subdivisions. Fairfax County is one of the few jurisdictions in Virginia allowed to designate certain crosswalks for Yield to Pedestrians in Crosswalk \$100 - \$500 Violation Fine signs, and as of 2007 the Board has approved 1,600 of these signs at over 400 intersections. Fairfax County is the regional local-government funding leader to the popular Street Smart Pedestrian and Bicycle Safety Campaigns, distributing the pedestrian safety message in native languages including English, Spanish, Korean, Vietnamese, Chinese and Amharic. FCDOT is promoting the Pedestrian Outreach Coordinator's availability to provide pedestrian safety education for neighborhood and community groups, partnering with the Police, Department of Human Services, and INOVA Hospital.
- **Bicycle Program** - This marks the end of the first year of FCDOT's bicycle program. A consultant contract is underway for the design and preparation of the County's bicycle route map. The "Bike & Ride" initiative to equip 100 percent of the Fairfax Connector bus fleet with front mounted bicycle racks is wrapping up with the official unveiling in October. A bicycle locker rental program was initiated and has nine of 20 lockers rented. This summer, FCDOT teamed up the Virginia Department of Health to distribute free bicycle helmets to income-eligible children and 67 helmets were distributed. Work continues on retrofitting roadways with on-road bike lanes including Gallows Road and Westmoreland Street.

# September 2007 Annual Report on the Board's Four-Year Transportation Program FY2005 Through FY2008

## Summary of Highlights and Significant Changes

Since the September 2006 Status Report (Presented to the Board on October 23, 2006)

Numerous bicycle capital improvements have been identified and scoped for potential projects. Staff continues to work to develop bicycle standards and specifications as part of the County's Transportation Demand Management (TDM) initiative.

- **Fairfax Connector and Transit** – Fairfax Connector has introduced new state-of-the-art buses to its fleet that are equipped with accessible ramps, bicycle racks, and SmarTrip fare boxes. These low-floor buses allow easier boarding and disembarking by passengers with limited mobility. By next year, 84 of these new buses will have replaced older buses in the Connector fleet. The West Ox Bus Operations Facility is under construction and scheduled for completion in October 2008. The facility will include maintenance and operations space for 175 buses jointly shared by the County and WMATA.
- **Expedited Project Delivery** – As a part of the Route 28 Public Private Transportation Act (PPTA) Project, work is underway on all of the “final four” interchanges. Construction is nearly complete at Route 28/Innovation and is underway at Route 28/Nokes Blvd. (Loudoun County). Design is proceeding at Route 28/Willard Road, and Route 28/Frying Pan Road in Fairfax County. Construction on all four interchanges should be completed by fall 2009. FCDOT now has a contract for on-call consulting services for environmental, engineering, and mapping services which was authorized by the BOS on June 4, 2007. VDOT and County staff continue to evaluate options for use of PPTA, design-build, on-call consultants and contractors, and other options to fast-track projects.
- **Context Sensitive Solutions (CSS)** – Context sensitive design treatments have been developed in connection with Route 7 as part of the Dulles rail project and for the Tysons area as part of the Tysons Study. For the Stringfellow Road widening project, coordination with the community has resulted in a solution that balances transportation needs with other goals. The Springfield Connectivity Study is currently working on roadway concepts for a more attractive and pedestrian friendly Springfield an emphasis on CSS. VDOT and County working group meetings are underway to discuss the framework of CSS guidelines for the County.
- **Traffic Signalization/Intersection Improvements** – VDOT Traffic Engineering has recently completed traffic signal optimization of 152 signals to improve traffic flow, as follows:
  - > Telegraph Road/Springfield Network Phase 4 including: Van Dorn Street, Franconia Road, Kingstowne Boulevard, Beulah Road, and Telegraph Road between the Fairfax County Parkway and South Kings Highway
  - > Outside the Beltway Network including: U.S. Route 50, U.S. Route 29, and State Route 236 from the beltway to the City of Fairfax line, Chain Bridge Road, Jermantown Road, and Gallows Road
  - > Route 7A Network including: State Route 7 between South George Mason Drive and Castle Road

## **September 2007 Annual Report on the Board's Four-Year Transportation Program FY2005 Through FY2008**

### Summary of Highlights and Significant Changes

Since the September 2006 Status Report (Presented to the Board on October 23, 2006)

**Telework and Outreach** – The Fairfax County government telework program met its goal to have 20 percent (1,000 employees) teleworking by 2005. The Fairfax County Employer Services Program (FCESP) continues to partner with major employers, developers and multi-family complexes in promoting and encouraging alternative commute options. In FY2007, the FCESP contacted 1,387 employers, and was successful in implementing TDM programs at 36 new employers. Based on the FY 2007 Commuter Connections Annual Progress Report, Fairfax County has been successful in implementing the highest number of Level 4 employer programs in the metropolitan DC area, and has achieved the highest success rate of participation among employers contacted in the region. To date, 127 Fairfax County employers have implemented a Level 3 or 4 transportation benefits program, and another 158 employers have implemented a Level 1 or 2 program. Level 1 and 2 programs may include commuter surveys, distributing transit information, implementing alternative work schedules, or other similar activities. Level 3 and 4 programs may include shuttles to/from transit stations, implementing formal telework programs, offering transit subsidies, providing free or premium parking to carpools and vanpools, or other activities. The FCESP is also supporting the Congestion Mitigation Program for Dulles Rail by coordinating employer and community outreach with regional partners, including VDRPT, DATA and TyTran. The FCESP also partners with a consultant to review and make recommendations on TDM proffers from developers.

# Completed Projects List

September 2007

<b>Rt</b>	<b>Project Name/Location</b>	<b>District</b>	<b>Completion Date</b>
I-66	I-66 @ Route 7	PR, DR	Aug-06
I-95	I-95/395/495 Springfield Interchange Modifications Phase VI/VII (Mixing Bowl)	LE, MA	Jul-07
0001	Richmond Highway @ Engleside Post Office	MV	Nov-06
0001	Richmond Highway from Lorton Road to Telegraph Road	MV	Oct-05
0007	Leesburg Pike @ Glen Carlyn Road	MA	Jan-07
0007	Leesburg Pike between Pimmit Drive & Idylwood Road	DR, PR	Nov-05
0028	Route 28 @ McLearen Road PPTA	SU	Jun-06
0028	Route 28 @ Westfields Boulevard PPTA	SU	Oct-05
0029	Lee Highway @ Bull Run Post Office Road	SU	Sep-05
0029	Lee Highway Sidewalk	PR	May-07
0050	Route 50 @ Annandale Road	PR, MA	Aug-06
0050	Route 50 @ Waples Mill Road	PR, SP	Dec-06
0123	Chain Bridge Road between Gosnell and Westbriar	HM	Jun-06
0123	Route 123 from the N Bridge Approach to 0.33 km N of Davis Drive	MV	Jun-06
0193	Georgetown Pike @ Riverbend Road & Nethercliffe Hall Road	DR	May-07
0235	Mount Vernon Memorial Highway @ Route 1	MV	Jan-06
0236	Little River Turnpike	MA	Jul-06
0267	Dulles Toll Road @ I-495	PR, DR	Dec-05
0602	Reston Parkway @ South Lakes Drive	HM	May-07
0602	Reston Parkway @ Sunrise Valley Drive	HM	May-06
0606	Baron Cameron Avenue @ Reston Parkway	HM	Sep-06
0608	West Ox Road from Ox Trail to Lawyers Road	SU, HM	Jul-06
0611	Telegraph Road @ South Van Dorn Street	LE	Dec-06
0613	South Van Dorn Street at I-95/495 Ramp	LE	Jul-06
0613	South Van Dorn Street Phase III	LE	Apr-05
0617	Backlick Road @ Franconia-Springfield Parkway	LE	Aug-05
0620	Braddock Road @ Backlick Road	MA	Jun-07
0620	Braddock Road @ GMU	BR, SP	Jul-06
0620	Braddock Road @ Ravensworth Road	BR, MA	Apr-06

<b>Rt</b>	<b>Project Name/Location</b>	<b>District</b>	<b>Completion Date</b>
0636	Hooes Road	MV, SP	Apr-07
0638	Rolling Road @ Hillside Road/Forrester Ave	SP	Oct-06
0640	Sydenstricker Road @ Hooes Road	SP	Aug-05
0642	Lorton Road from Armistead Road to Silverbrook Road	MV	Aug-06
0644	Old Keene Mill Road @ Hillside Road	SP	Nov-05
0644	Old Keene Mill Road @ Spring Street	LE	Jul-07
0645	Burke Lake Road from Lee Chapel Rd/Burke Centre Pkwy to Fairfax County Pkwy	SP, BR	Oct-05
0645	Clifton Road from Rt. 29 to Braddock Road	SP, SU	Apr-06
0650	Gallows Road @ Hummer Road & Annandale Road	PR, MA	Dec-05
0650	Gallows Road @ Idylwood Road	PR	Mar-07
0657	Centreville Road from Metrotech Drive to McLearen Road	SU	Oct-07
0657	Old Centreville Road Trail	SU	Oct-06
0657	South Elden Street Widening (Town of Herndon)	Town of Herndon	Feb-07
0662	Poplar Tree Road @ Stringfellow Road	SU	Aug-07
0665	Fox Mill Road at Reston Parkway	HM	Jun-07
0677	Old Courthouse Road @ Gallows Road	PR	Aug-06
0686	Balls Hill Road @ Old Dominion Drive	DR	Mar-07
0694	Great Falls Street @ Chain Bridge Road	DR	May-07
0787	Olley Lane Sidewalk	BR	May-07
2532	Beauregard Street Median	MA	Jan-07
2864	Ravensworth Road	BR	Aug-05
3141	Dead Run Drive Sidewalk	DR	Apr-07
3547	Chain Bridge Road	DR	Oct-05
4726	North Shore Drive from Temporary Road to Sycamore Valley Drive	HM	Jul-06
5329	South Lakes Drive	HM	Jan-06
7436	Government Center Parkway @ Monument Drive	SP	Oct-04
XXXX	Emission Reduction Program	All	05
XXXX	Gambrill Road Park & Ride Lot	MV	May-05
XXXX	Huntington Bus Garage Renovations	MV	2005
XXXX	Reston Town Center Transit Center	HM	Jun-06
XXXX	Springfield Commercial Revitalization	LE	Sep-05
XXXX	Tysons Priority Access Improvements: Spring Hill Road	DR, PR	Oct-06

**FCDOT Staff:**

---

*CWS = Charlie Strunk*  
*DPWES = Dept. of Public Works & Env. Services*  
*DSM = Doug MacTavish*  
*EAI = Beth Iannetta*  
*JYR = Jane Rosenbaum*  
*KLM = Karyn Moreland*  
*MEJ = Mike Jollon*  
*MGC = Mark Canale*  
*SKK = Steve Knudsen*  
*SLC = Smitha Chellapa*  
*TB = Tad Borkowski*  
*TBD = To Be Determined*

**Status**

---

*Bid Ad*  
*Complete*  
*Construction\**  
*Design*  
*Inactive*  
*On Going*  
*On Hold*  
*Project Initiation*  
*ROW = Land Acquisition*  
*Scoping*  
*Study*  
*Terminated*

**Funding Source**

---

*CMAQ = Congestion Mitigation & Air Quality*  
*County Bonds = Fairfax County 4-Year Transportation Plan*  
*GCRP = Governor's Congestion Relief Program*  
*HES = Hazard Elimination Safety Program*  
*NVTC = Northern Virginia Transportation Commission*  
*NVTD Bonds = Northern Virginia Transportation District Bonds*  
*OPN Funds = Open Container Program*  
*Primary = Primary 6-Year Program*  
*RSTP = Regional Surface Transportation Program*  
*Secondary = Secondary 6-Year Program*  
*TAC Spot = Transportation Advisory Commission Spots*  
*TIIF/WMATA = Transit Investment & Infrastructure Fund*

**Other**

---

*CIM = Community Information Meeting*  
*COG = Council of Governments*  
*CTB = Commonwealth Transportation Board*  
*DTR = Dulles Toll Road*  
*FY = Fiscal Year*  
*N/A = Not Available, or Not Applicable*  
*N/R = Not Required*  
*PPTA = Public-Private Transportation Act*

*\* Construction phase begins when design and ROW are complete, and may include pre-advertisement activities, bid advertisement, and contract award.*

**September 2007 Status Report on the Board's Four-Year Transportation Program for  
FY 2005 Thru FY 2008**

Status Key: ☺=Complete; ⌚=On Schedule; ⌚=Behind Schedule; Δ=Change Since Previous Report; ⏏=Schedule Concern; ⚡=Funding Concern										
Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)										
Page Number	District	Project Description	Implementing Agency	Total Project Cost	Other Funds	Amt in BOS's 4-Yr Plan	Phase	Start Date	End Date	Status
1	PR/DR	I-66 at Rt. 7: Add second left turn lane from EB I-66 ramp onto NB Rt. 7 & modify median and signal as required	VDOT, state force construction	\$0.200	\$0.200		D	May-04	Sep-05	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Mar-06	Aug-06	☺
1	MV	I-95 Woodrow Wilson Bridge: Design, right-of-way, environmental mitigation and construction of new drawbridge (bascule) span over the Potomac River including reconstruction of 7.5 miles of the Capital Beltway (I-95/I-495) and 4 interchanges, two in VA and two in MD	VDOT, MDSHA, FHWA	\$2,444.000	\$2,444.000		D		Sep-96	☺
							R			☺
							U			☺
							C	2001	Dec-11	⌚
2	LE/MA	I-95/395/495 Springfield Interchange Phase VI & VII (Mixing Bowl): Improvements to the I-95/395/495 Interchange	VDOT	\$137.731	\$137.731		D			☺
							R	Oct-95	May-03	☺
							U			☺
							C	Jun-03	Jul-07	☺
2	MV	Richmond Hwy (Rt. 1) at Engleside P.O.: Add NB left turn lane on Rt. 1 into Post Office entrance	DPWES	\$0.773	\$0.080	\$0.693	D	Aug-04	Aug-05	☺
							R	Jun-05	Nov-05	☺
							U	Oct-05	Mar-06	☺
							C	Sep-05	Nov-06	☺
3	MV	Richmond Highway from Lorton Road to Telegraph Road: Widen to 6 lanes from north of Telegraph Road to south of Lorton Road	VDOT	\$24.800	\$24.823		D	Nov-94	Oct-98	☺
							R	Jan-00	Jan-04	☺
							U	N/A	N/A	N/A
							C	Feb-04	Oct-05	☺
3	LEE/MV	Richmond Hwy. Public Transportation Initiative- Route 1 corridor improvements from Fort Belvoir to the Huntington Metro Station, to support enhanced BRT bus service including pedestrian access improvements, bus shelters and sidewalks	FCDOT - funds, coordination, bus service	\$55.000	\$27.976	\$7.500	D	Jul-04	Nov-06	☺
			DPWES - design, right-of way, construction				R	Apr-06	Oct-06	☺
			VDOT - signal priority				U	Jul-06	Dec-06	☺
			WMATA - bus service				C	Jul-06	Oct-07 to Apr-08	⌚ Δ
4	MA	Leesburg Pike at Glen Carlyn Road: Extend EB left turn lane on Leesburg Pike	DPWES	\$0.090	\$0.090		D	Sep-04	Feb-05	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Oct-06	Jan-07	☺
4	DR/PR	Leesburg Pike @ Magarity Road: Add an additional through and right lane and convert the existing lane to a through only; Add missing sidewalk segment along the service road; Retaining wall maintenance	VDOT	\$0.902	\$1.054		D	May-04	Feb-07	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Dec-07 to Jul-08	Jul-08 to TBD	⌚ Δ
5	DR/PR	Leesburg Pike between Pimmit Drive & Idylwood Road: Widen to provide third EB through lane	DPWES	\$1.490	\$1.490		D	Feb-01	Jun-04	☺
							R	Jun-02	N/A	☺
							U	N/A	N/A	N/A
							C	Aug-04	Nov-05	☺
5	DR	Route 28 PPTA at Innovation Avenue: Remove existing traffic signal and construct partial interchange	VDOT/PPTA	\$5.174	\$5.935		D	Jun-05	Apr-07	☺
							R			
							U			
							C	Apr-07	Oct-07	☺
6	SU	Route 28 PPTA at McLearn Road: Construct interchange	VDOT/PPTA	\$11.978	\$11.978		D			☺
							R			☺
							U			☺
							C	Jun-05	Jun-06	☺



**September 2007 Status Report on the Board's Four-Year Transportation Program for  
FY 2005 Thru FY 2008**

Status Key: ☺=Complete; ⌚=On Schedule; 🕒=Behind Schedule; ⚠=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concern										
Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)										
Page Number	District	Project Description	Implementing Agency	Total Project Cost	Other Funds	Amt in BOS's 4-Yr Plan	Phase	Start Date	End Date	Status
6	SU	Route 28 PPTA at Westfields Boulevard: Construct interchange	VDOT/PPTA	\$22.659	\$22.659		D			☺
							R			☺
							U			☺
							C	Apr-04	Oct-05	☺
7	SU	Lee Highway at Bull Run Post Office Road: Install right turn lane on SB and left turn on NB Rt. 29; Improve alignment and provide turn lanes on Bull Run Post Office Road	DPWES	\$1.433	\$1.433		D	Feb-02	Dec-03	☺
							R	Jun-03	Feb-04	☺
							U	N/A	N/A	N/A
							C	Aug-04	Sep-05	☺
7	PR	Lee Highway Sidewalk - Install sidewalk on north side from AK Auto Service to Nutley Street	DPWES	\$0.053	\$0.053		D	Oct-05	Sep-06	☺
							R	Aug-06	Mar-07	☺
							U	N/A	N/A	N/A
							C	Apr-07	May-07	☺
8	SU	Lee Highway Trail under I-66 Bridge - Construct 8-foot wide trail on north side of Route 29 including crossing under I-66 overpass	DPWES	\$0.895	\$0.790	\$0.105	D	Aug-04	Nov-05	☺
							R	N/A	N/A	N/A
							U	Jun-07	Jun-07	☺
							C	Jun-06	Jul-07 to Sep-07	☺⚠
8	PR	Rt. 29 at Gallows Road: Widen Rt. 29 to 6 lanes from I-495 to Merrilee Drive; Widen Gallows Road to 6 lanes from Gatehouse Road to Providence Forest Drive	VDOT	\$102.218	\$75.435	\$23.000	D	Feb-04	Dec-07	🕒
							R	Jan-07	Jan-10 to Sep-08	⚠💰
							U	May-08	Jun-11	💰
							C	Oct-11 to Dec-10	Jun-13	⚠
9	PR/MA	Route 50 at Annandale Road: Add a right turn lane from WB Route 50 onto Annandale Road and re-stripe the remaining lanes to include dual lefts onto SB Annandale Road	DPWES	\$1.383	\$1.383		D	Apr-03	Feb-05	☺
							R	N/A	N/A	N/A
							U	Aug-05	Aug-06	☺
							C	Aug-05	Aug-06	☺
9	PR/SP	Route 50 (Lee-Jackson Memorial Hwy.) at Waples Mill Road: At-grade intersection improvements including the addition of lanes, vertical grade changes and pedestrian improvements	DPWES	\$4.010	\$4.010		D	Oct-02	Oct-04	☺
							R	Apr-04	Oct-04	☺
							U	Nov-04	Sep-05	☺
							C	Mar-05	Dec-06	☺
10	MA	Route 50 Pedestrian Bridge: Construct pedestrian bridge and tie-in to Transit Transfer Area	VDOT	\$5.883	\$5.883		D	Nov-02	Jul-04	☺
							R	Apr-05	May-07	☺
							U	Sep-06	Mar-07	☺
							C	Jun-07	Nov-08	🕒
10	HM	Rt. 123 (Chain Bridge Rd) between Gosnell and Westbriar - Install 2 bus pads with benches and replace existing substandard asphalt sidewalk with concrete	DPWES	\$0.061		\$0.061	D	Jan-05	Feb-06	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Mar-06	Jun-06	☺
11	MV/SP	Route 123 at Occoquan River Bridge: Construct 6 lane bridge and approaches over the Occoquan River	VDOT	\$40.516	\$40.516		D	Jan-94	Mar-00	☺
							R	Apr-00	Jun-03	☺
							U	N/A	N/A	N/A
							C	Jul-03	Jul-07 to Feb-08	🕒⚠
11	MV	Route 123 from the North Bridge Approach to 0.33 km North of Davis Drive: Widen to 6 lanes	VDOT	\$37.496	\$38.624		D	Jan-94	Mar-00	☺
							R	Apr-00	Nov-02	☺
							U	N/A	N/A	N/A
							C	Dec-02	Jun-06	☺
12	DR	Georgetown Pike at Riverbend Road & Nethercliffe Hall Road: Safety/traffic operations improvements; Lower vertical curve	VDOT	\$0.571	\$0.513		D	Aug-99	May-06	☺
							R	N/A	N/A	N/A
							U	May-06	Aug-06	☺
							C	Sep-06	May-07	☺

**September 2007 Status Report on the Board's Four-Year Transportation Program for  
FY 2005 Thru FY 2008**

<b>Status Key:</b> ☺=Complete; 🕒=On Schedule; 🕒=Behind Schedule; ⚠=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concern <b>Phase Key:</b> D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)										
Page Number	District	Project Description	Implementing Agency	Total Project Cost	Other Funds	Amt in BOS's 4-Yr Plan	Phase	Start Date	End Date	Status
12	DR	<b>Georgetown Pike Traffic Calming- Langley Fork Scenic Pulloff:</b> Install traffic calming measures between Rt 7 & Rt 123	VDOT	\$0.875	\$0.875		D	Jan-01	TBD	🕒
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	2007 to Jul-08	2008	🕒 ⚠
13	MV	<b>Mount Vernon Memorial Highway at Route 1:</b> Provide dual left turn lanes by constructing additional right turn lane and re-striping on Mt. Vernon Mem. Hwy.; Signal modifications	DPWES	\$0.352	\$0.352		D	Jul-03	Jul-04	☺
							R	Aug-04	Jun-05	☺
							U	N/A	N/A	N/A
							C	Jul-05	Jan-06	☺
13	MA	<b>Little River Turnpike:</b> Construct sidewalk on south side between Virginia Street and Chowan Avenue	DPWES	\$0.906		\$0.906	D	Oct-04	Aug-05	☺
							R	May-05	Dec-05	☺
							U	N/A	N/A	N/A
							C	Jan-06	Jul-06	☺
14	MA	<b>Rt. 236 at Beauregard Street:</b> Add second EB left turn lane to NB Beauregard Street	DPWES	\$2.000		\$1.000	D	Jan-05	Jul-07 to Dec-07	🕒 ⚠
							R	Jun-06	Nov-06	☺
							U	Dec-06	Oct-07	🕒
							C	Oct-07 to Feb-08	Sept-08 to Dec-08	🕒 ⚠
14	PR/DR	<b>Dulles Toll Road at I-495:</b> Widen ramps	VDOT	\$7.182	\$7.182		D	Dec-00	N/A	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	May-03	Dec-05	☺
15	HM	<b>Reston Parkway at South Lakes Drive:</b> Add dual left turn lane on SB Reston Parkway and right turn lane on EB South Lakes Drive	DPWES	\$0.405	\$0.405		D	Mar-05	Nov-05	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Oct-06	May-07	☺
15	HM	<b>Reston Parkway at Sunrise Valley Drive:</b> Install second left turn lane on NB Reston Parkway and extend dual left turn lanes on SB Reston Parkway	VDOT	\$0.590	\$0.501		D	May-03		☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Jun-05	May-06	☺
16	HM	<b>Baron Cameron Avenue at Reston Parkway:</b> Extend EB and WB left turn lanes on Baron Cameron Avenue; Install missing crosswalks, ramps and pedestrian signals	VDOT	\$0.306	\$0.320		D	Aug-04	Dec-05	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	May-06	Sep-06	☺
16	HM	<b>West Ox Road at Monroe Street:</b> Add left turn lane from EB West Ox Road to NB Monroe Street	DPWES	\$0.600	\$0.350		D	Apr-06	Apr-07	☺
							R	Nov-06	Aug-07	☺
							U	N/A	N/A	N/A
							C	Oct-07	Aug-08	
17	SU/HM	<b>West Ox Road from Ox Trail to Lawyers Road:</b> Widen to 4 lanes	VDOT	\$25.058	\$25.058		D	Feb-01	Jul-02	☺
							R	Aug-02	Apr-04	☺
							U	N/A	N/A	N/A
							C	May-04	Jul-06	☺
17	SU/PR	<b>West Ox Road from Penderbrook Drive to Ox Trail:</b> Widen to 4 lanes	VDOT	\$21.886	\$22.023		D	Feb-02	Apr-06	☺
							R	Sep-04	Apr-06	☺
							U	May-06	Mar-07	☺
							C	May-06	Aug-08	🕒
18	LE	<b>Telegraph Road at South Van Dorn Street:</b> Trail and pedestrian improvements including countdown heads and accessible ramps	DPWES	\$0.048	\$0.048		D	Jan-06	Jul-06	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Aug-06	Dec-06	☺

**September 2007 Status Report on the Board's Four-Year Transportation Program for  
FY 2005 Thru FY 2008**

<b>Status Key:</b> ☺=Complete; ⌚=On Schedule; ⌚=Behind Schedule; Δ=Change Since Previous Report; ⌚=Schedule Concern; \$=Funding Concern <b>Phase Key:</b> D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)										
Page Number	District	Project Description	Implementing Agency	Total Project Cost	Other Funds	Amt in BOS's 4-Yr Plan	Phase	Start Date	End Date	Status
18	LE	South Van Dorn Street at I-95/I-495 ramp: Construct dedicated SB receiving lane from the end of the I-95/495 off-ramp to Oakwood Road	DPWES	\$0.400	\$0.100	\$0.430	D	Jul-04	Aug-05	☺
							R	Mar-05	Jul-05	☺
							U	Aug-05	Nov-05	☺
							C	Sep-05	Jul-06	☺
19	LE	South Van Dorn Street Phase III: Construct 4 lanes from Kingstowne Boulevard to Telegraph Road	DPWES				D	Apr-87	Aug-99	☺
							R	Dec-96	N/A	☺
							U	N/A	N/A	☺
							C	Apr-03	Apr-05	☺
19	LE	Backlick Road at Franconia-Springfield Parkway: Extend NB Backlick Rd. left turn lane to WB Pkwy.	DPWES	\$0.109		\$0.109	D	May-04	Apr-05	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	May-05	Aug-05	☺
20	LE	Backlick Road North Park & Ride Lot: Construct 275 spaces with bus pullout, bike and pedestrian amenities on Backlick Road	VDOT	\$4.608	\$5.965		D	Feb-04	Jun-06	☺
							R	Oct-05	Oct-06	☺
							U	Dec-06	Dec-07	⌚
							C	Dec-06	Dec-07	⌚
20	MA	Braddock Road at Backlick Road: Remove channelization island for right-turn movement from EB Braddock Road to SB Backlick Road	VDOT	\$0.354	\$0.536		D	May-04	Jul-06	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Dec-06	Jun-07	☺
21	BR/SP	Braddock at GMU: Extend WB right turn lane from existing terminus to GMU entrance at Roanoke Lane	DPWES	\$0.725		\$0.725	D	Jul-04	Sep-05	☺
							R	May-05	Jun-05	☺
							U	May-05	Jul-05	☺
							C	Oct-05	Jul-06	☺
21	BR/MA	Braddock Road at Ravensworth Road: Construct acceleration lane on WB Braddock Road between Ravensworth Road and the I-495 ramp	VDOT	\$0.344	\$0.341		D	Oct-04	Jun-05	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Nov-05	Apr-06	☺
22	MA	Braddock Road at Route 236: Realign EB lanes through the intersection, provide pedestrian improvements, and modify signal	DPWES	\$1.440		\$1.440	D	Jan-05	Dec-06	☺
							R	Apr-06	Nov-06	☺
							U	Dec-06	Jul-07	☺
							C	Mar-07	Jan-08	⌚
22	LE	South Kings Highway at Harrison Lane Add EB left turn lane and WB right turn lane on South Kings Highway at the intersection with Harrison Lane	DPWES	\$3.000		\$3.000	D	Jan-05	Mar-07	☺
							R	Mar-07	Jan-08 to Mar-08	⌚ Δ
							U	Feb-08 to Apr-08	Jun-08 to Aug-08	⌚ Δ
							C	Mar-08 to May-08	Jun-09 to Aug-09	⌚ Δ
23	MV/SP	Hooes Road: Superevelate curve, improve drainage and relocate two utility poles to reduce vehicular accidents	VDOT	\$0.608	\$0.689		D	Feb-03	May-06	☺
							R	N/A	Aug-06	☺
							U	Oct-06	Jan-07	☺
							C	Sep-06	Apr-07	☺
23	SP	Rolling Road at Hillside Road/Forrester Boulevard: Lengthen left turn lanes on NB and SB Rolling Road	DPWES	\$0.300	\$0.300		D	Apr-05	Mar-06	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Apr-06	Oct-06	☺
24	SP	Sydenstricker Road at Hooes Road: Construct pedestrian improvements adjacent to Park-and-Ride lot	DPWES	\$0.070		\$0.070	D	May-04	Apr-05	☺
							R	Jan-05	Apr-05	☺
							U	N/A	N/A	N/A
							C	May-05	Aug-05	☺

**September 2007 Status Report on the Board's Four-Year Transportation Program for  
FY 2005 Thru FY 2008**

Status Key: ☺=Complete; ⌚=On Schedule; ⚡=Behind Schedule; Δ=Change Since Previous Report; ⚠=Schedule Concern; ⚡=Funding Concern										
Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)										
Page Number	District	Project Description	Implementing Agency	Total Project Cost	Other Funds	Amt in BOS's 4-Yr Plan	Phase	Start Date	End Date	Status
24	MV	Lorton Road from Armistead Road to Silverbrook Road: Widen to 6 lanes	VDOT	\$22.260	\$22.261		D	Jun-88	Oct-94	☺
							R			☺
							U			☺
							C	Jun-04	Aug-06	☺
25	SP	Old Keene Mill Road at Hillside Road: Extend EB left turn lane from EB Old Keene Mill Road to NB Hillside Road	DPWES	\$0.084		\$0.084	D	Oct-04	May-05	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Jun-05	Nov-05	☺
25	LE	Old Keene Mill Road at Spring Street: Construct barrier for pedestrian crossing control	VDOT	\$0.115	\$0.220		D	May-05	Jun-06	☺
							R	N/A	N/A	N/A
							U			
							C	Apr-07	Jul-07	☺
26	SP	Old Keene Mill Road Walkway - Construct walkway from Burke Woods Road to Four Oaks Lane	DPWES	\$0.057		\$0.057	D	Apr-05	N/A	N/A
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	N/A	N/A	N/A
26	SP/BR	Burke Lake Road from Lee Chapel Road/Burke Center Parkway to Fairfax County Parkway: Widen to 4 lanes with median including sidewalk/trail	VDOT	\$9.155	\$9.155		D	Feb-89	Oct-01	☺
							R	Nov-01	Jul-03	☺
							U	N/A	N/A	N/A
							C	Aug-03	Oct-05	☺
27	SP/SU	Clifton Road from Rt. 29 to Braddock Road: Widen to 4 lanes	DPWES	\$5.279	\$5.279		D	Jan-02	Nov-03	☺
							R	Nov-02	Jul-03	☺
							U			
							C	Mar-04	Apr-06	☺
27	SP/SU	Stringfellow Road from Rt. 50 to Fair Lakes Boulevard: Widen to 4 lanes	VDOT	\$34.139	\$17.000	\$16.000	D	Jul-04	Jun-07 to Oct-07	⚡ Δ
							R	Jul-07 to Jun-08	Jun-09	⚡ Δ
							U	Jun-08	Jun-11	
							C	Jul-11	Dec-13	
28	MA/PR	Gallows Road/Annandale Road/Hummer Road: Construct left turn lanes on all four approaches and modify traffic signal	DPWES	\$2.550	\$2.550		D	Jun-01	Dec-03	☺
							R	Jan-03	May-04	☺
							U	Jun-04	May-05	☺
							C	Aug-04	Dec-05	☺
28	PR	Gallows Road at Idylwood Road: Extend SB left turn lane on Gallows Road	DPWES	\$0.085	\$0.085		D	Oct-04	Mar-06	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Oct-06	Mar-07	☺
29	BR	Guinea Road at Falmead Road: Extend sidewalk south on Falmead Road to Guinea Road; Install missing trail segment on Guinea Road; Pedestrian and drainage improvements	DPWES	\$0.100	\$0.100		D	Jun-05	Oct-07	⌚
							R	Sep-05	N/A	N/A
							U	N/A	N/A	N/A
							C	Nov-07	Feb-08	
29	SU	Centreville Road from Metrotech Drive to McLearn Road: Widening to 4 lanes on 6-lane right-of-way	VDOT/PPTA	\$29.580	\$0.923	\$29.000	D	Sep-04	Feb-05	☺
							R	Dec-04	Dec-05	☺
							U	Jun-05	May-07	☺
							C	Jun-05	Oct-07	⌚
30	HM/SU	Centreville Road from West Ox Road to Frying Pan Road: Widen to 4 lanes on 6 lane right-of-way	VDOT	\$11.801	\$11.801		D	Feb-01	May-04	☺
							R	Apr-06	Jul-07	☺
							U	Jun-04	Mar-07	☺
							C	Dec-08	Jun-10	
30	HM/DR	Centreville Road Trail at Dulles Toll Road: Construct pedestrian walkway under Dulles Toll Road	DPWES	\$0.030	\$0.030		D	Sep-05	May-07	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Jul-07 to Sep-07	Oct-07 to Jan-08	⚡ Δ

**September 2007 Status Report on the Board's Four-Year Transportation Program for  
FY 2005 Thru FY 2008**

Status Key: ☺=Complete; ⌚=On Schedule; ⌚=Behind Schedule; Δ=Change Since Previous Report; ⚠=Schedule Concern; \$=Funding Concern										
Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)										
Page Number	District	Project Description	Implementing Agency	Total Project Cost	Other Funds	Amt in BOS's 4-Yr Plan	Phase	Start Date	End Date	Status
31	SU	Old Centreville Road Trail - Construct asphalt trail from Old Mill community to Park & Ride facility at Centreville United Methodist Church	DPWES	\$0.124		\$0.124	D	Apr-05	Apr-06	☺
							R	Nov-05	Jan-06	☺
							U	N/A	N/A	N/A
							C	Jun-06	Oct-06	☺
31	Herndon	South Elden Street Widening (Town of Herndon): Widen to 6 lanes from Worldgate Drive to Herndon Parkway	VDOT	\$9.775	\$9.609		D		Sep-99	☺
							R	Jan-01		☺
							U			☺
							C	Sep-05	Feb-07	☺
32	SU	Poplar Tree Road at Stringfellow Road: Add additional left turn lane on EB Poplar Tree Road at the Stringfellow Road intersection	DPWES	\$0.675	\$0.675		D	Apr-05	Jan-06	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Oct-06	Aug-07	☺
32	SU	Stone Road from Route 29 to Awbrey Patent Drive: Construct median from turn lanes from Lee Highway to Billingsgate Lane; Install signal at Billingsgate Lane; Widen Stone Road from Battery Lane to Awbrey Patent Drive	DPWES	\$2.085	\$2.085		D	Nov-02	Jan-07	☺
							R	May-05	May-06	☺
							U	N/A	N/A	N/A
							C	Apr-07	Mar-08	⌚
33	HM	Fox Mill Road at Reston Parkway: Add EB lane on Fox Mill Road and trail along Fox Mill Road and Reston Parkway to Fire Station	DPWES	\$1.105	\$1.105		D	Dec-04	Nov-05	☺
							R	Aug-05	Mar-06	☺
							U	N/A	N/A	N/A
							C	Jun-06	Jun-07	☺
33	PR	Hunter Mill Road Walkway: Construct walkway from Chain Bridge Road to Oakton Community Park	DPWES	\$0.325		\$0.325	D	Apr-05	Jan-08	⌚
							R	Apr-06	Nov-07	⌚
							U	TBD	TBD	
							C	Mar-08	Aug-08	
34	PR	Old Courthouse Road at Gallows Road: Extend EB right turn lane to Gallows Road	VDOT (State Forces)	\$0.408	\$0.478		D	Aug-04	Jun-06	☺
							R	Oct-05	Jun-06	☺
							U	N/A	N/A	N/A
							C	Jul-06	Aug-06	☺
34	PR/HM	Spring Hill Road from Rt. 7 to International Drive: Widen to 4 lanes	DPWES	\$10.700	\$10.700		D	Jul-02	Sep-03	☺
							R	Dec-03	Oct-05	☺
							U	Mar-06	Jun-07 to Oct-07	⌚ Δ
							C	Aug-07 to Dec-07	Nov-08 to Feb-09	⌚ Δ
35	DR	Balls Hill Road at Old Dominion Drive: Add right turn lane from SB Balls Hill Road to WB Old Dominion Drive	DPWES	\$0.190	\$0.190		D	Oct-04	Aug-05	☺
							R	N/A	N/A	N/A
							U	Mar-06	Jul-06	☺
							C	Oct-06	Mar-07	☺
35	DR	Westmoreland Street Walkway: Install sidewalk on west side of Westmoreland Street from Kirby Road to Lemon Road	DPWES	\$0.050		\$0.050	D	N/A	N/A	N/A
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	N/A	N/A	N/A
36	DR	Great Falls Street at Chain Bridge Road: Intersection improvements including restriping, reconfiguration of existing WB lanes, signal timing and phasing modifications	DPWES	\$0.130		\$0.130	D	Nov-04	Dec-05	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Mar-06	May-07	☺
36	BR	Olley Lane Sidewalk: Install sidewalk on west side from Braddock Road to Colbert Court	DPWES	\$0.143	\$0.143		D	Aug-05	Sep-06	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Nov-06	May-07	☺
37	MV	Huntington Avenue at Fenwick Drive: Pedestrian improvements including countdown heads and crosswalks	VDOT	\$0.222	\$0.222		D	Jan-05	Jun-07	☺
							R	Mar-07	Aug-07 to Nov-07	⌚ Δ
							U	N/A	N/A	N/A
							C	Aug-07 to Dec-07	Nov-07 to Feb-08	⌚ Δ

**September 2007 Status Report on the Board's Four-Year Transportation Program for  
FY 2005 Thru FY 2008**

Status Key: ☺=Complete; ⌚=On Schedule; ⚠=Behind Schedule; Δ=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concern										
Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)										
Page Number	District	Project Description	Implementing Agency	Total Project Cost	Other Funds	Amt in BOS's 4-Yr Plan	Phase	Start Date	End Date	Status
37	MA	Beauregard Street Median: Add a raised median from Route 236 to North Chambliss Street	DPWES	\$0.080	\$0.080		D	May-04	Jan-05	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Oct-06	Jan-07	☺
38	BR	Ravensworth Road: Construct sidewalk on west side between Kalorama Drive and Braddock Road	DPWES	\$0.152		\$0.152	D	Jul-04	May-05	☺
							R	Dec-04	Jun-05	☺
							U	N/A	N/A	N/A
							C	May-05	Aug-05	☺
38	DR	Dead Run Drive Sidewalk: Construct sidewalk on north side from Bright Avenue to Congress Lane	DPWES	\$0.143		\$0.143	D	Apr-05	Sep-06	☺
							R	Feb-06	Jul-06	☺
							U	N/A	N/A	N/A
							C	Oct-06	Apr-07	☺
39	DR	Chain Bridge Road: Extend SB Chain Bridge Road left turn lane onto EB Great Falls Street	DPWES	\$0.028		\$0.028	D	Nov-04	Jun-05	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Jul-05	Oct-05	☺
39	HM	Colts Neck Road from South Lakes Drive to Hunters Woods Shopping Center: Construct sidewalk on west side of Colts Neck Road	DPWES	\$0.100		\$0.100	D	Jul-05	Nov-07	⌚
							R	Mar-06	Sep-06	☺
							U	N/A	N/A	N/A
							C	Jan-08	May-08	
40	HM	North Shore Drive from Temporary Road to Sycamore Valley Drive: Construct 8-foot wide trail on west side of North Shore Drive	DPWES	\$0.063		\$0.063	D	Mar-05	Jan-06	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Jun-06	Jul-06	☺
40	HM	South Lakes Drive: Construct sidewalk between Colts Neck Rd. and Olde Craft Dr.	DPWES	\$0.148		\$0.148	D	Jan-05	Sep-05	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Dec-05	Jan-06	☺
41	SP/MV/LE	Fairfax County Parkway (EPG): Construct 6-lane divided facility from Rolling Road/Franconia-Springfield Parkway to Fullerton Road	VDOT	\$118.600	\$114.700		D	Mar-00	Feb-04	☺
							R	TBD	TBD	📅
							U	N/A	N/A	N/A
							C	TBD	TBD	📅
41	SP	Government Center Parkway at Monument Drive: Construct sidewalk on east side between Monument Dr. & Government Center north entrance, add pedestrian signals & crosswalks at Monument Drive, & construct walkway from Monument Dr. bus stop to Herry Building	DPWES	\$0.055		\$0.055	D	Feb-04	N/A	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Mar-04	Oct-04	☺
42	SP	Tall Timbers Drive: Complete construction of Tall Timbers Drive near the Fair Oaks Green, Stone Creek Crossing and The Village of North Lake communities	DPWES	\$1.450		\$1.450	D	N/A	Feb-07	☺
							R	Dec-05	Feb-07	☺
							U	N/A	N/A	N/A
							C	Jan-07	Mar-08	⌚
42	BR	Burke Center VRE Parking Expansion: Construct a 1292 space parking structure with 221 surface spaces on the existing 615 space site	DPWES	\$28.876		\$19.500	D	Sep-04	Apr-06	☺
							R	Feb-06	Mar-06	☺
							U	Mar-06	Jul-06	☺
							C	May-06	Jul-08 to Sep-08	⌚ Δ
43	All	CMAQ Bus Shelter Program: Construct bus stop enhancements throughout the County	DPWES				D	N/A	N/A	N/A
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	N/A	N/A	N/A

**September 2007 Status Report on the Board's Four-Year Transportation Program for  
FY 2005 Thru FY 2008**

Status Key: ☺=Complete; ⌚=On Schedule; ⚡=Behind Schedule; ⚠=Change Since Previous Report; ⚠=Schedule Concern; ⚡=Funding Concern										
Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)										
Page Number	District	Project Description	Implementing Agency	Total Project Cost	Other Funds	Amt in BOS's 4-Yr Plan	Phase	Start Date	End Date	Status
43	All	<b>Emission Reduction Program:</b> Conversion to Ultra-Low Sulfur diesel fuel	FCDOT					Fully implemented in the Fairfax Connector fleet in 2005		☺
44	MV	<b>Gambrell Road Park &amp; Ride Lot:</b> Construct 220 spaces with bus facilities	VDOT	\$2.706	\$3.785		D	Oct-99	Jun-01	☺
							R	May-02	Dec-03	☺
							U	N/A	N/A	N/A
							C	Jan-04	May-05	☺
44	MV	<b>Huntington Bus Garage Renovations:</b> upgrade mechanical and electrical systems, new bus wash, new security system, renovation of front office, and roof replacement	FCDOT	\$3.200	\$3.200			Improvements are complete		☺
45	MV	<b>Huntington Metro Parking Expansion:</b> Build approximately 1425 spaces, replacing 925 spaces lost as part of joint development, plus an additional 500 space expansion	WMATA	\$31.200	\$31.200		D	Mar-06	Feb-07 to Apr-07	⚡⚠
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Oct-06	Dec-07 to May-08	⚡⚠
45	All	<b>Metro Matters and Beyond Metro Matters Programs</b>	WMATA	\$110.000		\$110.000				⌚
46	HM	<b>Reston Town Center Transit Center:</b> Construct 8 bus stops, 2 layover slips, 4 bus shelters, an approximate 800 sq.ft. staff/service building and associated site improvements	DPWES	\$2.200	\$2.200		D	Aug-03	Aug-04	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Sep-04	Jun-06	☺
46	DR	<b>West Falls Church Station Bus Canopy:</b> Install canopy over both sides of bus bay areas	WMATA	\$1.560	\$1.560		D	Dec-04	TBD	⌚
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	TBD	TBD	
47	LE	<b>Springfield Commercial Revitalization:</b> Streetscape improvements and signage in Springfield CBD	DPWES	\$3.069	\$3.069		D	Apr-97	N/A	☺
							R	Dec-97	N/A	☺
							U	N/A	N/A	N/A
							C	Oct-04	Sep-05	☺
47	DR/PR	<b>Tyson's Priority Access Improvements (HJR-276)-Spring Hill Road Site:</b> Construct sidewalk on east side under the Dulles Toll Road	VDOT	\$0.105	\$0.105		D	Mar-04	Nov-05	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Apr-06	Oct-06	☺
Program Totals				\$3,416.28	\$3,177.15	\$214.835				

**I-66 I-66 @ Route 7 Complete**

Add a second left turn lane from EB I-66 off ramp to NB Route 7 and modify median and signal as required

**District(s):** PR, DR  
**FCDOT Staff:** CWS

Implementing Agency:	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
VDOT			Start	End	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>			May-04	Sep-05	☺
N/A			N/A	N/A	N/A
<b>Type of Funding:</b>			N/A	N/A	N/A
GCRP			Mar-06	Aug-06	☺
	<b>Total</b>	0.200	0.200		

**Activity Highlights:**

Construction is complete

**I-95 I-95, Woodrow Wilson Bridge Construction**

Design, right-of-way acquisition, environmental mitigation and construction of new drawbridge (bascule) span over the Potomac River including reconstruction of 7.5 miles of the Capital Beltway (I-95/495) and 4 interchanges, two in VA and two in MD

**District(s):** LE, MV  
**FCDOT Staff:** CWS

Implementing Agency:	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
VDOT, MDSHA, FHWA			Start	End	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>				Sep-96	☺
N/A					☺
<b>Type of Funding:</b>					☺
Interstate			01	Dec-11	👍
	<b>Total</b>	2444.0	2444.0		

**Activity Highlights:**

Project continues on time and on budget; Inner loop bridge completion on schedule for Mid-2008; Route 1 interchange to be completed by Mid-2009; The I-95/Telegraph Road Interchange (including south intersection grade-separations) was advertised on August 28, 2007 with construction to begin by March 2008; Anticipated completion by mid-2013, including the expanded scope of the southern interchanges of Telegraph Rd at Huntington Ave



**I-95 I-95/395/495 Springfield Interchange Modifications Phase VI/VII (Mixing Bowl) Complete**

Improvements to I-95/395/495 Interchange

District(s): LE, MA  
 FCDOT Staff: KLM

Implementing Agency:	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
VDOT			Start	End	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>					
N/A					
<b>Type of Funding:</b>					
Interstate					
	<b>Design</b>				☺
	<b>Land Acquisition</b>		Oct-95	May-03	☺
	<b>Utility Relocation</b>				☺
	<b>Construction</b>	137.731	Jun-03	Jul-07	☺
	<b>Total</b>	137.731			

**Activity Highlights:**

Construction is complete

**0001 Richmond Highway @ Engleside Post Office Complete**

Add NB left turn lane on Route 1 into Engleside P.O. (DPWES Project # 4YP002)

District(s): MV  
 FCDOT Staff: DSM

Implementing Agency:	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
DPWES			Start	End	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>					
0.693					
<b>Type of Funding:</b>					
County Bonds, Developer					
	<b>Design</b>		Aug-04	Aug-05	☺
	<b>Land Acquisition</b>		Jun-05	Nov-05	☺
	<b>Utility Relocation</b>		Oct-05	Mar-06	☺
	<b>Construction</b>		Sep-05	Nov-06	☺
	<b>Total</b>	0.773			

**Activity Highlights:**

Construction is complete

**0001 Richmond Highway from Lorton Road to Telegraph Road Complete**

Widen to 6 lanes from north of Telegraph Road to south of Lorton Road

**District(s):** MV  
**FCDOT Staff:** DSM

<b>Implementing Agency:</b>
VDOT
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>
N/A
<b>Type of Funding:</b>
Primary 6-Year

	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
			Start	End	
<b>Design</b>	2.296		Nov-94	Oct-98	☺
<b>Land Acquisition</b>	5.174		Jan-00	Jan-04	☺
<b>Utility Relocation</b>			N/A	N/A	N/A
<b>Construction</b>	17.428		Feb-04	Oct-05	☺
<b>Total</b>	24.800	24.823			

**Activity Highlights:**

Construction is complete

**0001 Richmond Highway Public Transportation Initiative Construction**

Rt. 1 corridor improvements from Fort Belvoir to the Huntington Metro Station, to support enhanced BRT bus service including pedestrian access improvements, bus shelters and sidewalks

**District(s):** MV, LE  
**FCDOT Staff:** SLC

<b>Implementing Agency:</b>
DPWES
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>
7.500
<b>Type of Funding:</b>
Federal, State, Local

	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
			Start	End	
<b>Design</b>			Jul-04	Nov-06	☺
<b>Land Acquisition</b>			Apr-06	Oct-06	☺
<b>Utility Relocation</b>			Jul-06	Dec-06	☺
<b>Construction</b>			Jul-06	<del>Oct-07</del> Apr-08	👉⚠
<b>Total</b>	55.000	27.976			

**Activity Highlights:**

Multi-phased project; Schedule dates shown for initial phase of 5 walkway projects, intersection improvements at Frye Rd and South Kings Hwy, and a REX bus stop shelter at Sacramento Dr; All 5 walkways and the REX shelter have been completed; The Frye Rd intersection requires a design exception that has delayed the construction phase; The two intersection projects will be bid together for construction; Follow-up phases include 2 miles sidewalk, 9 intersections and REX shelters; A public hearing was held on 9/25/2007 for Phase II improvements

**0007 Leesburg Pike @ Glen Carlyn Road Complete**

Extend EB left turn lane on Leesburg Pike

**District(s):** MA  
**FCDOT Staff:** DSM

Implementing Agency:	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
DPWES			Start	End	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>			Sep-04	Feb-05	☺
N/A			N/A	N/A	N/A
<b>Type of Funding:</b>			N/A	N/A	N/A
GCRP			Oct-06	Jan-07	☺
<b>Total</b>			0.090	0.090	

**Activity Highlights:**

Construction is complete

**0007 Leesburg Pike @ Magarity Road Design**

Add an additional through and right lane and convert the existing lane to a through only; Add missing sidewalk segment along the service road; Retaining wall maintenance

**District(s):** DR, PR  
**FCDOT Staff:** EAI

Implementing Agency:	Project Cost (\$ in Millions)	Project Funding	Schedule		Status		
VDOT			Start	End			
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	0.200		May-04	Feb-07	☺		
N/A			N/A	N/A	N/A		
<b>Type of Funding:</b>			N/A	N/A	N/A		
Primary 6-Year, VDOT Maintenance Funds			0.702		<del>Dec-07</del> Jul-08	<del>Jul-08</del> TBD	👉⚠️
<b>Total</b>			0.902	1.054			

**Activity Highlights:**

Structure and Bridge inspectors identified cracking of the retaining wall that will be exacerbated when traffic is moved closer to it; Repair of the wall is now included in the project scope; \$300K of maintenance funds were added to cover the additional costs

**0007 Leesburg Pike between Pimmit Drive & Idylwood Road Complete**

Widen to provide third EB through lane

**District(s):** DR, PR  
**FCDOT Staff:** JYR

Implementing Agency:	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
DPWES			Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)			Feb-01	Jun-04	☺
N/A			Jun-02	N/A	☺
Type of Funding:			N/A	N/A	N/A
General Funds, County Bonds			Aug-04	Nov-05	☺
	Design				
	Land Acquisition				
	Utility Relocation				
	Construction				
	Total	1.490	1.490		

**Activity Highlights:**

Construction is complete

**0028 Route 28 @ Innovation Avenue PPTA Construction**

Remove existing traffic signal and construct partial interchange

**District(s):** DR  
**FCDOT Staff:** KLM

Implementing Agency:	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
VDOT / PPTA			Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)			Jun-05	Apr-07	☺
N/A					
Type of Funding:					
Route 28 Tax District, GOF			Apr-07	Oct-07	☺
	Design	0.899			
	Land Acquisition	0.099			
	Utility Relocation	0.007			
	Construction	4.930			
	Total	5.174	5.935		

**Activity Highlights:**

Ribbon cutting scheduled for October 4, 2007 at 10 am for the NB Route 28 right-in, right-out ramps; Project open to traffic on or about October 5, 2007; Developer paid for design plans for full interchange; 60% plans submitted for VDOT reviews; No funding yet identified for construction

**0028 Route 28 @ McLearen Road PPTA Complete**

Construct Interchange

District(s): SU  
 FCDOT Staff: MGC

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
VDOT / PPTA	(\$ in Millions)				
Amount in Board's 4-Year Plan: (\$ in Millions)	Design	1.454			☺
N/A	Land Acquisition	1.376			☺
Type of Funding:	Utility Relocation				☺
Route 28 Tax District	Construction	9.148	Jun-05	Jun-06	☺
	<b>Total</b>	11.978			

**Activity Highlights:**

Construction is complete

**0028 Route 28 @ Westfields Boulevard PPTA Complete**

Construct Interchange

District(s): SU  
 FCDOT Staff: MGC

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
VDOT / PPTA	(\$ in Millions)				
Amount in Board's 4-Year Plan: (\$ in Millions)	Design	2.858			☺
N/A	Land Acquisition				☺
Type of Funding:	Utility Relocation	1.898			☺
Route 28 Tax District	Construction	17.903	Apr-04	Oct-05	☺
	<b>Total</b>	22.659			

**Activity Highlights:**

Construction is complete

**0029 Lee Highway @ Bull Run Post Office Road Complete**

Install right turn lane on SB and left turn lane on NB Rt. 29; Improve alignment and provide turn lanes on Bull Run Post Office Road

District(s): SU  
 FCDOT Staff: JYR

<b>Implementing Agency:</b>		<b>Project Cost</b>	<b>Project Funding</b>	<b>Schedule</b>		<b>Status</b>
DPWES		(\$ in Millions)		<b>Start</b>	<b>End</b>	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>		<b>Design</b>		Feb-02	Dec-03	☺
N/A		<b>Land Acquisition</b>		Jun-03	Feb-04	☺
<b>Type of Funding:</b>		<b>Utility Relocation</b>		N/A	N/A	N/A
General Funds, County Bonds		<b>Construction</b>		Aug-04	Sep-05	☺
		<b>Total</b>	1.433			

**Activity Highlights:**

Construction is complete.

**0029 Lee Highway Sidewalk Complete**

Install sidewalk on north side from AK Auto Service to Nutley Street

District(s): PR  
 FCDOT Staff: JYR

<b>Implementing Agency:</b>		<b>Project Cost</b>	<b>Project Funding</b>	<b>Schedule</b>		<b>Status</b>
DPWES		(\$ in Millions)		<b>Start</b>	<b>End</b>	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>		<b>Design</b>		Oct-05	Sep-06	☺
N/A		<b>Land Acquisition</b>		Aug-06	Mar-07	☺
<b>Type of Funding:</b>		<b>Utility Relocation</b>		N/A	N/A	N/A
TAC Spot		<b>Construction</b>		Apr-07	May-07	☺
		<b>Total</b>	0.053			

**Activity Highlights:**

Construction is complete

**0029 Lee Highway Trail under I-66 bridge Construction**

Construct 1800 linear feet of 8-foot wide asphalt trail including crossing under I-66 overpass.

District(s): SU  
 FCDOT Staff: JYR

<b>Implementing Agency:</b>		<b>Project Cost</b>	<b>Project Funding</b>	<b>Schedule</b>		<b>Status</b>
DPWES		(\$ in Millions)		<b>Start</b>	<b>End</b>	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>		<b>Design</b>		Aug-04	Nov-05	☺
0.105		<b>Land Acquisition</b>		N/A	N/A	N/A
<b>Type of Funding:</b>		<b>Utility Relocation</b>		Jun-07	Jun-07	☺
Federal, State, County		<b>Construction</b>		Jun-06	<del>Jul-07</del> Sep-07	☺Δ
		<b>Total</b>	0.895	0.895		

**Activity Highlights:**

Construction is 90% complete. Completion delayed due to conflicts with underground electrical service lines for streetlights

**0029 Route 29 @ Gallows Road Design**

Widen Rt. 29 to 6 lanes from I-495 to Merrilee Drive, and widen Gallows Road to 6 lanes from Gatehouse Road to Providence Forest Drive

District(s): PR  
 FCDOT Staff: EAI

<b>Implementing Agency:</b>		<b>Project Cost</b>	<b>Project Funding</b>	<b>Schedule</b>		<b>Status</b>
VDOT		(\$ in Millions)		<b>Start</b>	<b>End</b>	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>		<b>Design</b>	8.958	Feb-04	Dec-07	👍
23.000		<b>Land Acquisition</b>	62.362	Jan-07	<del>Jan-10</del> Sep-08	\$ Δ
<b>Type of Funding:</b>		<b>Utility Relocation</b>		May-08	Jun-11	\$
Federal, State, Primary 6-Year		<b>Construction</b>	30.899	<del>Oct-11</del> Dec-10	Jun-13	Δ
		<b>Total</b>	102.218	98.435		

**Activity Highlights:**

On Governor's list as accelerated project; In land acquisition

**0050 Route 50 @ Annandale Road Complete**

Intersection improvements - add a right turn lane from WB Route 50 onto Annandale Road and re-stripe the remaining lanes to include dual lefts onto SB Annandale Road

**District(s):** PR, MA  
**FCDOT Staff:** KLM

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
DPWES	(\$ in Millions)		Apr-03	Feb-05	☺
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b>		N/A	N/A	N/A
N/A	<b>Land Acquisition</b>		Aug-05	Aug-06	☺
<b>Type of Funding:</b>	<b>Utility Relocation</b>		Aug-05	Aug-06	☺
County Bonds	<b>Construction</b>				
	<b>Total</b>	1.383	1.383		

**Activity Highlights:**

Construction is complete

**0050 Route 50 @ Waples Mill Road Complete**

At-grade Intersection improvements including the addition of lanes, vertical grade changes, and pedestrian improvements

**District(s):** PR, SP  
**FCDOT Staff:** JYR

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
DPWES	(\$ in Millions)		Oct-02	Oct-04	☺
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b>		Apr-04	Oct-04	☺
N/A	<b>Land Acquisition</b>		Nov-04	Sep-05	☺
<b>Type of Funding:</b>	<b>Utility Relocation</b>		Mar-05	Dec-06	☺
Fairfax Center Fund	<b>Construction</b>				
	<b>Total</b>	4.010	4.010		

**Activity Highlights:**

Construction is complete



**0050 Route 50 Pedestrian Bridge Construction**

Pedestrian Bridge & Tie-in to Transit Transfer Area

District(s): MA  
 FCDOT Staff: EAI

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
VDOT	(\$ in Millions)		Nov-02	Jul-04	☺
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b>	1.122	Apr-05	May-07	☺
N/A	<b>Land Acquisition</b>	0.133	Sep-06	Mar-07	☺
<b>Type of Funding:</b>	<b>Utility Relocation</b>		Jun-07	Nov-08	👍
OPN Funds	<b>Construction</b>	4.628			
	<b>Total</b>	5.883			

**Activity Highlights:**

Bids were received by VDOT central office on August 22, 2007; A "pardon our dust" meeting will be scheduled for late October/early November; A ground breaking event will be held on October 22, 2007

**0123 Chain Bridge Road between Gosnell and Westbriar Complete**

Install 2 bus pads with benches and replace existing substandard asphalt sidewalk with concrete

District(s): HM  
 FCDOT Staff: EAI

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
DPWES	(\$ in Millions)		Jan-05	Feb-06	☺
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b>		N/A	N/A	N/A
0.061	<b>Land Acquisition</b>		N/A	N/A	N/A
<b>Type of Funding:</b>	<b>Utility Relocation</b>		Mar-06	Jun-06	☺
County Bonds	<b>Construction</b>				
	<b>Total</b>	0.061			

**Activity Highlights:**

Construction is complete

**0123 Route 123 @ Occoquan River Bridge** **Construction**

Construct 6 lane bridge and approaches over the Occoquan River

**District(s):** MV, SP  
**FCDOT Staff:** CWS

Implementing Agency:	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
VDOT			Start	End	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b> 1.976		Jan-94	Mar-00	☺
N/A	<b>Land Acquisition</b> 1.550		Apr-00	Jun-03	☺
<b>Type of Funding:</b>	<b>Utility Relocation</b>		N/A	N/A	N/A
RSTP, NVTD Bonds	<b>Construction</b> 36.990		Jul-03	<del>Jul-07</del> Feb-08	👉 ⚠
	<b>Total</b> 40.516		40.516		

**Activity Highlights:**

Construction is 90% complete; Contractor taken off bidding list and liquidated damages assessed as a result of schedule delays

**0123 Route 123 from the N Bridge Approach to 0.33 km N of Davis Drive** **Complete**

Widen to 6 lanes

**District(s):** MV  
**FCDOT Staff:** CWS

Implementing Agency:	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
VDOT			Start	End	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b> 1.280		Jan-94	Mar-00	☺
N/A	<b>Land Acquisition</b> 11.523		Apr-00	Nov-02	☺
<b>Type of Funding:</b>	<b>Utility Relocation</b>		N/A	N/A	N/A
RSTP, NVTD Bonds	<b>Construction</b> 24.693		Dec-02	Jun-06	☺
	<b>Total</b> 37.496		38.624		

**Activity Highlights:**

Construction is complete

**0193 Georgetown Pike @ Riverbend Road & Nethercliffe Hall Road Complete**

Safety/traffic operations improvement; Lower vertical curve at intersection

**District(s):** DR  
**FCDOT Staff:** EAI

<b>Implementing Agency:</b>		<b>Project Cost</b>	<b>Project Funding</b>	<b>Schedule</b>		<b>Status</b>	
VDOT		(\$ in Millions)		<b>Start</b>	<b>End</b>		
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>		<b>Design</b>	0.196		Aug-99	May-06	☺
N/A		<b>Land Acquisition</b>	0.099		N/A	N/A	N/A
<b>Type of Funding:</b>		<b>Utility Relocation</b>			May-06	Aug-06	☺
HES		<b>Construction</b>	0.276		Sep-06	May-07	☺
		<b>Total</b>	0.571	0.513			

**Activity Highlights:**

Construction is complete

**0193 Georgetown Pike Traffic Calming - Langley Fork Scenic Pulloff Design**

Install traffic calming measures between Route 7 (Leesburg Pike) and Route 123 (Dolley Madison Blvd.)

**District(s):** DR  
**FCDOT Staff:** EAI

<b>Implementing Agency:</b>		<b>Project Cost</b>	<b>Project Funding</b>	<b>Schedule</b>		<b>Status</b>	
VDOT		(\$ in Millions)		<b>Start</b>	<b>End</b>		
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>		<b>Design</b>	0.225		Jan-01		
N/A		<b>Land Acquisition</b>	N/A		N/A	N/A	
<b>Type of Funding:</b>		<b>Utility Relocation</b>			N/A	N/A	
Enhancement, Primary, County		<b>Construction</b>	0.650		Jul-08	2008	👉⚠️
		<b>Total</b>	0.875	0.875			

**Activity Highlights:**

Several design issues are being addressed in order to minimize utility conflicts, loss of vegetation, pedestrian safety concerns as well as constructibility under traffic; Construction anticipated for Summer 2008

**0235 Mount Vernon Memorial Highway @ Route 1 Complete**

Provide dual left turn lane by constructing additional right turn lane and re-striping Mount Vernon Memorial Highway @ Rt. 1; Signal modifications

**District(s):** MV  
**FCDOT Staff:** DSM

<b>Implementing Agency:</b>		<b>Project Cost</b>	<b>Project Funding</b>	<b>Schedule</b>		<b>Status</b>
DPWES		(\$ in Millions)		<b>Start</b>	<b>End</b>	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>		<b>Design</b>		Jul-03	Jul-04	☺
N/A		<b>Land Acquisition</b>		Aug-04	Jun-05	☺
<b>Type of Funding:</b>		<b>Utility Relocation</b>		N/A	N/A	N/A
County Bonds		<b>Construction</b>		Jul-05	Jan-06	☺
		<b>Total</b>	0.352	0.352		

**Activity Highlights:**

Construction is complete

**0236 Little River Turnpike Complete**

Add sidewalk on south side of Little River Turnpike from Virginia Street to Chowan Avenue

**District(s):** MA  
**FCDOT Staff:** EAI

<b>Implementing Agency:</b>		<b>Project Cost</b>	<b>Project Funding</b>	<b>Schedule</b>		<b>Status</b>
DPWES		(\$ in Millions)		<b>Start</b>	<b>End</b>	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>		<b>Design</b>		Oct-04	Aug-05	☺
1.005		<b>Land Acquisition</b>		May-05	Dec-05	☺
<b>Type of Funding:</b>		<b>Utility Relocation</b>		N/A	N/A	N/A
County Bonds		<b>Construction</b>		Jan-06	Jul-06	☺
		<b>Total</b>	0.906	0.906		

**Activity Highlights:**

Construction is complete

**0236 Route 236 @ Beauregard Street** **Design**

Add second left turn lane from EB Rt. 236 to NB Beauregard Street (DPWES Project # 4YP013)

**District(s):** MA  
**FCDOT Staff:** JYR

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
DPWES	(\$ in Millions)		Jan-05	Jul-07 Dec-07	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b>		Jun-06	Nov-06	
1.000	<b>Land Acquisition</b>		Dec-06	Oct-07	
<b>Type of Funding:</b>	<b>Utility Relocation</b>		Oct-07 Feb-08	Sept-08 Dec-08	
County Bonds	<b>Construction</b>				
	<b>Total</b>	2.000			

**Activity Highlights:**

Extensive coordination with VDOT safety improvement project at the same location and significant utility relocation efforts have been required; Utility relocations are complete; Schedule delayed due to additional pre-final design submission to address outstanding comments and coordination with VDOT on adjacent project; Further construction schedule delays are possible due to phasing with VDOT project.

**0267 Dulles Toll Road @ I-495** **Complete**

Includes widening two ramps from 1-lane to 2-lanes: the SB I-495 to WB DTR, and EB DTR to NB I-495

**District(s):** PR, DR  
**FCDOT Staff:** DSM

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
VDOT	(\$ in Millions)		Dec-00	N/A	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b>	0.486	N/A	N/A	N/A
N/A	<b>Land Acquisition</b>	0.000	N/A	N/A	N/A
<b>Type of Funding:</b>	<b>Utility Relocation</b>		May-03	Dec-05	
Interstate	<b>Construction</b>	6.696			
	<b>Total</b>	7.182			

**Activity Highlights:**

Construction is complete

**0602 Reston Parkway @ South Lakes Drive Complete**

Add dual left turn lane on SB Reston Parkway and right turn lane on EB South Lakes Drive

**District(s):** HM  
**FCDOT Staff:** JYR

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
DPWES	(\$ in Millions)		Mar-05	Nov-05	☺
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b>		N/A	N/A	N/A
N/A	<b>Land Acquisition</b>		N/A	N/A	N/A
<b>Type of Funding:</b>	<b>Utility Relocation</b>		Oct-06	May-07	☺
GCRP	<b>Construction</b>				
	<b>Total</b>	0.405	0.405		

**Activity Highlights:**

Construction is complete

**0602 Reston Parkway @ Sunrise Valley Drive Complete**

Install second left turn lane on NB Reston Parkway and extend dual left turn lanes on SB Reston Parkway

**District(s):** HM  
**FCDOT Staff:** EAI

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
VDOT	(\$ in Millions)		May-03		☺
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b>	0.196	N/A	N/A	N/A
N/A	<b>Land Acquisition</b>	N/A	N/A	N/A	N/A
<b>Type of Funding:</b>	<b>Utility Relocation</b>		Jun-05	May-06	☺
OPN Funds, Secondary 6-Year	<b>Construction</b>	0.394			
	<b>Total</b>	0.590	0.501		

**Activity Highlights:**

Construction is complete

**0606 Baron Cameron Avenue @ Reston Parkway Complete**

Extend EB & WB left turn lanes on Baron Cameron Avenue; Install crosswalks, ramp and pedestrian signals

**District(s):** HM  
**FCDOT Staff:** EAI

<b>Implementing Agency:</b>		<b>Project Cost</b>	<b>Project Funding</b>	<b>Schedule</b>		<b>Status</b>
VDOT		(\$ in Millions)		<b>Start</b>	<b>End</b>	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>		<b>Design</b>		Aug-04	Dec-05	☺
N/A		<b>Land Acquisition</b>		N/A	N/A	N/A
<b>Type of Funding:</b>		<b>Utility Relocation</b>		N/A	N/A	N/A
HES, Secondary 6-Year		<b>Construction</b>		May-06	Sep-06	☺
		<b>Total</b>	0.306	0.320		

**Activity Highlights:**

Construction is complete

**0608 West Ox Road @ Monroe Street Design**

Add left turn lane from EB West Ox Road to NB Monroe Street

**District(s):** HM  
**FCDOT Staff:** MEJ

<b>Implementing Agency:</b>		<b>Project Cost</b>	<b>Project Funding</b>	<b>Schedule</b>		<b>Status</b>
DPWES		(\$ in Millions)		<b>Start</b>	<b>End</b>	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>		<b>Design</b>		Apr-06	Apr-07	☺
N/A		<b>Land Acquisition</b>		Nov-06	Aug-07	☺
<b>Type of Funding:</b>		<b>Utility Relocation</b>		N/A	N/A	N/A
County Bonds		<b>Construction</b>		Oct-07	Aug-08	
		<b>Total</b>	0.600	0.350		

**Activity Highlights:**

Final plans have been signed; VDOT permit received April 25, 2007

**0608 West Ox Road from Ox Trail to Lawyers Road Complete**

Widen to 4 lanes

District(s): SU, HM  
 FCDOT Staff: JYR

Implementing Agency:	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
VDOT			Start	End	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b> 0.577		Feb-01	Jul-02	☺
N/A	<b>Land Acquisition</b> 7.656		Aug-02	Apr-04	☺
<b>Type of Funding:</b>	<b>Utility Relocation</b>		N/A	N/A	N/A
Secondary 6-Year, RSTP	<b>Construction</b> 16.825		May-04	Jul-06	☺
	<b>Total</b> 25.058	25.058			

**Activity Highlights:**

Construction is complete

**0608 West Ox Road from Penderbrook Drive to Ox Trail Construction**

Widen to 4 lanes

District(s): SU, PR  
 FCDOT Staff: JYR

Implementing Agency:	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
VDOT			Start	End	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b> 3.181		Feb-02	Apr-06	☺
N/A	<b>Land Acquisition</b> 6.970		Sep-04	Apr-06	☺
<b>Type of Funding:</b>	<b>Utility Relocation</b>		May-06	Mar-07	☺
Secondary 6-Year	<b>Construction</b> 11.735		May-06	Aug-08	👍
	<b>Total</b> 21.886	22.023			

**Activity Highlights:**

Advanced waterline relocation project complete; Contractor working on NB side of West Ox Road drainage and storm water management; Construction 40% complete



**0611 Telegraph Road @ South Van Dorn Street Complete**

Trail and pedestrian improvements including countdown heads and accessible ramps

**District(s):** LE  
**FCDOT Staff:** KLM

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
DPWES	(\$ in Millions)		Jan-06	Jul-06	☺
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b>		N/A	N/A	N/A
N/A	<b>Land Acquisition</b>		N/A	N/A	N/A
<b>Type of Funding:</b>	<b>Utility Relocation</b>		Aug-06	Dec-06	☺
County	<b>Construction</b>				
	<b>Total</b>	0.048	0.048		

**Activity Highlights:**

Construction is complete

**0613 South Van Dorn Street at I-95/495 Ramp Complete**

Construct dedicated SB receiving lane on South Van Dorn Street from the end of the I-95/495 off-ramp to Oakwood Road (DPWES Project # 4YP001)

**District(s):** LE  
**FCDOT Staff:** DSM

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
DPWES	(\$ in Millions)		Jul-04	Aug-05	☺
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b>		Mar-05	Jul-05	☺
0.430	<b>Land Acquisition</b>		Aug-05	Nov-05	☺
<b>Type of Funding:</b>	<b>Utility Relocation</b>		Sep-05	Jul-06	☺
County Bonds, Developer	<b>Construction</b>				
	<b>Total</b>	0.400	0.400		

**Activity Highlights:**

Construction is complete

**0613 South Van Dorn Street Phase III Complete**

Construct 4 lanes from Kingstowne Blvd to Telegraph Road

**District(s):** LE  
**FCDOT Staff:** KLM

<b>Implementing Agency:</b>		<b>Project Cost</b>	<b>Project Funding</b>	<b>Schedule</b>		<b>Status</b>
DPWES		(\$ in Millions)		<b>Start</b>	<b>End</b>	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>		<b>Design</b>		Apr-87	Aug-99	☺
N/A		<b>Land Acquisition</b>		Dec-96	N/A	☺
<b>Type of Funding:</b>		<b>Utility Relocation</b>		N/A	N/A	☺
Developer		<b>Construction</b>		Apr-03	Apr-05	☺
		<b>Total</b>				

**Activity Highlights:**

Construction is complete

**0617 Backlick Road @ Franconia-Springfield Parkway Complete**

Extend NB left turn lane on Backlick Road onto WB Franconia-Springfield Parkway (DPWES Project # 4YP007)

**District(s):** LE  
**FCDOT Staff:** KLM

<b>Implementing Agency:</b>		<b>Project Cost</b>	<b>Project Funding</b>	<b>Schedule</b>		<b>Status</b>
DPWES		(\$ in Millions)		<b>Start</b>	<b>End</b>	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>		<b>Design</b>		May-04	Apr-05	☺
0.109		<b>Land Acquisition</b>		N/A	N/A	N/A
<b>Type of Funding:</b>		<b>Utility Relocation</b>		N/A	N/A	N/A
County Bonds		<b>Construction</b>		May-05	Aug-05	☺
		<b>Total</b>	0.109	0.109		

**Activity Highlights:**

Construction is complete

**0617 Backlick Road North Park & Ride Lot** **Construction**

Construct 275 spaces with bus pullout on Backlick Road, bike and pedestrian amenities

**District(s):** LE  
**FCDOT Staff:** KLM

<b>Implementing Agency:</b>		<b>Project Cost</b>	<b>Project Funding</b>	<b>Schedule</b>		<b>Status</b>	
VDOT		(\$ in Millions)		<b>Start</b>	<b>End</b>		
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>		<b>Design</b>	0.662		Feb-04	Jun-06	☺
N/A		<b>Land Acquisition</b>	1.501		Oct-05	Oct-06	☺
<b>Type of Funding:</b>		<b>Utility Relocation</b>			Dec-06	Dec-07	👍
CMAQ		<b>Construction</b>	2.445		Dec-06	Dec-07	👍
		<b>Total</b>	4.608	5.965			

**Activity Highlights:**

Construction is in progress; Base pavement completed; Awaiting delivery of fencing and lighting materials

**0620 Braddock Road @ Backlick Road** **Complete**

Remove channelization island for right-turn movement from EB Braddock to SB Backlick

**District(s):** MA  
**FCDOT Staff:** EAI

<b>Implementing Agency:</b>		<b>Project Cost</b>	<b>Project Funding</b>	<b>Schedule</b>		<b>Status</b>	
VDOT		(\$ in Millions)		<b>Start</b>	<b>End</b>		
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>		<b>Design</b>	0.119		May-04	Jul-06	☺
N/A		<b>Land Acquisition</b>			N/A	N/A	N/A
<b>Type of Funding:</b>		<b>Utility Relocation</b>			N/A	N/A	N/A
HES, Secondary 6-Year		<b>Construction</b>	0.235		Dec-06	Jun-07	☺
		<b>Total</b>	0.354	0.536			

**Activity Highlights:**

Construction is complete

**0620 Braddock Road @ GMU Complete**

Extend westbound right turn lane from existing terminus on Braddock Road to GMU entrance at Roanoke Lane; Add a sidewalk from Roanoke Lane to Ox Road (DPWES Project # 4YP004)

**District(s):** BR, SP  
**FCDOT Staff:** EAI

<b>Implementing Agency:</b>		<b>Project Cost</b>	<b>Project Funding</b>	<b>Schedule</b>		<b>Status</b>
DPWES		(\$ in Millions)		<b>Start</b>	<b>End</b>	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>		<b>Design</b>		Jul-04	Sep-05	☺
0.725		<b>Land Acquisition</b>		May-05	Jun-05	☺
<b>Type of Funding:</b>		<b>Utility Relocation</b>		May-05	Jul-05	☺
County Bonds		<b>Construction</b>		Oct-05	Jul-06	☺
		<b>Total</b>	0.725	0.725		

**Activity Highlights:**

Construction is complete

**0620 Braddock Road @ Ravensworth Road Complete**

Construct an acceleration lane on WB Braddock Road between Ravensworth Road and the I-495 ramp

**District(s):** BR, MA  
**FCDOT Staff:** EAI

<b>Implementing Agency:</b>		<b>Project Cost</b>	<b>Project Funding</b>	<b>Schedule</b>		<b>Status</b>
VDOT		(\$ in Millions)		<b>Start</b>	<b>End</b>	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>		<b>Design</b>	0.100	Oct-04	Jun-05	☺
N/A		<b>Land Acquisition</b>	0.000	N/A	N/A	N/A
<b>Type of Funding:</b>		<b>Utility Relocation</b>		N/A	N/A	N/A
HES		<b>Construction</b>	0.244	Nov-05	Apr-06	☺
		<b>Total</b>	0.344	0.341		

**Activity Highlights:**

Construction is complete

**0620 Braddock Road @ Route 236** **Construction**

Realign EB lanes of Braddock Road through intersection, provide pedestrian improvements, and modify signal (DPWES Project # 4YP014)

**District(s):** MA  
**FCDOT Staff:** KLM

<b>Implementing Agency:</b>		<b>Project Cost</b>	<b>Project Funding</b>	<b>Schedule</b>		<b>Status</b>
DPWES		(\$ in Millions)		<b>Start</b>	<b>End</b>	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>		<b>Design</b>		Jan-05	Dec-06	☺
1.440		<b>Land Acquisition</b>		Apr-06	Nov-06	☺
<b>Type of Funding:</b>		<b>Utility Relocation</b>		Dec-06	Jul-07	☺
County Bonds		<b>Construction</b>		Mar-07	Jan-08	👍
		<b>Total</b>	1.440	1.440		

**Activity Highlights:**

Project is being coordinated with VDOT HES projects on Route 236 at this intersection; Construction Notice to Proceed issued June 25, 2007; Traffic signal shop drawings have been revised and resubmitted to VDOT for approval

**0633 South Kings Highway @ Harrison Lane** **ROW**

Add EB left turn lane and WB right turn lane on South Kings Highway at the intersection with Harrison Lane (DPWES Project # 4YP012)

**District(s):** LE  
**FCDOT Staff:** TB

<b>Implementing Agency:</b>		<b>Project Cost</b>	<b>Project Funding</b>	<b>Schedule</b>		<b>Status</b>
DPWES		(\$ in Millions)		<b>Start</b>	<b>End</b>	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>		<b>Design</b>		Jan-05	Mar-07	☺
3.000		<b>Land Acquisition</b>		Mar-07	<del>Jan-08</del> Mar-08	👍 ⚠️
<b>Type of Funding:</b>		<b>Utility Relocation</b>		<del>Feb-08</del> Apr-08	<del>Jun-08</del> Aug-08	👍 ⚠️
County Bonds		<b>Construction</b>		<del>Mar-08</del> May-08	<del>Jun-09</del> Aug-09	👍 ⚠️
		<b>Total</b>	3.000	3.000		

**Activity Highlights:**

Schedule delay to revisions required for utility relocations and easement request; Community walk-through held September 20, 2007

**0636 Hooes Road Complete**

Superelevate curve, improve drainage and relocate two utility poles to reduce vehicular accidents

**District(s):** MV, SP  
**FCDOT Staff:** EAI

<b>Implementing Agency:</b>
VDOT
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>
N/A
<b>Type of Funding:</b>
HES, Secondary 6-Year

	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
			Start	End	
<b>Design</b>	0.294		Feb-03	May-06	☺
<b>Land Acquisition</b>	0.069		N/A	Aug-06	☺
<b>Utility Relocation</b>			Oct-06	Jan-07	☺
<b>Construction</b>	0.245		Sep-06	Apr-07	☺
<b>Total</b>	0.608	0.689			

**Activity Highlights:**

Construction is complete

**0638 Rolling Road @ Hillside Road/Forrester Ave Complete**

Lengthen left turn lanes on NB and SB Rolling Road onto Hillside Road and Forrester Avenue

**District(s):** SP  
**FCDOT Staff:** KLM

<b>Implementing Agency:</b>
DPWES
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>
N/A
<b>Type of Funding:</b>
TAC Spot

	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
			Start	End	
<b>Design</b>			Apr-05	Mar-06	☺
<b>Land Acquisition</b>			N/A	N/A	N/A
<b>Utility Relocation</b>			N/A	N/A	N/A
<b>Construction</b>			Apr-06	Oct-06	☺
<b>Total</b>	0.300	0.300			

**Activity Highlights:**

Construction is complete

**0640 Sydenstricker Road @ Hooes Road Complete**

Pedestrian improvements adjacent to park-and-ride lot

**District(s):** SP  
**FCDOT Staff:** KLM

Implementing Agency:	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
DPWES			Start	End	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>			May-04	Apr-05	☺
0.070			Jan-05	Apr-05	☺
<b>Type of Funding:</b>			N/A	N/A	N/A
County Bonds			May-05	Aug-05	☺
			<b>Total</b>	0.070	0.070

**Activity Highlights:**

Construction is complete

**0642 Lorton Road from Armistead Road to Silverbrook Road Complete**

Widen to 6 lanes

**District(s):** MV  
**FCDOT Staff:** DSM

Implementing Agency:	Project Cost (\$ in Millions)	Project Funding	Schedule		Status	
VDOT			Start	End		
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	1.925	0.985	Jun-88	Oct-94	☺	
N/A					☺	
<b>Type of Funding:</b>					☺	
Secondary 6-Year, RSTP			19.350	Jun-04	Aug-06	☺
			<b>Total</b>	22.260	22.261	

**Activity Highlights:**

Construction is complete

**0644 Old Keene Mill Road @ Hillside Road Complete**

Extend EB left turn lane on Old Keene Mill Road

**District(s):** SP  
**FCDOT Staff:** KLM

Implementing Agency:	Project Cost (\$ in Millions)	Project Funding	Schedule		Status	
DPWES			Start	End		
Amount in Board's 4-Year Plan: (\$ in Millions)			Oct-04	May-05	☺	
0.084			N/A	N/A	N/A	
Type of Funding:			Utility Relocation	N/A	N/A	N/A
County Bonds			Construction	Jun-05	Nov-05	☺
			<b>Total</b>	0.084	0.084	

**Activity Highlights:**

Construction is complete

**0644 Old Keene Mill Road @ Spring Street Complete**

Construct 50" barrier for pedestrian crossing control, including re-striping lanes

**District(s):** LE  
**FCDOT Staff:** KLM

Implementing Agency:	Project Cost (\$ in Millions)	Project Funding	Schedule		Status	
VDOT			Start	End		
Amount in Board's 4-Year Plan: (\$ in Millions)	0.024		May-05	Jun-06	☺	
N/A			N/A	N/A	N/A	
Type of Funding:			Utility Relocation			
Secondary 6-Year			Construction	Apr-07	Jul-07	☺
			<b>Total</b>	0.115	0.220	

**Activity Highlights:**

Construction is complete



**0644 Old Keene Mill Road Walkway Terminated**

Construct walkway from Burke Woods Road to Four Oaks Lane

**District(s):** SP  
**FCDOT Staff:** EAI

<b>Implementing Agency:</b>		<b>Project Cost</b>	<b>Project Funding</b>	<b>Schedule</b>		<b>Status</b>
DPWES		(\$ in Millions)		<b>Start</b>	<b>End</b>	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>		<b>Design</b>		Apr-05	N/A	N/A
0.057		<b>Land Acquisition</b>		N/A	N/A	N/A
<b>Type of Funding:</b>		<b>Utility Relocation</b>		N/A	N/A	N/A
County Bonds		<b>Construction</b>		N/A	N/A	N/A
		<b>Total</b>	0.057	0.057		

**Activity Highlights:**

Supervisor McConnell's staff was briefed on the project on February 16, 2006; The Supervisor requested that work be halted due to concerns that future roadway widening will remove these improvements; Project terminated

**0645 Burke Lake Road from Lee Chapel Rd/Burke Centre Pkwy to Fairfax County Pkwy Complete**

Widen to 4 lanes

**District(s):** SP, BR  
**FCDOT Staff:** JYR

<b>Implementing Agency:</b>		<b>Project Cost</b>	<b>Project Funding</b>	<b>Schedule</b>		<b>Status</b>
VDOT		(\$ in Millions)		<b>Start</b>	<b>End</b>	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>		<b>Design</b>	0.985	Feb-89	Oct-01	☺
N/A		<b>Land Acquisition</b>	1.670	Nov-01	Jul-03	☺
<b>Type of Funding:</b>		<b>Utility Relocation</b>		N/A	N/A	N/A
State Funds, County Trail Funds		<b>Construction</b>	5.500	Aug-03	Oct-05	☺
		<b>Total</b>	9.155	9.155		

**Activity Highlights:**

Construction is complete

**0645 Clifton Road from Rt. 29 to Braddock Road Complete**

Widen to 4 lanes

District(s): SP, SU  
 FCDOT Staff: JYR

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
DPWES	(\$ in Millions)		Jan-02	Nov-03	☺
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b>		Nov-02	Jul-03	☺
N/A	<b>Land Acquisition</b>				
<b>Type of Funding:</b>	<b>Utility Relocation</b>		Mar-04	Apr-06	☺
Centreville Area Funds	<b>Construction</b>				
	<b>Total</b>	5.279			

**Activity Highlights:**

Construction is complete

**0645 Stringfellow Road from Rt. 50 to Fair Lakes Boulevard Design**

Widen to 4 lanes

District(s): SU, SP  
 FCDOT Staff: JYR

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
VDOT	(\$ in Millions)		Jul-04	Jun-07 Oct-07	👉 Δ
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b>	3.000	<del>Jul-07</del>	Jun-09	👉 Δ
16.000	<b>Land Acquisition</b>	12.080	Jun-08	Jun-11	
<b>Type of Funding:</b>	<b>Utility Relocation</b>		Jul-09	Dec-13	
County Bonds, Revenue Sharing	<b>Construction</b>	19.059	Jul-11		
	<b>Total</b>	34.139			

**Activity Highlights:**

VDOT Public hearing was held on June 12, 2007; Early utility protection coordinated for Fall 2007; BOS will consider endorsement of design on October 15, 2007; Additional project funding is proposed via November 2007 Bond Referendum

**0650 Gallows Road @ Hummer Road & Annandale Road Complete**

Intersection improvements - Construct left turn lanes on all four approaches and modify traffic signal

**District(s):** PR, MA  
**FCDOT Staff:** JYR

<b>Implementing Agency:</b>		<b>Project Cost</b>	<b>Project Funding</b>	<b>Schedule</b>		<b>Status</b>
DPWES		(\$ in Millions)		<b>Start</b>	<b>End</b>	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>		<b>Design</b>		Jun-01	Dec-03	☺
N/A		<b>Land Acquisition</b>		Jan-03	May-04	☺
<b>Type of Funding:</b>		<b>Utility Relocation</b>		Jun-04	May-05	☺
County Bonds, General Funds		<b>Construction</b>		Aug-04	Dec-05	☺
		<b>Total</b>	2.550	2.550		

**Activity Highlights:**

Construction is complete

**0650 Gallows Road @ Idylwood Road Complete**

Extend southbound left turn lane on Gallows Road

**District(s):** PR  
**FCDOT Staff:** EAI

<b>Implementing Agency:</b>		<b>Project Cost</b>	<b>Project Funding</b>	<b>Schedule</b>		<b>Status</b>
DPWES		(\$ in Millions)		<b>Start</b>	<b>End</b>	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>		<b>Design</b>		Oct-04	Mar-06	☺
N/A		<b>Land Acquisition</b>		N/A	N/A	N/A
<b>Type of Funding:</b>		<b>Utility Relocation</b>		N/A	N/A	N/A
GCRP		<b>Construction</b>		Oct-06	Mar-07	☺
		<b>Total</b>	0.085	0.085		

**Activity Highlights:**

Construction is complete

**0651 Guinea Road @ Falmead Road** **Design**

Extend sidewalk south on Falmead Rd to Guinea Rd; Install missing trail segment on Guinea Rd; Pedestrian and drainage improvements

**District(s):** BR  
**FCDOT Staff:** EAI

<b>Implementing Agency:</b>		<b>Project Cost</b>	<b>Project Funding</b>	<b>Schedule</b>		<b>Status</b>
DPWES		(\$ in Millions)		<b>Start</b>	<b>End</b>	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>		<b>Design</b>		Jun-05	Oct-07	👍
N/A		<b>Land Acquisition</b>		Sep-05	N/A	N/A
<b>Type of Funding:</b>		<b>Utility Relocation</b>		N/A	N/A	N/A
TAC Spot		<b>Construction</b>		Nov-07	Feb-08	
		<b>Total</b>	0.100	0.100		

**Activity Highlights:**

A re-design to shift the trail location was submitted to VDOT as a design exception; VDOT has requested additional information to process the request

**0657 Centreville Road from Metrotech Drive to McLearen Road** **Complete**

Widen to 4 lanes on 6-lane right of way

**District(s):** SU  
**FCDOT Staff:** JYR

<b>Implementing Agency:</b>		<b>Project Cost</b>	<b>Project Funding</b>	<b>Schedule</b>		<b>Status</b>
VDOT/PPTA		(\$ in Millions)		<b>Start</b>	<b>End</b>	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>		<b>Design</b>	2.067	Sep-04	Feb-05	😊
29.000		<b>Land Acquisition</b>	8.121	Dec-04	Dec-05	😊
<b>Type of Funding:</b>		<b>Utility Relocation</b>		Jun-05	May-07	😊
County Bonds, Proffers		<b>Construction</b>	19.392	Jun-05	Oct-07	👍
		<b>Total</b>	29.580	29.923		

**Activity Highlights:**

Project is considered part of Rt. 28 PPTA; Funded from 4-Year Program and proffer commitments; Construction is 95% complete; Two NB lanes open to traffic on 9/21/2007; Ribbon cutting ceremony is scheduled for October 19th, 2007

**0657 Centreville Road from West Ox Road to Frying Pan Road Construction**

Widen to 4 lanes on 6-Lane right of way

District(s): HM, SU  
 FCDOT Staff: JYR

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
VDOT	(\$ in Millions)		Feb-01	May-04	☺
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b>	0.968	Apr-06	Jul-07	☺
N/A	<b>Land Acquisition</b>	7.116	Jun-04	Mar-07	☺
<b>Type of Funding:</b>	<b>Utility Relocation</b>		Dec-08	Jun-10	
	<b>Construction</b>	3.717			
	<b>Total</b>	11.801			

**Activity Highlights:**

West side of road near project limits designated a Historic Overlay District; Land acquisition is complete; VDOT is attempting to accelerate the construction schedule

**0657 Centreville Road Trail at Dulles Toll Road Construction**

Construct pedestrian walkway under Dulles Toll Road

District(s): HM, DR  
 FCDOT Staff: JYR

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
DPWES	(\$ in Millions)		Sep-05	May-07	☺
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b>		N/A	N/A	N/A
N/A	<b>Land Acquisition</b>		N/A	N/A	N/A
<b>Type of Funding:</b>	<b>Utility Relocation</b>		Jul-07	Oct-07	👉⚠️
TAC Spot	<b>Construction</b>		Sep-07	Jan-08	
	<b>Total</b>	0.030			

**Activity Highlights:**

VDOT permit received August 7, 2007; Delay in permit receipt has delayed construction schedule

**0657 Old Centreville Road Trail Complete**

Construct trail from Old Mill Community to Park & Ride facility at Centreville United Methodist Church

**District(s):** SU  
**FCDOT Staff:** EAI

<b>Implementing Agency:</b>
DPWES
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>
0.131
<b>Type of Funding:</b>
County Bonds

	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
			Start	End	
<b>Design</b>			Apr-05	Apr-06	☺
<b>Land Acquisition</b>			Nov-05	Jan-06	☺
<b>Utility Relocation</b>			N/A	N/A	N/A
<b>Construction</b>			Jun-06	Oct-06	☺
<b>Total</b>	0.124	0.124			

**Activity Highlights:**

Construction is complete

**0657 South Elden Street Widening (Town of Herndon) Complete**

Widen to 6 lanes from Worldgate Drive to Herndon Parkway

**District(s):** Town of Herndon  
**FCDOT Staff:** JYR

<b>Implementing Agency:</b>
VDOT
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>
N/A
<b>Type of Funding:</b>
State Urban

	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
			Start	End	
<b>Design</b>	1.520			Sep-99	☺
<b>Land Acquisition</b>	3.937		Jan-01		☺
<b>Utility Relocation</b>					☺
<b>Construction</b>	4.318		Sep-05	Feb-07	☺
<b>Total</b>	9.775	9.609			

**Activity Highlights:**

Construction is complete

**0662 Poplar Tree Road @ Stringfellow Road Complete**

Add additional left turn lane on EB Poplar Tree Road at the Stringfellow Road intersection

**District(s):** SU  
**FCDOT Staff:** EAI

Implementing Agency:		Project Cost	Project Funding	Schedule		Status
DPWES		(\$ in Millions)		Start	End	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>						
N/A	<b>Design</b>			Apr-05	Jan-06	☺
<b>Type of Funding:</b>	<b>Land Acquisition</b>			N/A	N/A	N/A
GCRP	<b>Utility Relocation</b>			N/A	N/A	N/A
	<b>Construction</b>			Oct-06	Aug-07	☺
	<b>Total</b>	0.675	0.675			

**Activity Highlights:**

Construction is complete

**0662 Stone Road from Route 29 to Awbrey Patent Drive Construction**

Construct median from turn lanes from Lee Highway to Billingsgate Lane; Install signal at Billingsgate Lane; Widen Stone Road from Battery Lane to Awbrey Patent Drive

**District(s):** SU  
**FCDOT Staff:** JYR

Implementing Agency:		Project Cost	Project Funding	Schedule		Status
DPWES		(\$ in Millions)		Start	End	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>						
N/A	<b>Design</b>			Nov-02	Jan-07	☺
<b>Type of Funding:</b>	<b>Land Acquisition</b>			May-05	May-06	☺
Centreville Area Funds, TAC Spot	<b>Utility Relocation</b>			N/A	N/A	N/A
	<b>Construction</b>			Apr-07	Mar-08	👍
	<b>Total</b>	2.085	2.085			

**Activity Highlights:**

Construction is 25% complete

**0665 Fox Mill Road at Reston Parkway Complete**

Add EB lane on Fox Mill Road, and trail along Fox Mill and Reston Parkway to Fire Station

**District(s):** HM  
**FCDOT Staff:** JYR

<b>Implementing Agency:</b>		<b>Project Cost</b>	<b>Project Funding</b>	<b>Schedule</b>		<b>Status</b>
DPWES		(\$ in Millions)		<b>Start</b>	<b>End</b>	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>		<b>Design</b>		Dec-04	Nov-05	☺
N/A		<b>Land Acquisition</b>		Aug-05	Mar-06	☺
<b>Type of Funding:</b>		<b>Utility Relocation</b>		N/A	N/A	N/A
General Funds		<b>Construction</b>		Jun-06	Jun-07	☺
		<b>Total</b>	1.105			

**Activity Highlights:**

Construction is complete

**0674 Hunter Mill Road Walkway Design**

Construct walkway from Chain Bridge Road to Oakton Community Park

**District(s):** PR  
**FCDOT Staff:** EAI

<b>Implementing Agency:</b>		<b>Project Cost</b>	<b>Project Funding</b>	<b>Schedule</b>		<b>Status</b>
DPWES		(\$ in Millions)		<b>Start</b>	<b>End</b>	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>		<b>Design</b>		Apr-05	Jan-08	👍
0.325		<b>Land Acquisition</b>		Apr-06	Nov-07	👍
<b>Type of Funding:</b>		<b>Utility Relocation</b>		TBD	TBD	
County Bonds		<b>Construction</b>		Mar-08	Aug-08	
		<b>Total</b>	0.325			

**Activity Highlights:**

The north end of the project is being redesigned with curb and gutter to minimize land rights required on residential properties; Minor roadway widening will be required



**0677 Old Courthouse Road @ Gallows Road Complete**

Extend EB right turn lane to SB Gallows Road

District(s): PR  
 FCDOT Staff: EAI

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
VDOT	(\$ in Millions)		Aug-04	Jun-06	☺
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b>	0.100	Oct-05	Jun-06	☺
N/A	<b>Land Acquisition</b>	0.055	N/A	N/A	N/A
<b>Type of Funding:</b>	<b>Utility Relocation</b>		Jul-06	Aug-06	☺
HES, State Forces	<b>Construction</b>	0.253			
	<b>Total</b>	0.408	0.478		

**Activity Highlights:**

Construction is complete

**0684 Spring Hill Road from Rt. 7 to International Drive Bid Ad**

Widen to 4 lanes

District(s): PR, HM  
 FCDOT Staff: JYR

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
DPWES	(\$ in Millions)		Jul-02	Sept-03	☺
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b>	0.500	Dec-03	Oct-05	☺
N/A	<b>Land Acquisition</b>	5.800	Mar-06	Jun-07 Oct-07	👎⚠️
<b>Type of Funding:</b>	<b>Utility Relocation</b>		Aug-07 Dec-07	Nov-08 Feb-09	👎⚠️
Secondary 6-Year	<b>Construction</b>	4.400			
	<b>Total</b>	10.700	10.700		

**Activity Highlights:**

Utility relocations 90% complete; Additional environmental documentation is required and has delayed construction schedule

**0686 Balls Hill Road @ Old Dominion Drive Complete**

Add right turn lane from SB Balls Hill Road to WB Old Dominion Drive

**District(s):** DR  
**FCDOT Staff:** JYR

<b>Implementing Agency:</b>		<b>Project Cost</b>	<b>Project Funding</b>	<b>Schedule</b>		<b>Status</b>
DPWES		(\$ in Millions)		<b>Start</b>	<b>End</b>	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>		<b>Design</b>		Oct-04	Aug-05	☺
N/A		<b>Land Acquisition</b>		N/A	N/A	N/A
<b>Type of Funding:</b>		<b>Utility Relocation</b>		Mar-06	Jul-06	☺
GCRP		<b>Construction</b>		Oct-06	Mar-07	☺
		<b>Total</b>	0.190			

**Activity Highlights:**

Construction is complete

**0693 Westmoreland Street Walkway Terminated**

Install sidewalk on west side of Westmoreland Street from Kirby Road to Lemon Road

**District(s):** DR  
**FCDOT Staff:** EAI

<b>Implementing Agency:</b>		<b>Project Cost</b>	<b>Project Funding</b>	<b>Schedule</b>		<b>Status</b>
DPWES		(\$ in Millions)		<b>Start</b>	<b>End</b>	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>		<b>Design</b>		N/A	N/A	N/A
0.050		<b>Land Acquisition</b>		N/A	N/A	N/A
<b>Type of Funding:</b>		<b>Utility Relocation</b>		N/A	N/A	N/A
County Bonds		<b>Construction</b>		N/A	N/A	N/A
		<b>Total</b>	0.050			

**Activity Highlights:**

Project terminated at the request of the Dranesville District Office due to property and flood plain impacts

**0694 Great Falls Street @ Chain Bridge Road Complete**

Intersection improvements at the Great Falls Street and Chain Bridge Road including restriping, reconfiguration of existing lanes, signal timing and phasing modifications

**District(s):** DR  
**FCDOT Staff:** CWS

<b>Implementing Agency:</b>		<b>Project Cost</b>	<b>Project Funding</b>	<b>Schedule</b>		<b>Status</b>
DPWES		(\$ in Millions)		<b>Start</b>	<b>End</b>	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>		<b>Design</b>		Nov-04	Dec-05	☺
0.130		<b>Land Acquisition</b>		N/A	N/A	N/A
<b>Type of Funding:</b>		<b>Utility Relocation</b>		N/A	N/A	N/A
County Bonds		<b>Construction</b>		Mar-06	May-07	☺
		<b>Total</b>	0.130	0.130		

**Activity Highlights:**

Construction is complete

**0787 Olley Lane Sidewalk Complete**

Install sidewalk on west side of Olley Lane from Braddock Road to Colbert Court

**District(s):** BR  
**FCDOT Staff:** EAI

<b>Implementing Agency:</b>		<b>Project Cost</b>	<b>Project Funding</b>	<b>Schedule</b>		<b>Status</b>
DPWES		(\$ in Millions)		<b>Start</b>	<b>End</b>	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>		<b>Design</b>		Aug-05	Sep-06	☺
N/A		<b>Land Acquisition</b>		N/A	N/A	N/A
<b>Type of Funding:</b>		<b>Utility Relocation</b>		N/A	N/A	N/A
TAC Spot		<b>Construction</b>		Nov-06	May-07	☺
		<b>Total</b>	0.143	0.143		

**Activity Highlights:**

Construction is complete

**1332** **Huntington Avenue @ Fenwick Drive** **Bid Ad**

Pedestrian improvements including countdown heads and crosswalks

**District(s):** MV  
**FCDOT Staff:** KLM

Implementing Agency:	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
VDOT			Start	End	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b> 0.044		Jan-05	Jun-07	😊
N/A	<b>Land Acquisition</b> 0.019		Mar-07	<del>Aug-07</del> Nov-07	👎⚠️
<b>Type of Funding:</b>	<b>Utility Relocation</b>		N/A	N/A	N/A
GCRP	<b>Construction</b> 0.159		<del>Aug-07</del> Dec-07	<del>Nov-07</del> Feb-08	👎⚠️
	<b>Total</b> 0.222	0.222			

**Activity Highlights:**

Land acquisition complete; Metro work at intersection needs to be completed prior to on-call signal contractor proceeding with work; Metro anticipates being ready in December

**2532** **Beauregard Street Median** **Complete**

Add a raised median from Route 236 to North Chambliss Street

**District(s):** MA  
**FCDOT Staff:** JYR

Implementing Agency:	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
DPWES			Start	End	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b>		May-04	Jan-05	😊
N/A	<b>Land Acquisition</b>		N/A	N/A	N/A
<b>Type of Funding:</b>	<b>Utility Relocation</b>		N/A	N/A	N/A
GCRP	<b>Construction</b>		Oct-06	Jan-07	😊
	<b>Total</b> 0.080	0.080			

**Activity Highlights:**

Construction is complete

**2864 Ravensworth Road Complete**

Construct sidewalk on west side of Ravensworth Road from Kalorama Drive to Braddock Road

**District(s):** BR  
**FCDOT Staff:** EAI

<b>Implementing Agency:</b>		<b>Project Cost</b>	<b>Project Funding</b>	<b>Schedule</b>		<b>Status</b>
DPWES		(\$ in Millions)		<b>Start</b>	<b>End</b>	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>		<b>Design</b>		Jul-04	May-05	☺
0.152		<b>Land Acquisition</b>		Dec-04	Jun-05	☺
<b>Type of Funding:</b>		<b>Utility Relocation</b>		N/A	N/A	N/A
County Bonds		<b>Construction</b>		May-05	Aug-05	☺
		<b>Total</b>	0.152	0.152		

**Activity Highlights:**

Construction is complete

**3141 Dead Run Drive Sidewalk Complete**

Extend existing sidewalk from Bright Avenue to Congress Lane

**District(s):** DR  
**FCDOT Staff:** EAI

<b>Implementing Agency:</b>		<b>Project Cost</b>	<b>Project Funding</b>	<b>Schedule</b>		<b>Status</b>
DPWES		(\$ in Millions)		<b>Start</b>	<b>End</b>	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>		<b>Design</b>		Apr-05	Sep-06	☺
0.143		<b>Land Acquisition</b>		Feb-06	Jul-06	☺
<b>Type of Funding:</b>		<b>Utility Relocation</b>		N/A	N/A	N/A
County Bonds		<b>Construction</b>		Oct-06	Apr-07	☺
		<b>Total</b>	0.143	0.143		

**Activity Highlights:**

Construction is complete

**3547 Chain Bridge Road Complete**

Extend SB Chain Bridge Road left turn lane to EB Great Falls Street

**District(s):** DR  
**FCDOT Staff:** CWS

<b>Implementing Agency:</b>		<b>Project Cost</b>	<b>Project Funding</b>	<b>Schedule</b>		<b>Status</b>
DPWES		(\$ in Millions)		<b>Start</b>	<b>End</b>	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>		<b>Design</b>		Nov-04	Jun-05	☺
0.028		<b>Land Acquisition</b>		N/A	N/A	N/A
<b>Type of Funding:</b>		<b>Utility Relocation</b>		N/A	N/A	N/A
County Bonds		<b>Construction</b>		Jul-05	Oct-05	☺
		<b>Total</b>	0.028	0.028		

**Activity Highlights:**

Construction is complete

**4701 Colts Neck Road from South Lakes Drive to Hunters Woods Shopping Center Design**

Construct sidewalk on west side of Colts Neck Road

**District(s):** HM  
**FCDOT Staff:** DRC

<b>Implementing Agency:</b>		<b>Project Cost</b>	<b>Project Funding</b>	<b>Schedule</b>		<b>Status</b>
DPWES		(\$ in Millions)		<b>Start</b>	<b>End</b>	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>		<b>Design</b>		Jul-05	Nov-07	👍
N/A		<b>Land Acquisition</b>		Mar-06	Sep-06	☺
<b>Type of Funding:</b>		<b>Utility Relocation</b>		N/A	N/A	N/A
TAC Spot		<b>Construction</b>		Jan-08	May-08	
		<b>Total</b>	0.100	0.100		

**Activity Highlights:**

Design waiver requested to eliminate utility conflict; VDOT returned design waiver request for additional information

**4726 North Shore Drive from Temporary Road to Sycamore Valley Drive Complete**

Construct 300' of 8' wide trail on west side of North Shore Drive

**District(s):** HM  
**FCDOT Staff:** DRC

<b>Implementing Agency:</b>		<b>Project Cost</b>	<b>Project Funding</b>	<b>Schedule</b>		<b>Status</b>
DPWES		(\$ in Millions)		<b>Start</b>	<b>End</b>	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>		<b>Design</b>		Mar-05	Jan-06	☺
N/A		<b>Land Acquisition</b>		N/A	N/A	N/A
<b>Type of Funding:</b>		<b>Utility Relocation</b>		N/A	N/A	N/A
TAC Spot		<b>Construction</b>		Jun-06	Jul-06	☺
		<b>Total</b>	0.063	0.063		

**Activity Highlights:**

Construction is complete

**5329 South Lakes Drive Complete**

Construct sidewalk on south side of South Lakes Drive from Colts Neck Road to the eastern terminus of Olde Craft Drive

**District(s):** HM  
**FCDOT Staff:** EAI

<b>Implementing Agency:</b>		<b>Project Cost</b>	<b>Project Funding</b>	<b>Schedule</b>		<b>Status</b>
DPWES		(\$ in Millions)		<b>Start</b>	<b>End</b>	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>		<b>Design</b>		Jan-05	Sep-05	☺
0.148		<b>Land Acquisition</b>		N/A	N/A	N/A
<b>Type of Funding:</b>		<b>Utility Relocation</b>		N/A	N/A	N/A
County Bonds		<b>Construction</b>		Dec-05	Jan-06	☺
		<b>Total</b>	0.148	0.148		

**Activity Highlights:**

Construction is complete

**7100 Fairfax County Parkway (EPG) On Hold**

Construct 6 lanes from Rolling Road/Franconia-Springfield Parkway to Fullerton Road

**District(s):** LE, SP, MV  
**FCDOT Staff:** MGC

<b>Implementing Agency:</b>		<b>Project Cost</b>	<b>Project Funding</b>	<b>Schedule</b>		<b>Status</b>	
VDOT		(\$ in Millions)		<b>Start</b>	<b>End</b>		
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>		<b>Design</b>	7.900		Mar-00	Feb-04	☺
N/A		<b>Land Acquisition</b>	30.300		TBD	TBD	📄
<b>Type of Funding:</b>		<b>Utility Relocation</b>			N/A	N/A	N/A
Federal, State Bonds		<b>Construction</b>	80.400		TBD	TBD	📄
		<b>Total</b>	118.600	114.700			

**Activity Highlights:**

VDOT ROW has acquired Central Motors Property; VDOT pursuing utility designs and easement requirements for the section between EPG entrance and Franconia Springfield Pkwy; VDOT trying to acquire ROW for that section by Spring 2008; FHWA-EFL to design and construct the project and perform an independent cost estimate; FHWA, Army and VDOT negotiating MOA for project execution; Army completed environmental cleanup of ROW

**7436 Government Center Parkway @ Monument Drive Complete**

Add pedestrian signal heads at intersection and add sidewalk from bus stop on Monument Drive to cul-de-sac at the Herrity Building

**District(s):** SP  
**FCDOT Staff:** EAI

<b>Implementing Agency:</b>		<b>Project Cost</b>	<b>Project Funding</b>	<b>Schedule</b>		<b>Status</b>	
DPWES		(\$ in Millions)		<b>Start</b>	<b>End</b>		
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>		<b>Design</b>			Feb-04	N/A	☺
0.055		<b>Land Acquisition</b>			N/A	N/A	N/A
<b>Type of Funding:</b>		<b>Utility Relocation</b>			N/A	N/A	N/A
County Bonds		<b>Construction</b>			Mar-04	Oct-04	☺
		<b>Total</b>	0.055	0.055			

**Activity Highlights:**

Construction is complete



**7702 Tall Timbers Drive** **Construction**

Complete construction of Tall Timbers Drive near the Fair Oaks Green, Stone Creek Crossing and the Village of North Lake communities

**District(s):** SP  
**FCDOT Staff:** EAI

<b>Implementing Agency:</b>		<b>Project Cost</b>	<b>Project Funding</b>	<b>Schedule</b>		<b>Status</b>
DPWES		(\$ in Millions)		<b>Start</b>	<b>End</b>	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>		<b>Design</b>		N/A	Feb-07	☺
N/A		<b>Land Acquisition</b>		Dec-05	Feb-07	☺
<b>Type of Funding:</b>		<b>Utility Relocation</b>		N/A	N/A	N/A
Fairfax Center Fund		<b>Construction</b>		Jan-07	Mar-08	👍
		<b>Total</b>	1.450	1.450		

**Activity Highlights:**

Construction is 60% complete;

**XXXX Burke Centre VRE Parking Expansion** **Construction**

Construct a 1292 space parking structure with 221 surface spaces on the existing 615-space site

**District(s):** BR  
**FCDOT Staff:** KLM

<b>Implementing Agency:</b>		<b>Project Cost</b>	<b>Project Funding</b>	<b>Schedule</b>		<b>Status</b>
DPWES		(\$ in Millions)		<b>Start</b>	<b>End</b>	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>		<b>Design</b>	2.066	Sep-04	Apr-06	☺
19.500		<b>Land Acquisition</b>	0.030	Feb-06	Mar-06	☺
<b>Type of Funding:</b>		<b>Utility Relocation</b>	0.460	Mar-06	Jul-06	☺
Federal - CMAQ and Earmarks		<b>Construction</b>	26.320	May-06	Jul-06 Sep-08	👍⚠️
		<b>Total</b>	28.876	28.876		

**Activity Highlights:**

Construction of garage structure is in progress; Temporary offsite spaces are available; The future library site is open with 118 spaces; St. Mary's is open with 100 spaces; Garage construction completion delayed to May 2008 due to delays in precast erection; Other site improvements will continue until September 2008

**XXXX CMAQ Bus Shelter Program On Going**

Construct bus stop enhancements throughout the County

**District(s):** All  
**FCDOT Staff:** EAI

Implementing Agency:		Project Cost	Project Funding	Schedule		Status
		(\$ in Millions)		Start	End	
DPWES						
Amount in Board's 4-Year Plan: (\$ in Millions)						
N/A						
Type of Funding:						
CMAQ						
	Design	N/A		N/A	N/A	N/A
	Land Acquisition	N/A		N/A	N/A	N/A
	Utility Relocation	N/A		N/A	N/A	N/A
	Construction	N/A		N/A	N/A	N/A
	Total		N/A			

**Activity Highlights:**

Coordinate with DPWES, VDOT, WMATA, Fairfax Connector and other transit systems on the installation of bus stop improvements at existing facilities in the County

**XXXX Emission Reduction Program Complete**

Conversion to Ultra-Low Sulfur diesel fuel, horsepower reduction, and engine idle reduction. These improvements greatly reduce percentage of pollutants emitted and lower fuel consumption

**District(s):** All  
**FCDOT Staff:** TBD

Implementing Agency:		Project Cost	Project Funding	Schedule		Status
		(\$ in Millions)		Start	End	
FCDOT						
Amount in Board's 4-Year Plan: (\$ in Millions)						
N/A						
Type of Funding:						
	Design	N/A		N/A	N/A	N/A
	Land Acquisition	N/A		N/A	N/A	N/A
	Utility Relocation	N/A		N/A	N/A	N/A
	Construction	N/A		N/A	05	☺
	Total					

**Activity Highlights:**

Conversion was fully implemented to the entire Fairfax Connector fleet by the end of 2005

**XXXX Gambrill Road Park & Ride Lot Complete**

Construct 220 spaces with bus facilities

**District(s):** MV  
**FCDOT Staff:** KLM

Implementing Agency:	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
VDOT			Start	End	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>					
N/A					
<b>Type of Funding:</b>					
CMAQ					
	<b>Design</b>		Oct-99	Jun-01	☺
	<b>Land Acquisition</b>	0.831	May-02	Dec-03	☺
	<b>Utility Relocation</b>		N/A	N/A	N/A
	<b>Construction</b>	1.875	Jan-04	May-05	☺
	<b>Total</b>	2.706			
					3.785

**Activity Highlights:**

Construction is complete.

**XXXX Huntington Bus Garage Renovations Complete**

Improvements to the existing facility, including upgrades to the mechanical and electrical systems, a new bus wash, new security system, renovation of the front office, and roof replacement

**District(s):** MV  
**FCDOT Staff:** TBD

Implementing Agency:	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
FCDOT			Start	End	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>					
N/A					
<b>Type of Funding:</b>					
NVTC					
	<b>Design</b>				
	<b>Land Acquisition</b>				
	<b>Utility Relocation</b>				
	<b>Construction</b>			2005	☺
	<b>Total</b>	3.200			
					3.200

**Activity Highlights:**

Construction is complete

**XXXX Huntington Metro Parking Expansion** **Construction**

Build approximately 1425 space parking garage, replacing 925 surface spaces lost as part of joint development, plus additional 500 space expansion

**District(s):** MV  
**FCDOT Staff:** KLM

<b>Implementing Agency:</b>		<b>Project Cost</b>	<b>Project Funding</b>	<b>Schedule</b>		<b>Status</b>
WMATA		(\$ in Millions)		<b>Start</b>	<b>End</b>	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>		<b>Design</b>		Mar-06	<del>Feb-07</del> Apr-07	Δ
N/A		<b>Land Acquisition</b>		N/A	N/A	N/A
<b>Type of Funding:</b>		<b>Utility Relocation</b>		N/A	N/A	N/A
TIIF/WMATA		<b>Construction</b>		Oct-06	<del>Dec-07</del> May-08	Δ
		<b>Total</b>	31.200	31.200		

**Activity Highlights:**

According to current estimates, the \$31.2 million project is fully funded; Site plan approved in September 2007, but building permit is not yet approved; Schedule delayed due to permitting issues; Pre-cast erection delayed until building permit is obtained

**XXXX Metro Matters and beyond Metro Matters Program** **On Going**

**District(s):** All  
**FCDOT Staff:** TBD

<b>Implementing Agency:</b>		<b>Project Cost</b>	<b>Project Funding</b>	<b>Schedule</b>		<b>Status</b>
WMATA		(\$ in Millions)		<b>Start</b>	<b>End</b>	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>		<b>Design</b>				
110.000		<b>Land Acquisition</b>				
<b>Type of Funding:</b>		<b>Utility Relocation</b>				
County Bonds		<b>Construction</b>				☺
		<b>Total</b>	110.000	110.000		

**Activity Highlights:**

Includes funding for the Infrastructure Renewal Program (IRP) which supports the maintenance and rehabilitation of the railcar and bus fleets and facilities and funding for other capital equipment needed to maintain the current operations of Metrobus and Metrorail; Also includes the purchase of 120 railcars, up to 185 buses, and the ancillary facilities required to store and maintain them

**XXXX Reston Town Center Transit Center Complete**

Construct 8 bus stops, 2 layover slips, 4 bus shelters, and approximately 800 sf staff/service building and associated site improvements

**District(s):** HM  
**FCDOT Staff:** JYR

<b>Implementing Agency:</b>		<b>Project Cost</b>	<b>Project Funding</b>	<b>Schedule</b>		<b>Status</b>	
DPWES		(\$ in Millions)		<b>Start</b>	<b>End</b>		
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>		<b>Design</b>	0.200		Aug-03	Aug-04	☺
N/A		<b>Land Acquisition</b>			N/A	N/A	N/A
<b>Type of Funding:</b>		<b>Utility Relocation</b>			N/A	N/A	N/A
CMAQ		<b>Construction</b>	2.000		Sep-04	Jun-06	☺
		<b>Total</b>	2.200	2.200			

**Activity Highlights:**

Construction is complete; Additional pedestrian facilities being considered

**XXXX West Falls Church Bus Canopy Design**

Install canopy over both sides of bus bay area

**District(s):** DR  
**FCDOT Staff:** KLM

<b>Implementing Agency:</b>		<b>Project Cost</b>	<b>Project Funding</b>	<b>Schedule</b>		<b>Status</b>	
WMATA		(\$ in Millions)		<b>Start</b>	<b>End</b>		
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>		<b>Design</b>			Dec-04	TBD	👍
N/A		<b>Land Acquisition</b>			N/A	N/A	N/A
<b>Type of Funding:</b>		<b>Utility Relocation</b>			N/A	N/A	N/A
CMAQ		<b>Construction</b>			TBD	TBD	
		<b>Total</b>	1.560	1.560			

**Activity Highlights:**

WMATA Construction will prepare Request for Proposal and specifications, based on similar canopy at Dulles airport; Completion dates will be set when DRPT has completed funding transfer to FTA

**XXXX Springfield Commercial Revitalization Complete**

Streetscape improvements and signage in Springfield central CBD

**District(s):** LE  
**FCDOT Staff:** KLM

Implementing Agency:	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
DPWES			Start	End	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>			Apr-97	N/A	☺
N/A			Dec-97	N/A	☺
<b>Type of Funding:</b>			N/A	N/A	N/A
Commercial Revitalization Bonds			Oct-04	Sep-05	☺
<b>Total</b>			3.069	3.069	

**Activity Highlights:**

**XXXX Tysons Priority Access Improvements: Spring Hill Road Complete**

Spring Hill Road Site: Construct sidewalk on east side under the Dulles Toll Road

**District(s):** DR, PR  
**FCDOT Staff:** EAI

Implementing Agency:	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
VDOT			Start	End	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>			Mar-04	Nov-05	☺
N/A			N/A	N/A	N/A
<b>Type of Funding:</b>			N/A	N/A	N/A
FTA Grant			Apr-06	Oct-06	☺
<b>Total</b>			0.105	0.105	

**Activity Highlights:**

Construction is complete

**Annual Update on Other Transportation Projects NOT Included in the BOS 4-Year Transportation Program**  
**September 2007**

Status Key: ☺=Complete; 🕒=On Schedule; 🕒=Behind Schedule; ⚠=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concern											
Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)											
Route Number	District	Project Description	Implementing Agency	Total Project Cost	Available Funding	Project Status	Notes	Phase	Start Date	End Date	Status
				(\$ in Millions)							
I-495	BR DR LE MA PR	I-495, Capital Beltway HOT Lanes Project (PPTA Project): Widen I-495 from the Springfield Interchange to the American Legion Bridge	VDOT/PPTA	\$1,700.000	\$1,700.000	Design	Design Public Hearings to be held prior to Spring 2008	D	Apr-05	May-08	🕒
								R			
								U	May-08		
								C	May-08	May-13	
I-66	PR	Vienna Metro Enhanced Transit Access (I-66/ Vaden Drive Ramp): Construct ramp at Vaden Drive bridge to increase accessibility to Vienna Metrorail Station for transit vehicles (PE Only)	VDOT	\$41.147	\$3.500	Design	VDOT Scoping meeting scheduled for October 10, 2007; Project proceeding in two phases	D	Nov-05	TBD	🕒
								R	TBD	TBD	
								U	TBD	TBD	
								C	TBD	TBD	
I-95	LE MV	I-95 from Newington Interchange to Prince William County Line: Construct a fourth lane in both directions	VDOT	\$73.522	\$73.523	Construction	Construction bids advertised September 11, 2007	D	Oct-00	Jun-02	☺
								R			☺
								U			☺
								C	Sep-07	Sep-11	🕒
0007	DR HM	Leesburg Pike from Rolling Holly to Reston Avenue: Widen to 6 lanes	VDOT	\$27.400	\$24.552	Design	Public Meeting to be held in Fall 2007	D	Jul-99	Jan-08	🕒
								R	Jan-08	Jan-09	
								U			
								C	Jul-09	Aug-09	
0028	HM	Route 28 @ Frying Pan Road (PPTA): Construct interchange	VDOT/PPTA	\$24.526	\$24.526	Design		D	Dec-05	Nov-07	🕒
								R			
								U	Nov-07	Nov-09	
								C	Nov-07	Nov-09	
0028	SU	Route 28 @ Willard Road (PPTA): Construct interchange	VDOT/PPTA	\$33.744	\$33.744	Design		D	Dec-05	Nov-07	🕒
								R			
								U	Nov-07	Nov-09	
								C	Nov-07	Nov-09	
0029	BR SP SU	Lee Highway from Shirley Gate Road to Old Centreville Road: Widen segments of Lee Hwy from Shirley Gate Rd to Old Centreville Rd; Construct segments of new trails and provide connection to existing trail on the west side of Lee Hwy from Stevenson St to Holly Ave	DPWES	\$3.500	\$3.500	Design	Phase II pre-final design in progress	D	Nov-06	Nov-07	🕒
								R	Aug-07	Apr-08	
								U	N/A	N/A	N/A
								C	Jun-08	Nov-08	

**Annual Update on Other Transportation Projects NOT Included in the BOS 4-Year Transportation Program**  
**September 2007**

Status Key: ☺=Complete; 🕒=On Schedule; 🕒=Behind Schedule; ⚠=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concern											
Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)											
Route Number	District	Project Description	Implementing Agency	Total Project Cost	Available Funding	Project Status	Notes	Phase	Start Date	End Date	Status
				(\$ in Millions)							
0029	PR	Route 29 Walkway: Provide 10-ft. asphalt trail on the south side of Rt. 29 between Shreve Road and Fairview Park Drive	DPWES	\$0.250	\$0.250	Design	Survey complete; Preliminary design in progress	D	Sep-07	Aug-08	🕒
								R	TBD	TBD	
								U			
								C	Oct-08	Sept-09	
0236	MA	Little River Turnpike @ Oasis Drive: Signalize intersection and install pedestrian safety measures	VDOT	\$1.100	\$1.480	Design/ROW	Propert donation expected; Construction phase dependent upon completion of County project in the vicinity	D	Jan-05		🕒
								R	Sep-07		🕒
								U			
								C	TBD	TBD	
0236	BR MA PR	Little River Turnpike from Lake Drive to Pickett Road: Install turn lanes, signal improvements and spot safety improvements	VDOT	\$12.228	\$12.628	Construction	Satisfactory progress	D	Jul-98	Dec-01	☺
								R	Jan-05	Oct-06	☺
								U	Feb-06	Dec-06	☺
								C	Dec-06	Nov-08	🕒
0236	PR	Route 236 @ Braddock Road EB: Install dual left turn lanes from EB Route 236 to NB Braddock Road; Modify signal	VDOT	\$0.950	\$0.830	Design	Construction dependent upon completion of County project in the vicinity	D	Dec-04	Mar-09	🕒
								R	N/A	N/A	N/A
								U			
								C	Apr-09	Apr-10	
0236	PR	Route 236 @ Braddock Road WB: Install dual left turn lanes from WB Route 236 to SB Braddock Road	VDOT	\$0.920	\$0.920	Design	Construction dependent upon completion of County project in the vicinity	D	Dec-04	Mar-09	🕒
								R	N/A	N/A	N/A
								U			
								C	Apr-09	Apr-10	
0411	SU	Tri-County Parkway: Final EIS scheduled for release February 2008	VDOT	\$4.650	\$4.650	Study		D	Dec-01	Feb-08	🕒
								R	N/A	N/A	N/A
								U	N/A	N/A	N/A
								C	N/A	N/A	N/A
0600	MV	Silverbrook Road @ Hooes Road: Intersection improvements to configure turn lanes on WB Silverbrook Road at Hooes Road	DPWES	\$0.350	\$0.350	Design		D	Nov-07	Oct-08	
								R	TBD	TBD	
								U			
								C	Jan-09	Jul-09	



**Annual Update on Other Transportation Projects NOT Included in the BOS 4-Year Transportation Program**  
**September 2007**

Status Key: ☺=Complete; 🕒=On Schedule; 🕒=Behind Schedule; ⚠=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concern											
Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)											
Route Number	District	Project Description	Implementing Agency	Total Project Cost	Available Funding	Project Status	Notes	Phase	Start Date	End Date	Status
				(\$ in Millions)							
0611	LE	Telegraph Road from Beulah Street to Hayfield Road: Widen to 4 lanes	VDOT	\$34.431	\$5.542	Design	Preliminary design underway	D	Dec-01		🕒
								R	Dec-09	TBD	
								U	TBD	TBD	
								C	Jan-12	TBD	
0611	LE	Telegraph Road from Hayfield Road to South Kings Highway: Widen to 4 lanes	VDOT	\$21.251	\$3.151	Design	Preliminary design underway	D	Dec-07		
								R	Dec-09	TBD	
								U	TBD	TBD	
								C	Jan-12	TBD	
0613	LE	South Van Dorn Street @ Franconia Road: Construct grade-separated interchange (PE Only)	DPWES	\$44.400	\$8.000	Design	Alternate access option to adjacent properties under review	D	Nov-02	TBD	🕒
								R	N/A	N/A	
								U	N/A	N/A	
								C	TBD	TBD	
0613	LE	South Van Dorn Street Walkway: Install concrete sidewalk along west side of South Van Dorn Street from Greendale Village to Telegraph Road	DPWES	\$0.325	\$0.325	Design	Intermediate design in progress	D	Aug-07	Jun-08	🕒
								R	N/A	N/A	N/A
								U			
								C	Sep-08	May-09	
0619	MV	Mulligan Road (Old Mill Road Extension): Widen to 4 lanes and extend roadway from Route 1 to Telegraph Road	FHWA	\$30.000	\$29.100	Design	Project MOA has been signed	D	Mar-07	Jul-08	🕒
								R	Mar-07	Jul-08	🕒
								U			
								C	Oct-08	Oct-10	
0620	SP	Braddock Road @ Rt 123: Extend right turn lane on EB Braddock Road at Rt. 123	DPWES	\$0.300	\$0.300	Design	Intermediate design in progress	D	May-07	May-08	🕒
								R	N/A	N/A	N/A
								U	N/A	N/A	N/A
								C	Jul-08	Jan-09	
0638	BR SP	Rolling Road from Old Keene Mill Road to Hunter Village Drive: Widen to 4 lanes	VDOT	\$19.504	\$5.702	Design	Signal at Barnack to be installed in late 2007	D	Nov-87	Dec-08	🕒
								R	Mar-09	May-12	
								U			
								C	Jul-12	TBD	

**Annual Update on Other Transportation Projects NOT Included in the BOS 4-Year Transportation Program**  
**September 2007**

Status Key: ☺=Complete; 👍=On Schedule; 🐢=Behind Schedule; ⚠=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concern											
Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)											
Route Number	District	Project Description	Implementing Agency	Total Project Cost	Available Funding	Project Status	Notes	Phase	Start Date	End Date	Status
				(\$ in Millions)							
0649	MA	Annandale Road @ Kerns Road: Intersection improvements including left and right turn lanes	DPWES	\$0.225	\$0.225	Design	Preliminary design in progress	D	May-07	Apr-08	👍
								R	N/A	N/A	N/A
								U			
								C	Jun-08	Feb-09	👍
0650	PR	Gallows Road On-Road Bike Lanes (Phase 1): Install bike lanes on Gallows Road from Old Courthouse Road to the W&OD Trail	VDOT	\$0.417	\$0.400	Design	Preliminary design in progress	D	Jun-07		👍
								R	TBD	TBD	
								U	TBD	TBD	
								C	TBD	TBD	
0653	BR	Roberts Road @ Braddock Road: Install SB right turn lane on Roberts Road	DPWES	\$0.644	\$0.644	Construction	Project under construction	D	Jul-03	Nov-06	☺
								R	Oct-06	Mar-07	☺
								U	Oct-06	Aug-07	☺
								C	Jul-07	Feb-08	👍
657	SU	Walney Road: Bridge Rehabilitation over Flatlick Branch	VDOT	\$1.426	\$0.626	Project Initiation		D	Jan-08	May-09	
								R	Jun-09	TBD	
								U	N/A	N/A	N/A
								C	Nov-10	TBD	
658	SU	Compton Road: Bridge Rehabilitation over Little Rocky Run	VDOT	\$1.389	\$0.276	Project Initiation		D	Jan-08	May-09	
								R	Jun-09	TBD	
								U	N/A	N/A	N/A
								C	Nov-10	TBD	
0676	DR HM	Towiston Road: Replace Bridge over Rocky Run	VDOT	\$1.354	\$0.923	Design		D	Apr-07	Sep-08	👍
								R	Oct-08	TBD	
								U	N/A	N/A	N/A
								C	Mar-10	TBD	
0676	DR HM	Trap Road (Wolf Trap Pedestrian Bridge): Install pedestrian bridge over Dulles Toll Road (PE Only)	FHWA	\$2.242	\$0.435	Design		D	Sep-07		👍
								R	TBD	TBD	
								U	TBD	TBD	
								C	TBD	TBD	

**Annual Update on Other Transportation Projects NOT Included in the BOS 4-Year Transportation Program**  
**September 2007**

Status Key: ☺=Complete; ⏰=On Schedule; 🕒=Behind Schedule; ⚠=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concern											
Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)											
Route Number	District	Project Description	Implementing Agency	Total Project Cost	Available Funding	Project Status	Notes	Phase	Start Date	End Date	Status
				(\$ in Millions)							
681	DR	Walker Road: Replace Bridge over Piney Run	VDOT	\$1.800	\$0.000			D	Jan-09	May-10	
								R	Jun-10	TBD	
								U	N/A	N/A	N/A
								C	Nov-11	TBD	
702	DR HM	Beulah Road: Bridge Rehabilitation over Wolf Trap Run	VDOT	\$1.551	\$0.759	Project Initiation		D	Jan-08	May-09	
								R	Jun-09	TBD	
								U	N/A	N/A	N/A
								C	Nov-10	TBD	
1898	DR	Beverly Road @ Fleetwood Road: Provide raised concrete median on NB and SB approach of Beverly Road	DPWES	\$0.120	\$0.120	Design	Intermediate design in progress; Land rights required	D	May-07	Feb-08	👍
								R	Nov-07	Jul-08	
								U			
								C	Sep-08	Mar-09	
3546	SU	Twin Lakes Drive: Bridge Rehabilitation over Johnny Moore Creek	VDOT	\$1.555	\$0.000			D	Jan-10	May-11	
								R	Jun-11	TBD	
								U	N/A	N/A	N/A
								C	Nov-12	TBD	
4720	HM	Soapstone Drive Walkway (Phase 1): Install sidewalk on west side of Soapstone Road from South Lakes Drive to Snakeden Stream Valley	DPWES	\$1.500	\$1.500	Design	Awaiting authorization of CMAQ funds	D	Oct-07	Dec-08	
								R	TBD	TBD	
								U	TBD	TBD	
								C	TBD	TBD	
7100	HM SU	Fairfax County Parkway: Widen to 6-Lanes (with HOV) from Rugby Road to Sunrise Valley Drive (PE Only)	DPWES	TBD	\$3.400	Study	Funding for PE and environmental studies only; Design addendum in process of being approved	D	Feb-07		👍
								R			
								U			
								C			
7100	SP	Fairfax County Parkway @ Fair Lakes Blvd and Monument Drive: Construct interchange	VDOT	\$74.906	\$74.906	Design	ROW Acquisition is underway; Coordinating proffers with adjacent developers	D	Jan-01	TBD	👍
								R	Mar-07	TBD	👍
								U			
								C	TBD	TBD	

**Annual Update on Other Transportation Projects NOT Included in the BOS 4-Year Transportation Program**  
**September 2007**

Status Key: ☺=Complete; 🕒=On Schedule; 🕒=Behind Schedule; ⚠=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concern											
Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)											
Route Number	District	Project Description	Implementing Agency	Total Project Cost	Available Funding	Project Status	Notes	Phase	Start Date	End Date	Status
				(\$ in Millions)							
7100	HM	Fairfax County Parkway @ Sunrise Valley Drive: Install additional left turn lane on NB Fairfax County Parkway	DPWES	\$0.525	\$0.525	Design	Final design in progress	D	Sep-05	Oct-07	🕒
								R	Sep-07	Apr-08	🕒
								U	TBD	TBD	
								C	Jun-08	Feb-09	
7100	SU HM	Fairfax County Parkway at West Ox Road: Extend right turn lane on SB Fairfax County Parkway; Add dual left turn lanes on NB Fairfax County Parkway	DPWES	\$0.500	\$0.500	Design		D	May-07	Apr-08	🕒
								R	N/A	N/A	N/A
								U			
								C	Jun-08	May-09	
8460	SU	Stonecroft Boulevard Widening: Widen Stonecroft Boulevard to 6 lanes from Conference Center Drive to Westfields Boulevard (County responsible for 800-ft section in front of the Sully District Govt. Center)	Developer/ DPWES	\$0.500	\$0.500	ROW	Project plats have been approved; Meeting held in August 2007 with Sully Police Station	D	Aug-05	Mar-06	☺
								R	Apr-07	TBD	
								U			
								C	TBD	TBD	
XXXX	DR PR HM	Dulles Rail (Phase I): Extend Metrorail from West Falls Church Station to Wiehle Avenue	MWAA	\$2,640.000	\$1,740.000	Design/ROW	MWAA anticipates design approval from FTA in late October 2007	D	Apr-05	2009	🕒
								R	Sep-07	Jan-09	🕒
								U	Nov-07	Mar-09	
								C	Mar-08	2012	
XXXX	MA	Seven Corners Transit Transfer Center: Construct transit transfer center at the Seven Corners Shopping Center	DPWES	\$1.000	\$1.000	Design	Preliminary design comments from VDOT and WMATA are being addressed	D	Mar-07	May-08	🕒
								R	N/A	N/A	N/A
								U	N/A	N/A	N/A
								C	Sep-08	Jun-09	
XXXX	PR	Vienna III Parking Garage: Construct approximately 1700 structured parking spaces on the SE surface parking site at the Vienna Metro Station	WMATA	\$35.000		Project Initiation	Special Exception application complete; Community meeting to be held in late 2007	D			
								R			
								U			
								C			
XXXX	SP	West Ox Bus Operations Center: Operations, storage, and maintenance facility for joint use by Fairfax County Connector Bus and WMATA Metrobus	DPWES	\$54.450	\$54.450	Construction		D	Jan-05	Mar-06	☺
								R	N/A	N/A	N/A
								U	N/A	N/A	N/A
								C	Oct-06	Oct-08	🕒

**Annual Update on Other Transportation Projects NOT Included in the BOS 4-Year Transportation Program**  
**September 2007**

Status Key: ☺=Complete; 🕒=On Schedule; 🕒=Behind Schedule; ⚠=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concern											
Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)											
Route Number	District	Project Description	Implementing Agency	Total Project Cost	Available Funding	Project Status	Notes	Phase	Start Date	End Date	Status
				(\$ in Millions)							
XXXX	PR HM	Tysons Priority Access Improvement Projects: Sites 1-7 & 9: Construct missing links in the pedestrian circulation system at 8 locations within the Tysons Corner area	VDOT	\$4.008	\$1.300	Design/ROW	These eight sites are in various stages of design and ROW; When nearing the construction phase they will be broken out into smaller groups	D	Nov-04	N/A	🕒
								R	Jul-07	N/A	🕒
								U	N/A	N/A	
								C	N/A	N/A	
XXXX	HM	Plaza America Pedestrian Improvements: Pedestrian improvements along the Sunset Hills Road corridor between the Fairfax County Parkway and Hunter Mill Road. Improvements include sidewalks, a W&OD Train connection, crosswalks, pedestrian signals, bus service and bus stop improvements	DPWES	\$0.970	\$0.970	Design/ROW/ Construction	Four projects remain and the majority of the others have been completed	D	May-03	N/A	🕒
								R	N/A	N/A	N/A
								U	N/A	N/A	N/A
								C	N/A	Nov-08	🕒
XXXX	All	Top 40 Pedestrian Intersection Improvements: Priority pedestrian intersection improvements consisting of crosswalks, pedestrian signals, curb ramps and sidewalk connections	VDOT/DPWES	\$4.000	\$2.041	Design	Three groups of 5 projects per group have been submitted for design review	D	Aug-06	N/A	🕒
								R	N/A	N/A	
								U	N/A	N/A	
								C	Nov-07	N/A	



County of Fairfax  
Department of Transportation  
12055 Government Center Parkway  
Suite 1034, 10<sup>th</sup> Floor of the Herrity Building  
Fairfax, Virginia 22035  
Phone: (703) 324-1100 Fax: (703) 324-1450